



ID	Task Name	Duration	Start	Finish	Predecessors
1	Clinker Place Procurement Programme	456 days	Mon 23/01/17	Tue 13/11/18	
2	Gateway 3.2	1 day	Mon 23/01/17	Mon 23/01/17	
3	Finalise Tender Documents	19 days	Thu 2/02/17	Tue 28/02/17	2
4	Prepare Hearing documents	20 days	Tue 24/01/17	Mon 20/02/17	2
5	Hearing committee review, hearing and consideration	1 day	Wed 12/04/17	Wed 12/04/17	
6	Hearing Decision	10 days	Thu 13/04/17	Mon 1/05/17	5
7	Issue Tender Documents	1 day	Wed 1/03/17	Wed 1/03/17	3
8	Tender Period	31 days	Thu 2/03/17	Thu 13/04/17	7
9	Procurement Briefing to Eval Team	0 days	Thu 13/04/17	Thu 13/04/17	8
10	Tenders Received (3pm)	0 days	Thu 13/04/17	Thu 13/04/17	8
11	Individual Evaluation	3 days	Tue 18/04/17	Thu 20/04/17	10
12	Tags: Commercial (Procurement)	3 days	Tue 18/04/17	Thu 20/04/17	10
13	Pricing (Procurement)	3 days	Tue 18/04/17	Thu 20/04/17	10
14	Group Evaluation (Non-conforming evaluated and accepted or no, Score consensus & formulate Q's)	1 day	Fri 21/04/17	Fri 21/04/17	11
15	Questions to Tenderers and Response (score adjustment if necessary)	4 days	Mon 24/04/17	Fri 28/04/17	14
16	Meeting: Pricing Score added	1 day	Mon 1/05/17	Mon 1/05/17	15
17	Non-conforming risks assessed and priced. Price score adjusted	4 days	Mon 1/05/17	Thu 4/05/17	15
18	Tenderer selected for negotiations	0 days	Thu 4/05/17	Thu 4/05/17	17
19	Tender Negotiations	20 days	Fri 5/05/17	Thu 1/06/17	18,6
20	Inform Sponsor of preferred supplier (Gateway?)	1 day	Fri 2/06/17	Fri 2/06/17	19
21	Supplier Recommendation Report	3 days	Tue 6/06/17	Thu 8/06/17	20
22	Contract Documentation	5 days	Fri 9/06/17	Thu 15/06/17	21
23	Contract Award	1 day	Fri 16/06/17	Fri 16/06/17	22
24	Worksafe	70 days	Mon 19/06/17	Fri 22/09/17	23
25	Procure TBM	120 days	Mon 19/06/17	Mon 4/12/17	23
26	Establishment	50 days	Mon 17/07/17	Fri 22/09/17	23
27	WSL Watermain Replacement	80 days	Mon 19/06/17	Fri 6/10/17	23
28	Construct Shafts	130 days	Mon 25/09/17	Thu 5/04/18	
29	Construct shaft 3	50 days	Mon 25/09/17	Mon 4/12/17	24,26
30	Construct shaft 4	50 days	Mon 25/09/17	Mon 4/12/17	24,26
31	Construct shaft 5	50 days	Mon 25/09/17	Mon 4/12/17	24,26
32	Construct shaft 2	50 days	Tue 5/12/17	Tue 20/02/18	29
33	Construct shaft 6	50 days	Tue 5/12/17	Tue 20/02/18	31
34	Construct shaft 1	30 days	Wed 21/02/18	Thu 5/04/18	32
35	Construct shaft 8	25 days	Wed 21/02/18	Tue 27/03/18	32
36	Tunnelling	130 days	Tue 5/12/17	Mon 18/06/18	
37	Tunnel shaft 3-4	25 days	Tue 5/12/17	Fri 12/01/18	29,30,25
38	Tunnel shaft 4-5	25 days	Mon 15/01/18	Tue 20/02/18	30,37,31
39	Tunnel shaft 3-2	25 days	Wed 21/02/18	Tue 27/03/18	38,32
40	Tunnel shaft 1-2	25 days	Fri 6/04/18	Fri 11/05/18	34,39
41	Tunnel shaft 8-6	25 days	Mon 14/05/18	Mon 18/06/18	35,40,33,44
42	Trenched works and Reinstatement	185 days	Wed 21/02/18	Tue 13/11/18	
43	Construct Bend 5	20 days	Wed 21/02/18	Tue 20/03/18	38
44	Opencut shaft 5-6	15 days	Wed 21/03/18	Thu 12/04/18	33,43
45	Construct MH 6	20 days	Tue 19/06/18	Mon 16/07/18	44,41
46	Final Reinstatement of Shaft 5-6 site	5 days	Tue 17/07/18	Mon 23/07/18	45
47	Works clear of 9 Astley Ave	0 days	Mon 23/07/18	Mon 23/07/18	46
48	Construct MH4 and Reinstatement	35 days	Wed 21/02/18	Thu 12/04/18	38
49	Construct MH3 and Reinstatement	30 days	Wed 28/03/18	Fri 11/05/18	39
50	Works clear of 10-20 Astley Ave	0 days	Fri 11/05/18	Fri 11/05/18	49,48
51	Construct MH2 and Reinstatement	30 days	Wed 28/03/18	Fri 11/05/18	39
52	Opencut Shaft 1 - Outlet	15 days	Mon 14/05/18	Fri 1/06/18	40
53	Construct Outlet	25 days	Tue 5/06/18	Mon 9/07/18	52
54	Construct MH1	10 days	Tue 5/06/18	Mon 18/06/18	52
55	Reinstatement all shaft 1 site	10 days	Tue 10/07/18	Mon 23/07/18	53,54
56	Construct MH8 and Reinstatement	15 days	Tue 19/06/18	Mon 9/07/18	41
57	Opencut Shaft 8 to MH9	20 days	Tue 10/07/18	Mon 6/08/18	56
58	Opencut MH9 to MH10	20 days	Tue 7/08/18	Mon 3/09/18	57
59	Opencut MH10 to MH11	20 days	Tue 4/09/18	Mon 1/10/18	58
60	Opencut MH4-2 to MH4	30 days	Tue 2/10/18	Tue 13/11/18	59
61	Practical Completion	0 days	Tue 13/11/18	Tue 13/11/18	60,55,46,49

Project: Clinker Gateway 3.2 to PC
Date: Tue 21/03/17

Task	Split	Milestone	Summary	Project Summary	External Tasks	External Milestone	Inactive Task	Inactive Summary	Inactive Milestone	Manual Task	Duration-only	Manual Summary Rollup	Manual Summary	Start-only	Finish-only	Deadline	Progress
------	-------	-----------	---------	-----------------	----------------	--------------------	---------------	------------------	--------------------	-------------	---------------	-----------------------	----------------	------------	-------------	----------	----------