



Task	[Blue bar]	Project Summary	[Grey bar]	Inactive Milestone	[Thick blue bar]	Manual Summary Rollup	[Thin blue bar]	Deadline	[Green arrow]
Split	[Dotted blue bar]	External Tasks	[Light grey bar]	Inactive Summary	[Thin grey bar]	Manual Summary	[Thin blue bar]	Progress	[Blue bar]
Milestone	[Diamond]	External Milestone	[Diamond]	Manual Task	[Blue bar]	Start-only	[Blue bar]	Manual Progress	[Blue bar]
Summary	[Thin blue bar]	Inactive Task	[Thin grey bar]	Duration-only	[Blue bar]	Finish-only	[Blue bar]		

ID	Task Mode	Task Name	Duration	Start	Finish	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun		
						M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M	E	B	M
27	✓	1.1.4.13 Finalise 100% Preliminary design	10 days	Fri 16/09/16	Thu 29/09/16																						
28	✓	1.1.4.14 Approval of Prelim Desig	5 days	Fri 30/09/16	Thu 6/10/16																						
29	✓	<b>1.1.5 Consents</b>	<b>84 days</b>	<b>Fri 7/10/16</b>	<b>Wed 15/02/17</b>																						
30	✓	1.1.5.1 Prepare OPW	20 days	Fri 7/10/16	Fri 4/11/16																						
31	✓	1.1.5.2 Prepare Resource Consent application	30 days	Fri 7/10/16	Fri 18/11/16																						
32	✓	1.1.5.3 Submit OPW and Consent applications to AT	0 days	Fri 18/11/16	Fri 18/11/16																						
33	✓	1.1.5.4 AT Planner's review and delegation report	15 days	Mon 21/11/16	Fri 9/12/16																						
34	✓	1.1.5.5 Lodge OPW and Resource	0 days	Wed 14/12/16	Wed 14/12/16																						
35	✓	1.1.5.6 Section 92 queries and response	36 days	Thu 15/12/16	Wed 15/02/17																						
36	✓	1.1.5.7 Resource Consent Approv	0 days	Wed 15/02/17	Wed 15/02/17																						
37	✓	<b>1.1.6 Detailed Design</b>	<b>95 days</b>	<b>Fri 7/10/16</b>	<b>Thu 2/03/17</b>																						
38	✓	1.1.6.1 Draft detailed design	25 days	Fri 7/10/16	Fri 11/11/16																						
39	✓	1.1.6.2 Technical Stakeholder review	14 days	Mon 14/11/16	Thu 1/12/16																						
40	✓	1.1.6.3 Safety audit and response	12 days	Mon 14/11/16	Tue 29/11/16																						
41	✓	1.1.6.4 Accessibility audit and reponse	12 days	Mon 14/11/16	Tue 29/11/16																						
42	✓	1.1.6.5 Amend Detailed Design	5 days	Fri 2/12/16	Thu 8/12/16																						
43	✓	1.1.6.6 Lodge Building Consent appication	0 days	Wed 18/01/17	Wed 18/01/17																						
44	✓	1.1.6.7 Building Consent queries and reponses	25 days	Wed 18/01/17	Thu 23/02/17																						
45	✓	1.1.6.8 Building Consent Approva	0 days	Thu 23/02/17	Thu 23/02/17																						
46	✓	1.1.6.9 Re-submit design to Safet	0 days	Fri 20/01/17	Fri 20/01/17																						
47	✓	1.1.6.10 Safety Auditor Response	10 days	Fri 20/01/17	Fri 3/02/17																						
48	✓	1.1.6.11 Finalise Detailed design	5 days	Fri 24/02/17	Thu 2/03/17																						
49	✓	1.1.6.12 Utility Companies appro	20 days	Mon 14/11/16	Fri 9/12/16																						
50	✓	1.1.6.13 Detailed Design Estimate - Maltbys	10 days	Fri 9/12/16	Thu 22/12/16																						
51	✓	<b>1.2 Construction Procurement</b>	<b>79 days</b>	<b>Fri 23/12/16</b>	<b>Fri 28/04/17</b>																						
52	✓	1.2.1 Procurement - Project Management and Reporting	79 days	Fri 23/12/16	Fri 28/04/17																						
53	✓	1.2.2 Prepare RFT documents	30 days	Fri 23/12/16	Wed 15/02/17																						
54	✓	1.2.3 Review documents	8 days	Thu 16/02/17	Mon 27/02/17																						
55	✓	1.2.4 Invite Tenders	0 days	Tue 28/02/17	Tue 28/02/17																						
56	✓	1.2.5 Construction Tendering Period	20 days	Wed 1/03/17	Tue 28/03/17																						
57	✓	1.2.6 Construction Tender Evaluation and report	10 days	Wed 29/03/17	Tue 11/04/17																						
58	✓	1.2.7 Construction Award	0 days	Tue 11/04/17	Tue 11/04/17																						
59	✓	1.2.8 Start construction	0 days	Fri 28/04/17	Fri 28/04/17																						

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only		Manual Progress	
Summary		Inactive Task		Duration-only		Finish-only			