

4.11 Staging Proposal

Masterplan Breakdown

In the schedule of items all nine sections of footpath are detailed with a breakdown of elements, including furniture, planting and signage. These elements should be installed at the same time as the adjacent section of footpath, to ensure a complete outcome.

To deliver the footpath connections numbered 1-9, two stages are proposed.

Stage 1:
This stage comprises footpaths ①-⑥ which provide the most important connections across the park. Complementing the footpath works, three park entrance upgrades are proposed, including seating, planting and signage.

Footpaths ① and ② are 3m wide shared paths, which provide a road to road connection and could be funded from the Local Board Transport Capital Fund.

Four shorter sections of footpath, numbered ③-④ ⑤ and ⑥ are 1.8m wide with hoggin finish, likely to require LDI funding.

Construction of footpath sections ①-⑥ could start once the fill is placed by Healthy Waters, which is proposed to be finished by November 2018.

Stage 2:
Can be scheduled for 2019-2020.
Footpaths ⑦ - ⑨ include features which would complete the wetland experience and establish the remaining connections.
The features include 2 timber platforms to enhance the views of the wetland along route ⑧ and a birdhide adjacent to route ⑦
Route ⑨ completes the loop around the sportsfield.

These footpaths could be constructed as 1.8m wide connections with hoggin finish. Stage 2 would require LDI funds.



LEGEND:

..... Footpath

○ Entrance and other assets

▨ Timber boardwalk

⋯ Dog park

N
SCALE: 1:3000@A3