

Maungakiekie-Tamaki Local Board

This report provides a picture of Auckland Transport activities over the April - June 2017 Quarter.

The report is in two sections:

- (a) Information on AT projects that are located within the Maungakiekie-Tamaki Local Board area;**
- (b) Information on Regional Projects.**

The numbering used in the report has no meaning other than as a reference to facilitate subsequent discussion.

The report has been compiled by Auckland Transport's Elected Member Relationship Unit from data supplied by the Operations Division, Capital Development Division and Strategy and Planning Department.

Maungakiekie-Tamaki

Major Capital

Programme	Item	ID	Start	Finish	Status	Notes	
32273	East West FN32 Bus Network	This is to provide local road improvements to support NZTA's new freight connection between SH20/ Onehunga and SH1. It also includes public transport and cycling improvements between Mangere and Sylvia Park. Project created to reflect the southern portion of East West.	C.101099	Mar 16	Jun 22	Investigation/ Detailed Design/Construction	Construction of Stage 1 completed except for minor BT elements to be installed. Stage 2 - construction commences on Walmsley Road and construction works for Atkinson to commence in August and detailed design for Mt Wellington Highway in progress. Funding for Stage 3 phase to be brought forward from future years
32274	AMETI - Package 2 Sylvia Park Bus Lanes	Upgrade of bus facilities in and around Sylvia Park (SP) including a new bus station adjacent to the SP train station, a new busway passing under the Southern Motorway to connect with Sylvia Park Road, improved walking and cycling provision on Mount Wellington Highway	C.001515	Nov 10	Oct 18	Investigation	Further investigation required to determine impacts on Link road and consent risk of general traffic allowance and NZTA shared cycle path.
32275	AMETI Ti Rakau Busway	New dedicated busway on Ti Rakau Drive between Pakuranga and Botany; includes new walking and cycling facilities.	C.100690	Jul 14	Apr 23	Investigation	Scheme update under review, additional programme wide modelling to be incorporated into results prior to finalising. Contract and Scope for preliminary design and planning for Notice of Requirement has been released to the market for comment.
32276	AMETI Pakuranga Creek Bridge	AMETI Pakuranga Creek Bridge Upgrade to Pakuranga Creek Bridge to accommodate new busway, pedestrian and cyclist facilities.	C.100692	Jul 14	Mar 22	Investigation	Scheme update under review, additional programme wide modelling to be incorporated into results prior to finalising. Contract and Scope for preliminary design and planning for Notice of Requirement has been released to the market for comment.

32277	AMETI Reeves Road Flyover	New flyover from Pakuranga Road to Pakuranga Highway elevated above Reeves Road; includes local road improvements and Transpower cable relocation.	C.100689	Jul 14	Mar 22	Investigation	Scheme update under review, additional programme wide modelling to be incorporated into results prior to finalising. Contract and Scope for preliminary design and planning for Notice of Requirement has been released to the market for comment.
32278	AMETI Panmure Roundabout	Reconfiguration of Panmure roundabout to a signalised intersection, accommodating bus priority facilities.	C.100683	Jul 14	May 20	Detailed Design	Currently processing responses to NOR submissions, possible delay to hearings due to non notified traffic effects. Key property acquisition generally on track. Early commencement of archaeological authority application and utilities agreements required to mitigate risk of delay to construction commencement.
32279	AMETI Panmure to Panmure Bridge	New two-lane busway, pedestrian and cyclist facilities on Lagoon Drive from (but not including) Panmure roundabout to eastern side of Panmure Bridge.	C.100684	Jul 14	Jul 20	Detailed Design	Currently processing responses to NOR submissions, possible delay to hearings due to non notified traffic effects. Key property acquisition generally on track. Early commencement of archaeological authority application and utilities agreements required to mitigate risk of delay to construction commencement.
32280	AMETI Panmure Bridge	Provision of a new 2 lane busway bridge with provision for pedestrians and cyclists adjacent to the existing bridge.	C.100685	Jul 14	Sep 20	Detailed Design	NoR hearing expected in August 2017, decision due in September 2017. Geotechnical and pavement investigations nearing completion.

32281	AMETI Pakuranga Road Busway	AMETI Pakuranga Road Busway Provision of a signalised Panmure roundabout, two-lane busway, Walking and Cycling facilities, Panmure bridge upgrade and upgrades to existing bridge and local roads towards Pakuranga Town Centre.	C.100687	Jul 14	Jul 20	Detailed Design	Continuing property purchases. Currently processing responses to 60 submissions against NoR. NoR hearing confirmed for 25 August 2017, decision due September/October 2017. Detail design continuing.
32282	Glen Innes to Tamaki Drive Scheme Cycle Way	Provision of an off road Cycle highway from Glen Innes Rail Station to Tamaki Drive.	C.001713	Jul 12	May 19	Detailed Design	Stage 1 Construction Complete. Stage 2 design in progress, Stage 3 Construction to start late July and Stage 4 scheme assessment in progress.
32283	AMETI Package 1 - Panmure Phase 1	Phase 1 of major construction on the AMETI project encompassing a new Panmure Station and Interchange, a new 1.5km north-south link road connecting Morrin Road to Mt Wellington Highway with a 220m tunnel alongside the Panmure Station, raising and replacing the Ellerise Panmure Highway and Mountain Road bridges, extending the William Harvey Place pedestrian/cycle bridge over rail line and new AMETI road, improvements to adjacent Van Dammes Lagoon reserve, and new cycle lanes and footpaths.	C.100300	Nov 11	Jun 20	Closure	Consent closeout activity continues. Major defect resolution progressing slowly, Balustrade replacement ongoing, noise wall inspection ongoing, defect remedy works will continue in 17/18 FY.

Network Management and Safety

Network Optimisation Programme

Programme	Item	ID	Start	Finish	Status	Notes	
32148	Freight Improvement	GSR / SEART / Church - Investigation of introducing an additional northbound through lane on Great South Road and removal of one left turn lane. This is aimed to improve freight congestion along Great South Road.		Apr 17	Jun 17	Complete	Consultation completed in the last quarter. Scheme design has been completed. This is programmed for delivery in the 17/18 financial year

Travelwise Choices Travel Planning Programme

Programme	Item	ID	Start	Finish	Status	Notes	
32147	Sylvia Park shopping centre	Accessibility map and 'Give it a Go' public transport trial for 27 eligible Sylvia Park retail employees.		Jan 17	Mar 17	Complete	

Network Management & Safety

Walking & Cycling Capex Programme

Programme	Item	ID	Start	Finish	Status	Notes
32140	Glen Innes to Tamaki Dr - Stage 2		Apr 17	Jun 17	Design	
32141	Links to Glen Innes		Apr 17	Jun 17	Design	

Network Management and Safety

Road Safety Campaigns, Education and Events

Programme	Item	ID	Start	Finish	Status	Notes
32138	Community and Road Safety Programme		Apr 17	Jun 17	Completed	
32139	Community and Road Safety Programme		Jul 17	Sep 17	On-going	

Safer Communities

Programme	Item	ID	Start	Finish	Status	Notes
32142	Rockfield/Smart Signalisation	C.101126	Jul 17	Oct 17	Design	Expected construction completion from August to October 17
32143	Onehunga SC Site 1:	C.101126	Jul 17	Oct 17	Design	Expected construction completion from August to October 17
32144	Onehunga SC Site 2:	C.101126	Jul 17	Oct 17	Design	Expected construction completion from August to October 17
32145	Onehunga SC Site 3:	C.101126	Jul 17	Oct 17	Design	Expected construction completion from August to October 17

32146	Onehunga SC Site 4:	Beachcroft Road, signage and road marking. New pedestrian active warning signs and "Slow" road marking.	C.101126	Jul 17	Oct 17	Design	Expected construction completion from August to October 17
-------	---------------------	---	----------	--------	--------	--------	--

Regional

Assets and Maintenance

Programme	Item	ID	Start	Finish	Status	Notes	
32301	Double decker network mitigation works	Mitigation works on identified risks for double decker buses such as building verandas, street furniture & signage, low hanging power/phone lines, service poles, overhanging trees, low bridge structures, to allow the passage of double decker buses.	C.100553	Jul 14	Jun 24	Construction	Great North Road route has been revised and the operation is to start on 20th August.
32302	Bus Lane Improvement	Delivery of a network of bus and transit lanes throughout the Auckland Region.	C.100565	Jul 15	Jul 17	Construction	May Road, Sandringham Road, Dominion Road (Albert to Denbigh) construction to be completed in July 17. Great South Road (Newmarket to Greenlane) consultation completed.

CRL

Programme	Item	ID	Start	Finish	Status	Notes	
32297	CRL - City Rail Link	The CRL is a 3.5km double track underground electrified rail line running from Britomart Station to the Western Line which includes 3 intermediate stations at Aotea, Karangahape Road and Mt Eden. Interactive discussions with the prospective C3 bidders are underway before the Request for Tender is released in October. In the existing C1 and C2 contracts, work is progressing. The pipe jack in Albert Street has been completed and the hoardings at the Victoria and Wellesley Street shafts will be removed by October. The piling work in Albert St is also complete and bulk excavation starts in July. The CPO floors have been removed. Lower Queen Street has changed from a public space to a construction area with a bright red bentonite plant in place prior to diaphragm wall and tunnel construction.	C.100500	Jun 11	Jun 24	Procurement/ Detailed Design/ Construction	The CRL Project has now transitioned out of Auckland Transport and operates under it's own entity, City Rail Link Limited. CRL no longer report to Local Boards via Auckland Transport and will be reporting directly via Auckland Council. The project will be removed from this list and no future updates.

Major Capital

Programme	Item	ID	Start	Finish	Status	Notes	
32298	East West FN32 Bus Network	This is to provide local road improvements to support NZTA's new freight connection between SH20/ Onehunga and SH1. It also includes public transport and cycling improvements between Mangere and Sylvia Park. Project created to reflect the southern portion of East West.	C.101099	Mar 16	Jun 22	Investigation/ Detailed Design/ Construction	Construction of Stage 1 completed except for minor BT elements to be installed. Stage 2 - construction commences on Walmsley Road and construction works for Atkinson to commence in August and detailed design for Mt Wellington Highway in progress. Funding for Stage 3 phase to be brought forward from future years.
32299	Links to GI W&C	Supports integration between active travel modes and public transport by providing new infrastructure that encourages travel to Glen Innes train station by walking and cycling. Includes secure cycle parking at public interchanges and links to interchanges.	C.100766	Oct 14	Oct 18	Investigation	Completed internal consultation. Meet with Orakei Local Board on 6th July and Maungakiekie Tamaki Local Board on 13th July.
32300	PT Safety Security & Amenity	Enhancing station safety, security and amenity. Current projects include electronic ticket gating at Henderson, Manurewa, Middlemore, Papatoetoe and Papakura in addition to the trial and installation of gap filler at Fruitvale Road, Baldwin Ave and Sunnyvale stations.	C.100206	Jul 13	Feb 19	Detailed Design	Majority of the electronic ticket gating to be installed in 2017 calendar year and the remainder in 2018. Have now met with all local board for the ticket gating projects.

Network Management and Safety

Travelwise Choices Travel Planning Programme

Programme	Item	ID	Start	Finish	Status	Notes	
32191	Let's Carpool Programme	The new mobile application provided by RideShark will be developed and customised for use by Auckland Transport and other stakeholders. Launch date for new application planned for April/May.		Apr 17	Jun 17	On-going	Launched 1 June 2017. Carpool campaigns continue into July to inform of new app and encourage use as appropriate.

Network Management and Safety

Travelwise Choices Travel Planning Programme

Programme	Item	ID	Start	Finish	Status	Notes
32190 Let's Carpool Programme	The new mobile application provided by RideShark will be developed and customised for use by Auckland Transport and other stakeholders.		Jan 17	Mar 17	Complete	Launch date for new application scheduled for April /May

Network Management & Safety

Cycling Education and Events

Programme	Item	ID	Start	Finish	Status	Notes
32188 Cycling Safety and Promotional Programme	Delivered regional winter cycle safety campaign targeting both cyclists and motorists.		Apr 17	Jun 17	Complete	
32189 Cycling Safety and Promotional Programme	Delivered the Bike Safe cycle skills education programme in schools across Auckland.		Apr 17	Jun 17	Complete	

Network Management and Safety

Travelwise Choices Travel Planning Programme

Programme	Item	ID	Start	Finish	Status	Notes
32192 Auckland Bike Challenge	2017 Auckland Bike Challenge 1-28 February 2017 encouraging more people to cycle in Auckland. NZTA running national challenge the Aotearoa Bike Challenge which Auckland feeds into.		Jan 17	Mar 17	Complete	324 organizations and 7,784 people took part, 981 were new riders.
32193 The Auckland Walk Challenge	Across March 2017 the Travel Demand team and Walking and Cycling team have jointly run the Auckland Walk Challenge which was open to both community teams and workplace teams across the region, to encourage more people to walk, in particular for transport trips.		Jan 17	Mar 17	Complete	5377 people and 1390 teams registered for the Challenge across the Auckland region.

Parking Services

Programme	Item	ID	Start	Finish	Status	Notes
32343 Pay and Display upgrade	This project is upgrading all Pay and Display machines to Pay By Plate with new credit card readers including Paywave. The existing machines are over 10 years old and need upgrading.	R.006163.01	Dec 16	Apr 17	Closed	Went live in early April

Strategy

Programme	Item	ID	Start	Finish	Status	Notes
32450	Transport for Future Urban Growth (TFUG)		Nov 15	Dec 17	DBC/In Progress	<p>The Supporting Growth programme and preferred network was agreed by the Auckland Council Development Committee and AT and NZTA Boards in September/ October 2016. Of this programme, several projects have already been progressed such as the Matakana Link Road and improvements to SH16 and SH22, and more recently the SH16/ SH18 Connections and SH1 South Papakura to Bombay projects have commenced the next stage of investigations. Auckland Transport and the NZ Transport Agency are also collaborating on a joint approach to progressing the wider parts of the Supporting Growth project, with the goal of route protecting the entire network within 5 years. This joint approach is currently progressing through the procurement phase to secure the professional services required to support the organisations in completing the detailed investigation and route protection tasks. Auckland Transport and the New Zealand Transport Agency will communicate with the Local Board to provide further updates once the procurement phase is complete and to continue to seek feedback and Local Board opinions on project options and outcomes.</p>
32451	North Shore Rapid Transit Network Study		Dec 15	Sep 17	Study/In progress	<p>This work is being undertaken to provide an updated view on public transport requirements for achieving strategic growth and the most appropriate transport options to meet the needs of the North Shore. The findings will help inform the NZTA investigations for the Additional Waitemata Harbour Crossing. The Study has been completed and is being incorporated into a Programme Business Case, which will seek funding for any future work into the next steps for the RTN development. This material will assist AT in involvement with NZTA's upcoming lodgement of an Additional Waitemata Harbour Crossing Notice of Requirement.</p>