

Manurewa Local Board

This report provides a picture of Auckland Transport activities over the July - September 2017 Quarter.

The report is in two sections:

- (a) Information on AT projects that are located within the Manurewa Local Board area;**
- (b) Information on Regional Projects.**

The numbering used in the report has no meaning other than as a reference to facilitate subsequent discussion.

The report has been compiled by Auckland Transport's Elected Member Relationship Unit from data supplied by the Operations Division, Capital Development Division and Strategy and Planning Department.

Manurewa

Major Capital

Programme	Item	ID	Start	Finish	Status	Notes
33193	Mill Road Improvements	C.001545	Mar 11	Aug 23	Investigation	Now in the design procurement phase with a procurement strategy currently under review. Properties requiring full purchase are being acquired on a willing buyer willing seller basis. The NZTA funding application and communications plan are being finalised.
33194	Hill Rd footpath improvements	C.100778	Jun 14	Dec 17	Closure	A second consultation letter was sent to the property owner on the corner of Hillcrest Grove and Hill Rd in order to get their feedback before proceeding with the sixth and final component of the works.
33195	Rail Station to GSR Connectivity	C.100779	Jun 14	Jan 18	Construction	Awaiting public arts team installation of mesh. Advised that they are planning for Christmas 2017.

Network Management and Safety

Programme	Item	ID	Start	Finish	Status	Notes
33396	Safer Communities Programme		Oct 17	Dec 17	Procurement	On track for delivery
33397	Safer Communities Programme		Oct 17	Dec 17	Procurement	On track for delivery
33398	Safer Communities Programme		Oct 17	Dec 17	Procurement	On track for delivery

33399	Safer Communities Programme	Grand Vue Road Lighting Upgrade and Tactiles. Installation of tactile paving blocks at zebra crossing.	Oct 17	Dec 17	Procurement	On track for delivery
33400	Safer Communities Programme	Walpole Street Kea Crossing. Installation of school patrol crossing. Side islands, broken yellow lines and signage.	Oct 17	Dec 17	Procurement	On track for delivery
33401	Safer Communities Programme	Sterling Avenue Splitter Island. Installation of Pedestrian refuge island at intersection and pram crossings.	Oct 17	Dec 17	Procurement	On track for delivery
33402	Safer Communities Programme	Greenmeadows Avenue Splitter Island. Installation of pram crossing with refuge island and broken yellow lines.	Oct 17	Dec 17	Procurement	On track for delivery
33403	Safer Communities Programme	McAnnalley Street / Great South Road Intersection. Installation of splitter island and broken yellow lines at intersection.	Oct 17	Dec 17	Procurement	On track for delivery
33404	Minor Improvements Programme	490 Roscommon Road - Clendon Shopping Centre. New pedestrian crossing facility on Roscommon Road to address increased demand.	Oct 17	Dec 17	In Detail Design Phase	On track for delivery
33405	Minor Improvements Programme	Browns Road Vulnerable Road Users Safety Improvements. Pedestrian crashes outside the netball court.	Oct 17	Dec 17	Procurement	On track for delivery

Road Safety Campaigns, Education and Events

Programme	Item	ID	Start	Finish	Status	Notes
33394	Community and Road Safety Programme		Jul 17	Sep 17	Completed	Delivered a driver distraction checkpoint in partnership with New Zealand Police. Delivered a Train the Trainer education course to train community members, with a focus on Maori communities. Delivered Speed enforcement event in partnership with New Zealand Police. Delivered host responsibility training for Licence Controller Qualifications. Delivered three child restraint checkpoints in partnership with New Zealand Police and Plunket.
33395	Community and Road Safety Programme		Oct 17	Dec 17	Ongoing	Deliver a Ready for the Road licence programme to at risk young drivers. Deliver a learner licensing programme to high risk young drivers. Deliver a driver distraction checkpoint operation in partnership with New Zealand Police. Deliver a motorcycle safety campaign on bus backs. Deliver a child restraints checking clinic in partnership with Plunket. Deliver a child restraints checkpoint in partnership with New Zealand Police and Plunket.

Safety

Programme	Item	ID	Start	Finish	Status	Notes
33406	Minor Improvements Programme		Jul 18	Jun 19	Scheme design phase	

Public Transport**Network Development**

Programme	Item	ID	Start	Finish	Status	Notes
33105	New Network		Sep 17	Dec 17	On-going	Undertaking review of performance of New Network service within the Manurewa area

Rail

Programme	Item	ID	Start	Finish	Status	Notes
33106	Rail Improvements				On-going	Manurewa Station HOP Security Gates are expected to become operational in November
33107	Rail Improvements				On-going	Land purchased, and initial design in progress for the extension of Wiri Maintenance Facility

RCD South**Pavement Rehabilitation Programme 2017/18**

Programme	Item	ID	Start	Finish	Status	Notes
33054	Hill Road/Strafford Road RAB - Target Length (m) 110					Programmed to start in January

Regional

Assets and Maintenance

Programme	Item	ID	Start	Finish	Status	Notes
33220	Double decker network mitigation works	C.100553	Jul 14	Jun 24	Construction	Great North Road route - Operational from 10 September 2017. Manukau Road route - Physical works underway. Remuera Road route - Procurement for consultants underway.

Major Capital

Programme	Item	ID	Start	Finish	Status	Notes
33219	PT Safety Security & Amenity	C.100206	Jul 13	Feb 19	Detailed Design	All electronic ticket gates have now arrived in New Zealand. Henderson train station ticket gates are now in operation. Manurewa ticket gating infrastructure to be installed and available for operation in 2017. Middlemore & Papatoetoe enabling works will commence shortly.
33221	Links to GI W&C	C.100766	Oct 14	Oct 18	Investigation	Public consultation started 25/09/2017 and closes on 25/10/2017. An open day is being held on 7/10/2017 10 am to 2pm. A Road Safety Audit and Detailed Business case are in progress after which the business case application will be submitted to NZTA for funding approval.

33222	East West FN32 Bus Network	This is to provide local road improvements to support NZTA's new freight connection between SH20/ Onehunga and SH1. It also includes public transport and cycling improvements between Mangere and Sylvia Park. Project created to reflect the southern portion of East West.	C.101099	Mar 16	Jul 22	Construction	Construction of Stage 1 completed except for minor BT elements to be installed. Stage 2 - construction commences on Walmsley Road and Atkinson Road. The detailed design for Mt Wellington, Avenue Road, Church Street is out for internal consultation. Funding for Stage 3 phase to be brought forward from future years and NZTA has requested that the BCR for the FN32 be separated from the East West Connection. Collection of the data is currently underway.
-------	----------------------------	---	----------	--------	--------	--------------	---

Network Management and Safety

Cycling Safety and Promotional Programme

Programme	Item	ID	Start	Finish	Status	Notes
33462	Cycling Education and Events		Apr 17	Jun 17	Completed	

Travelwise Choices Travel Planning Programme

Programme	Item	ID	Start	Finish	Status	Notes
33463	Smart Travel NZ Programme		Jul 17	Sep 17	Completed	On-going promotion to businesses and as part of the October 2017 to June 2017 campaign.
33464	Smart Travel NZ Programme		Jul 17	Sep 17	Completed	On-going promotion to businesses and as part of the October 2017 to June 2017 campaign.

33465	Car Free Day	Car Free Day was promoted during August and September to businesses and individuals encouraging people to leave their cars at home and travel by sustainable mode that day.	Jul 17	Sep 17	Completed	
-------	--------------	---	--------	--------	-----------	--

Parking Services

Programme	Item	ID	Start	Finish	Status	Notes
33147	Pay and Display upgrade	R.006163.01	May 17	Mar 18	Implementation	The upgraded machines are being rolled out starting in Ponsonby in October and going through until March 2018

Public Transport

Programme	Item	ID	Start	Finish	Status	Notes
33114	Bus - Improvements				On-going	Analysis of March 2017 data has been undertaken and, where necessary, additional capacity is planned for corridors for 2018
33115	Bus - Improvements				On-going	The new modular bus shelter design is being implemented throughout the region with work being focused in line with the rollout of the New Network
33116	Bus - Improvements				On-going	Double Decker clearance work is progressing along eight corridors ahead of the introduction of decker services in line with PTOM and New Network.

Network Development

Programme	Item	ID	Start	Finish	Status	Notes
33117	New Network		Sep 17	Dec 17	On-going	Isthmus New Network communications and engagement planning is in progress

Rail

Programme	Item	ID	Start	Finish	Status	Notes
33118	Rail Improvements			Aug 17	Complete	Train services reached a significant Milestone in August, carrying over 20 million passengers for the first time (in a 12 month period)
33119	Rail Improvements			Sep 17	Complete	In the last Quarter (July - September), we ran over 44,000 Train Services. Punctuality for the Quarter was 96.9%, and Reliability 98.2%
33120	Rail Improvements			Sep 17	Complete	17 ADK/ADB carriages sold and shipped to Mozambique.

33121	Rail Improvements	We are now recording the Right Time departure of all services from 5 key station across the Rail Network. Right Time is defined as the number of services that depart between 0-59 seconds of the scheduled departure time.	Sep 17	Complete
33122	Rail Improvements	Train Services recorded another increase in Customer Satisfaction levels, increasing to 93.7% in the latest quarterly results. This is another record result for Rail, and marks the seventh consecutive quarterly increase.	Sep 17	Complete
33123	Rail Improvements	31 SA/SD carriages sold to NZ based company (Completion due 30 November).		On-going
33124	Rail Improvements	Following an increase in Vandalism on our Train Fleet, we have engaged an external consultancy to review the security arrangements at our Stabling facilities.		On-going
33125	Rail Improvements	Approval received for the purchase of a number of new EMU's. The final configuration will be determined by Christmas, when more information has been made available on the electrification of the Pukekohe extension.		On-going
33126	Rail Improvements	Discussions are continuing for the 2018 Train Timetable, with a tentative introduction of July 2018, subject to the closure of Sarawia Street Level Crossing. Our specification includes operating Western & Southern Line services to Parnell Station throughout the day; Pukekohe Shuttle services operating on a 30-minute frequency from 0700-1900 Monday to Friday; 20 Minute services on the Electric Fleet at Weekends; and later evening services throughout the week.		On-going
33127	Rail Improvements	Planning is underway for the Christmas & New Year Holiday timetable. Services, this year will include, further services on Christmas Day and Boxing Day, and later services on New Year's Eve. However, Track and Infrastructure works, from 27th December, on the Southern Line; Western Line; Sarawia St Level Crossing on the Newmarket Branch Line; and further NZTA work at Takahiri, will see a full service operate only on the Eastern Line. Onehunga Line and Southern Lines will operate as far as Newmarket, and due to the track closure south of Wiri, the Southern Line will start at Manukau.		On-going
33128	Rail Improvements	CRL enabling works are continuing at Britomart, with the recent installation of sound proofing curtains, at the end of Platforms 1 and 5. Work will commence on the installation of temporary Train Crew accommodation at the end of Platform 5.		On-going
33131	Rail Improvements	Train Station Public Information Displays (PID's) have been successfully updated across the network, and will shortly be introduced to the EMU Fleet.		On-going

Rail/Bus/Ferry

Programme	Item	ID	Start	Finish	Status	Notes
33113	Public Transport Operating Model (PTOM)		Oct 14		On-going	Bus: Negotiations continue for North Shore negotiated PTOM contracts and expected to be completed in October. North tender preferred suppliers announced with a due diligence process underway before final confirmation and contract signing. Tender for Central and East completed with contracts signed. Negotiations for directly appointed units in the central area completed. West: Arbitration on two NZ Bus negotiated units completed. Ferry PTOM evaluation completed. Engagement with preferred suppliers due to commence late October. Evaluation of contracted services tender bids continues with price evaluation completed. Price report and final report to be signed. Contract extensions being sought, pending development of next steps/negotiations with tenderers.

Rail/Pedestrian

Programme	Item	ID	Start	Finish	Status	Notes
33129	Rail Improvements					Pedestrian level crossings - A 3 year programme to install automatic pedestrian gating at every crossing in the Auckland Metro has started with work on the Western Line.

Rail/Road

Programme	Item	ID	Start	Finish	Status	Notes
33130	Rail Improvements				Complete	Road level crossings - Working with AT Roading to implement improvements to signage, medians, road markings, etc to improve safety.

Strategy

Programme	Item	ID	Start	Finish	Status	Notes
33014	Supporting Growth: Transport Networks for Growth		Nov 15	Dec 17	DBC/In Progress	<p>The Supporting Growth programme and preferred network was agreed by the Auckland Council Development Committee and AT and NZTA Boards in September/ October 2016. Of this programme, several projects are already being progressed such as the Matakana Link Road and improvements to SH16 and SH22, and more recently the SH16/ SH18 Connections and SH1 South Papakura to Bombay projects have commenced the next stage of investigations. Auckland Transport and the NZ Transport Agency are also collaborating on a joint approach to progressing the wider parts of the Supporting Growth project, with the goal of route protecting the entire network within 5 years. This joint approach is currently progressing through the procurement phase to secure the professional services required to support the organisations in completing the detailed investigation and route protection tasks. Auckland Transport and the New Zealand Transport Agency will communicate with the Local Board to provide further updates once the procurement phase is complete and to continue to seek feedback and Local Board opinions on project options and outcomes.</p>
33015	North Shore Rapid Transit Network Study		Dec 15	Dec 17	Study/In progress	<p>This work is being undertaken to provide an updated view on public transport requirements for achieving strategic growth and the most appropriate transport options to meet the needs of the North Shore. The findings will help inform the NZTA investigations for the Additional Waitemata Harbour Crossing. The Study has been completed and is being incorporated into a Programme Business Case, which will seek funding for any future work into the next steps for the RTN development. This material will assist AT in involvement with NZTA's upcoming lodgment of an Additional Waitemata Harbour Crossing Notice of Requirement.</p>