

Work Programmes 2016/17 Q2 Report

ID	Lead Dept/Unit or CCO	Activity Name	Activity Description	Timeframe	Budget Source	FY16/17	Activity Status	RAG	Q2 Commentary	Q2 Highlight	Q1 Commentary
Arts, Community and Events											
2555	CS: ACE: Arts & Culture	Matariki event	Support an event in the Matariki Festival, such as educational activities at Manu Aute Kite Day, at Orakei Marae.	Q4	LDI: Opex	\$ 2,000	Approved	Green	Planning on the festival strategy is underway, with a view to continuing the Manu Aute Kite Day educational activities.	No	Planning on the festival strategy is underway.
2914	CS: ACE: Community Empowerment	Business Associations Support (OR)	Fund local business associations. Budget: - Business Associations support \$80,000	Q1; Q2; Q3; Q4	LDI: Opex	\$ 80,000	In progress	Amber	Changes to processes and ownership of multi-year funding process for each business association has led to a delay in actioning funding agreements and payments. Local Board Services, Commercial and Finance and the strategic broker addressed the impact of these changes and agreed follow up action and priorities. The strategic broker will complete funding agreements early Q3 with Remuera Business Association a priority. The change of process for the multi-year funds impacted on the completion of funding agreements. In liaison with the Commercial and Finance team and the local board adviser, the agreements will be completed in early Q3. The Remuera Business Association is prioritised for completion.	No	Resolution OR/2016/11 was passed by Orākei Local Board in the first quarter to release grant funds to the following business associations: Ellerslie Business Association, St Heliers Village Association Inc., Remuera Business Association Inc. and Mission Bay Business Association. The strategic broker assisted with advice for the Mission Bay Business Association on the design for a fitness park in Selwyn Reserve.
2480	CS: ACE: Community Empowerment	Children & Young People - Youth Voice and youth led initiatives	Develop and support young people to have their collective voice heard and provide input into local board decision making issues that affect them. Implement youth-led project and events such as youth week activities. Budget: - Youth initiatives \$10,000	Q1; Q2; Q3; Q4	LDI: Opex	\$ 10,000	In progress	Green	An expression of interest process for the stocktake of youth activity in the local board area is completed. Initial discussions with the preferred provider have started. The stocktake will be delivered in collaboration with the Orakei Youth Action Group and completed in Q3. It will also inform upcoming local board engagement. Staff and the group have continued to work on a youth engagement approach that is inclusive of more young people in Orakei. The group has initiated planning their involvement in youth engagement on the local board plan.	No	Community Empowerment Unit (CEU) staff met with Orakei Youth Board members to promote an 'Integrated Approach' to youth participation and engagement for 2016/2017. The youth board members agreed to adopt this approach with the following activities to be explored further in the second quarter: youth-led initiative to map all youth organisations and activity in the local board area; design youth engagement for the 2017 - 2020 Local Board Plan and promote local board community grants funding to local youth. The CEU facilitated a regional youth ClaimTheConcept workshop on Saturday 27 August 2016 where initial implementation plans were developed for the youth-designed concepts. Each concept now has a working group of youth voice members from across Auckland leading its implementation.
2306	CS: ACE: Community Empowerment	Community and events grants (OR)	Funding to support local community groups through contestable grant funding. Includes events grants. Budget: - Local board discretionary fund \$124,000 less \$26,000 to Fees and Charges subsidy. Total Budget \$98,000	Q1; Q2; Q3; Q4	LDI: Opex	\$ 98,000	In progress	Green	Orakei has completed one of two local grants rounds and two of three quick response rounds allocating a further \$23,640 which also includes one non-contestable grant. A total of \$15,000 has been set aside for the pilot tree protection grant scheme, \$500 of which was allocated in the first of two rounds. A total of \$43,733.80 remains to be allocated for community grants and \$14,500 for the tree protection grant scheme.	No	Orakei has completed Round One Quick Response and Local Grants allocating a total of \$15,400 leaving a total of \$67,373.80 for the remaining grant rounds.
2917	CS: ACE: Community Empowerment	Empowered Communities	Fund friends of Churchill Park, Save our St Heliers and Tamaki Drive Protection Society. Budget: - Empowered Communities \$12,000	Q1; Q2; Q3; Q4	LDI: Opex	\$ 12,000	In progress	Amber	Tahuna Torea Rangers were included and Save our St Heliers was removed from the list of recognised groups that receive local board funds. The strategic broker will complete funding agreements in Q3. The local board agreed that Save our St Heliers be removed and Tahuna Torea Rangers be included in the list of recognised community groups that receive local board funds. All three funding agreements will be completed in Q3.	No	Resolution OR/2016/11 was passed by Orākei Local Board to release grant funds to the following community groups: Tamaki Drive Protection Society Incorporated and Save our St Heliers. Funds were not released to Friends of Churchill Park.

Work Programmes 2016/17 Q2 Report

ID	Lead Dept/Unit or CCO	Activity Name	Activity Description	Timeframe	Budget Source	FY16/17	Activity Status	RAG	Q2 Commentary	Q2 Highlight	Q1 Commentary
2404	CS: ACE: Community Empowerment	Implementation of the empowered communities approach (OR)	The strategic broker and practice hub staff provide strategic and local brokering advice to connect the community to council activities. e.g. community-led project delivery.	Q1; Q2; Q3; Q4	LDI: Opex	\$ -	In progress	Green	Strategic and brokering advice on a range of community projects including: <ul style="list-style-type: none"> • assisting with expired leases with the Community Lease team • continued liaison for Glendowie Hall user groups on the impacts of Crossfield Reserve car park and entrance upgrade project • liaising with Victoria Avenue residents to complete re-sanding of Wilson's Beach project 	No	Work focused on collaborating with council and community organisations: <ul style="list-style-type: none"> • Assisting with expired leases for community organisations in collaboration with the Community Lease team • Liaison for Glendowie Hall user groups on the impacts of Crossfield Reserve car park and entrance upgrade project • Liaison with neighbours on Shore Road and collaborated with Parks and Auckland Transport to provide safer solutions for traffic with renewed berm/slip road planting
2478	CS: ACE: Community Empowerment	Inclusion & Equity: Age Friendly Orakei	Engage groups, organisations and communities of interest to assess how age friendly Orakei Local Board area is against the WHO Age Friendly City checklist and the NZ Positive Ageing strategy. Budget: - Older persons (Elderly initiative) \$10,000	Q1; Q2; Q3; Q4	LDI: Opex	\$ 10,000	In progress	Green	Collaborative options to implement components of the Orakei Accessibility Plan were discussed with Be.Accessible. Staff worked with Ngati Whatua o Orakei – Whai Maia to progress provision of accessible seating at Okahu beach. The specialist advisor will co-ordinate local engagement through the Eastern and Bays Network to assess how 'age-friendly' the local board area is.	No	Be Accessible completed an accessibility report for businesses within the Orakei Local Board business districts. Fifty four businesses were engaged with 28 completing the survey. The report found that age friendly accessibility to businesses in the area was satisfactory overall. The Eastern and Bays Network met in August to connect local area seniors networks. Further meetings this year are scheduled for October and November.
2964	CS: ACE: Community Empowerment	Resident Association Support (OR)	Fund local resident associations. Budget: - Resident Associations support fund to advocate on behalf of individual suburbs \$35,000	Q1; Q2; Q3; Q4	LDI: Opex	\$ 35,000	In progress	Green	The funding agreement for St Heliers/Glendowie Residents Association was completed. In Q3 the strategic broker will liaise with all organisations around further scheduled funding.	No	Resolution OR/2016/11 was passed by Orakei Local Board to release grant funds to the following resident associations: Orakei Community Association, Stonefields Residents Association, Ellerslie Residents Association, Remuera Residents Association, Meadowbank/St Johns Residents Association, Mission Bay/Kohimarama Residents Association and St Heliers/Glendowie Residents Association. Supported the Grants Advisor and each residents association to ensure timely grants applications and accountability reporting.
2328	CS: ACE: Community Empowerment	REGIONAL: Graffiti Vandalism Prevention (OR)	Delivery on the Auckland Council graffiti vandalism prevention plan by providing high quality prevention, education, enforcement and education services.	Q1; Q2; Q3; Q4	ABS: Opex	\$ -	In progress	Green	There were 1534 graffiti incidents in the Orakei Local Board area between 1 July 2016 to 31 December 2016. This is a 38 per cent increase compared to the same six month period last year. The number of graffiti RFS (Requests for Service) decreased by 24 per cent, with all 65 incidents being removed within the 24 hour target time (KPI). Orakei achieved 99 out of 100 in the September ambient survey, which measures how much of the city is graffiti free. This gives the local board an average final score of 99 for 2016. Orakei achieved the joint second highest ranking across the city and consistently scores well above the council average.	No	There were 687 graffiti incidents in the Orakei Local Board area between 1 July 2016 to 30 September 2016. This is a 34 per cent increase compared to the same period last year. The number of RFS (Requests for Service) graffiti decreased by 37 per cent, with all 31 being removed within the 24 hour target time (KPI). The graffiti prevention team continue to monitor trends in the local board area.
2673	CS: ACE: Community Places	Hire fee subsidy - OR	Administer further subsidy of hire fees for specific groups funding by LDI.	Q1; Q2; Q3; Q4	LDI: Opex	\$ 34,226	Approved	Green	During Q2 peak utilisation time period has increased. Off peak utilisation has slightly decreased compared to the same period last year.	No	Staff have administered the additional special subsidised rates as approved by the board. Each group has been notified and are aware of their charges for this financial year. During Q1 off-peak utilisation time periods have reduced, however peak utilisation has increased slightly.

Work Programmes 2016/17 Q2 Report

ID	Lead Dept/Unit or CCO	Activity Name	Activity Description	Timeframe	Budget Source	FY16/17	Activity Status	RAG	Q2 Commentary	Q2 Highlight	Q1 Commentary
1988	CS: ACE: Community Places	Funding agreement - Meadowbank Community Centre including Tahapa Hall, Community of St Luke and St Heliers Community Centre including Glendowie Hall	Support the Meadowbank Community Centre including Tahapa Hall, Community of St Luke and St Heliers Community Centre including Glendowie Hall to deliver funding agreement accountabilities.	Q1; Q2; Q3; Q4	ABS: Opex	\$ 138,240	Approved	Amber	<p>Q2 -The Licence to Occupy and Manage with St Heliers Community Centre for Glendowie hall is yet to be finalised. The community centre is working towards forming a legal entity to enable the documentation to progress</p> <p>An invitation was extended to all community centres, houses and hubs across the network for the six monthly regional hui, 13 December 2016, held at the Mt Albert Senior Citizens Hall. Four representatives from Meadowbank Community Centre and Glendowie Hall attended this hui. The programme covered the strategic view of Community Places, Health and Safety Act impacts and Business Mentoring services that are available for our community groups.</p> <p>The Licence to Occupy and Manage with St Heliers Community centre for Glendowie hall is currently under negotiation.</p>	No	The funding agreement for the Meadowbank Community Centre (including Tahapa Hall and St Heliers Community Centre including Glendowie Hall) was completed, agreed and signed by the committees and council. Payment was made to the St Heliers Community Centre and the Meadowbank Community Centre in Q1. The Community of St Luke funding agreement was completed and signed by the committee and council and payment will be made in Q2.
1995	CS: ACE: Community Places	Orakei community centre work plan	Deliver high quality community place work programme from Orakei community centre with a focus on diversity and making connections.	Q1; Q2; Q3; Q4	ABS: Opex	\$ 10,393	Approved	Green	<p>to be confirmed.</p> <p>The programme impact evaluation project is on track. Systems and processes are being developed to enable evaluations to commence in Q3</p>	No	Staff have developed a plan to evaluate selected programmes and services being delivered at Orakei Community Centre. Evaluations will start in Q2 and Q3.
2018	CS: ACE: Community Places	Venue hire service delivery - OR	Provide and manage (directly and indirectly) venues for hire and the activities and opportunities they offer by: - Implementing the customer-centric booking and access process including online booking - Aligning activity to Local Board priorities through management of the fees and charges framework	Q1; Q2; Q3; Q4	ABS: Opex	\$ -	Approved	Green	<p>The fees and charges schedule has been prepared and presented as part of the local board agreement for 2017/2018. Since the introduction of the new digital booking platform, both expressions of interest in the service and bookings are continuing to increase with over 280,000 hits on the venue hire webpage since launched.</p> <p>A network wide awareness campaign has been developed and will be launched in Q3.</p>	No	The online booking system "Going Places Online" went live in April, and online bookings have been increasing since. During Q1 staff have improved invoicing and self service capabilities, to implement during Q2. Staff have also implemented swipe card access to community facilities, to be released in Q2. A network-wide promotional campaign for venues will go live prior to Christmas.
2080	CS: ACE: Events	Anzac Services - Ōrākei	Supporting and/or delivering Anzac services and parades within the local board area. \$10,000 - Delivery of the St Heliers ANZAC Service \$300 - Grant towards the Ōrākei RSA ANZAC Service \$2,500 - Grant towards to College Rifles ANZAC Service	Q4	LDI: Opex	\$ 13,000	In progress	Green	Initial planning has started and will continue into and throughout Q3.	No	Scheduled for Q4, planning will commence Q2/Q3.
2076	CS: ACE: Events	Christmas Event (Ōrākei)	Delivery of a Christmas celebration event in the Ōrākei area by AC Events Unit.	Q2	LDI: Opex	\$ 20,000	Completed	Green	Carols on the Green was delivered by in-house organiser. This resulted in earlier planning and more schools being involved. Salvation Army Band again volunteered their time for a performance. The St Heliers Church was unable to participate. A paid choir was used instead. Estimated attendees: 2000. Overall good feedback from those in attendance and schools involved.	No	The Events Delivery team have commenced planning for Carols on the Green which will be delivered in-house this year rather than by an external contractor. Schools have been contacted earlier than last year to maximise possible participation. The local business association and St Heliers Church have confirmed involvement. Confirmation of participation by the Salvation Army band has also been sought. Marketing for the event is planned to begin on 4 November 2016.
2081	CS: ACE: Events	Community Events	Funding to support a community led event. Events team to scope and advise on event alternatives including the option of continuing the Winter Splash Event.	Not scheduled	LDI: Opex	\$ 7,000	In progress	Green	Scoping is required to either continue Winter Spalsh or replace with new event.	No	The Events Delivery team will present to the local board in Q2 recommendations regarding continuance of the Winter Splash event or an alternative event.
2079	CS: ACE: Events	Local Civic Events - Ōrākei	Community Projects Openings Delivering and/or supporting civic events within the local board area.	Not scheduled	LDI: Opex	\$ 4,000	Approved	Green	No civic events were held in Q2.	No	No civic events were held in Q1.

Work Programmes 2016/17 Q2 Report

ID	Lead Dept/Unit or CCO	Activity Name	Activity Description	Timeframe	Budget Source	FY16/17	Activity Status	RAG	Q2 Commentary	Q2 Highlight	Q1 Commentary
2077	CS: ACE: Events	Movies in Parks - Ōrākei	Programming and delivery of a Regional Movies in Parks series event.	Q3	LDI: Opex	\$ 12,000	In progress	Green	Movies in Parks "Chitty Chitty Bang Bang" will be held at Roberta Reserve, Glendowie on Saturday 18 March 2017. Region-wide marketing has commenced for Movies in Parks, specific event marketing will commence 20 days prior to the event date. The event will start two hours before sunset with face-painting and a roaming kids entertainer.	No	The Events Delivery team have confirmed with the Local Board programming for the Movies in Parks event along with pre-movie activities. "Chitty Chitty Bang Bang" has been selected for screening at Roberta Reserve, Glendowie on Saturday 18 March 2017.
2085	CS: ACE: Events	Citizenship Ceremonies - Ōrākei	Delivery of an annual programme of citizenship ceremonies in conjunction with the Department of Internal Affairs.	Q1; Q2; Q3; Q4	ABS: Opex	\$ 34,966	In progress	Green	The Civic Events team delivered citizenship ceremonies on one occasion during Q2. Final numbers of new citizens are not yet available for the local board area.	No	The Civic Events team delivered citizenship ceremonies on two occasions during Q1 with 217 people becoming new citizens in the local board area.
Libraries											
815	CS: Lib & Info	Library hours of service - Ōrākei	Provide library service at Remuera Library for 56 hours over 7 days per week. (\$596,854 - FY16/17) Provide library service at St Heliers Library for 56 hours over 7 days per week. (\$703,229 - FY16/17)	Q1; Q2; Q3; Q4	ABS: Opex	\$ 1,300,083	In progress	Green	Library visits in Ōrākei have decreased by four per cent compared to the same quarter last year.		Library visits in Ōrākei have decreased by two per cent compared to the same quarter last year. This is on a par with the regional trend.
2722	CS: Lib & Info	Win with words - Ōrākei	Provide writing competition for year 7 and 8 students in the Ōrākei Local Board Area	Q1; Q2; Q3; Q4	LDI: Opex	\$ 1,000	In progress	Green	Programme completed in the First Quarter. Planning will begin in next Quarter for next year.		Win with Words was held by both libraries in Ōrākei, including writing workshops with author Kate de Goldie giving pointers to the children. Remuera had a record number of entries and both prize-giving evenings were well-attended by children, caregivers, and Ōrākei Local Board members.
825	CS: Lib & Info	Celebrating cultural diversity - Ōrākei	Celebrate cultural diversity with displays and events including regionally coordinated and promoted programmes: Christmas, Diwali, Lunar New Year, Māori Language Week, Matariki, Waitangi, Pacific Language weeks, Bastille Day. (Funded within ABS Opex budget activity: "Library hours of service - Ōrākei")	Q1; Q2; Q3; Q4	ABS: Opex	\$ -	In progress	Green	This quarter Diwali was celebrated at both libraries with 13 events which were attended by 452 participants. Activities included Rangoli storytimes, Indian board games, Sari tying and a Bollywood dance. Children also contributed to the Rangoli patterns drawn by library staff on the pavement at St Heliers. 193 children attended nine bilingual Te Reo and English storytimes at St Heliers.		This quarter we celebrated Maori Language Week at the Ōrākei libraries. St Josephs school choir visited the library and sang a medley of songs in Te-reo to celebrate Maori language. Remuera Library enjoyed Kapa Haka performances by Meadowbank, Mt Carmel and Remuera Intermediate Schools. The Chinese Autumn Festival was marked at Remuera by a special storytime, games and activities and traditional mooncakes.
824	CS: Lib & Info	Celebrating local places and people - Ōrākei	Celebrate local places and people and tell local stories with displays and events including regionally coordinated and promoted programmes: ANZAC, Family History Month, Heritage Festival Business Association events, Local Board events, Art week, St Heliers Day, Remuera Heritage events. (Funded within ABS Opex budget activity: "Library hours of service - Ōrākei")	Q1; Q2; Q3; Q4	ABS: Opex	\$ -	In progress	Green	In conjunction with the St Heliers Village Association, St Heliers Library celebrated the Auckland Heritage Festival with a Heritage Hunt around the village. Remuera Heritage held their end of year event in the library with 40 people enjoying a presentation by Thomas Swinburn from Dilworth College. Thomas was a Young Ambassador for New Zealand on the Shared Histories project to commemorate the First World War and travelled to Arras and Le Quesnoy in France to participate in commemoration services for the Battle of the Somme. Remuera supported the Remuera Business Association's October Market Day with Halloween themed storytime, crafts and movie. Approximately 240 people participated in the library activities.		Family History Month was marked by two events with 33 participants. St Heliers Day was celebrated at St Heliers Library with photos, displays and a competition based on local history. Also, A Celebration of Art, in collaboration with The St Heliers Village Association and local artists was a great success with both adults and children displaying their works of art in the library, including from local schools, pre-schools and kindergartens. Members of the Ōrākei Local Board handed out prizes to the children at the related event. Remuera Library works closely with Remuera Heritage and has hosted two events: David Wong spoke on the history of a number of Remuera shops, inviting stories and memories from those present and Herb Farrant of the NZ Military Historical Society, spoke on the Battle of the Somme. Remuera Library celebrated its 90th birthday on Sunday 31 July with a small event, with several Local Board members in attendance.
823	CS: Lib & Info	Digital literacy support - Ōrākei	Provide support for customers using library digital resources including PCs, WiFi, eResources and customers' own devices. (Funded within ABS Opex budget activity: "Library hours of service - Ōrākei")	Q1; Q2; Q3; Q4	ABS: Opex	\$ -	In progress	Green	This quarter there was a two percent decrease in the number of Wi-Fi and PC sessions at both libraries.		This quarter there were 40,037 Wi-Fi and PC sessions in the two libraries. Staff continue to engage with customers using our PC and Wi-Fi to increase competency accessing information online.
816	CS: Lib & Info	Information and lending services - Ōrākei	Provide information and library collections lending services. (Funded within ABS Opex budget activity: "Library hours of service - Ōrākei")	Q1; Q2; Q3; Q4	ABS: Opex	\$ -	In progress	Green	The number of library items borrowed from Ōrākei libraries decreased by three per cent at St Heliers and by seven per cent at Remuera, compared to the same quarter last year. The number of eBook and eMagazine issues continue to increase at a regional level and now make up 11 per cent of items borrowed regionally.		The number of library items borrowed from Ōrākei libraries decreased by seven per cent compared to the same quarter last year. This is a greater decrease than the regional decrease of two per cent for Q1. Across the region, numbers of electronic issues have continued to increase and now make up nine per cent of items borrowed regionally.

Work Programmes 2016/17 Q2 Report

ID	Lead Dept/Unit or CCO	Activity Name	Activity Description	Timeframe	Budget Source	FY16/17	Activity Status	RAG	Q2 Commentary	Q2 Highlight	Q1 Commentary
822	CS: Lib & Info	Learning and Literacy programming - Orākei	Provide learning programmes and events throughout the year including: computer classes, Book a librarian sessions, makerspace sessions, Children's Book Awards, Comic Book Month, Writers & Readers Festival, Adult Learners' Week, Poetry Week, Win with Words, Author talks, Community Education sessions. (Funded within ABS Opex budget activity: "Library hours of service - Orākei")	Q1; Q2; Q3; Q4	ABS: Opex	\$ -	In progress	Green	Orākei libraries supported customers' learning by providing 89 Book a Librarian sessions and assisting 90 participants. Highlights this quarter included two author talks at Remuera Library and two children's book launches at St Heliers Library. An evening class at Remuera called "Travelling with your Mobile Device" was surprisingly popular with 45 attendees happy to learn how to make valuable use of their portable device while travelling.		Highlights for the Remuera Library included: seven author evenings including journalist Peter Bromhead, Jo Seagar, Dame Fiona Kidman, and international author Justin Cronin for his only Auckland event. This quarter programming included Poetry Day, and several group computer sessions on "where to find help / how to Learn" using a link to Lynda.Com at the St Heliers Library. We support customers' learning with Book a Librarian service which had 146 bookings for 208 participants and this included many CV sessions.
817	CS: Lib & Info	Preschool programming - Orākei	Provide programming for preschoolers that encourages active movement, early literacy and supports parents and caregivers to participate confidently in their children's early development and learning. Including regional coordinated and promoted programmes: Wriggle and Rhyme, Rhymetime, Storytime and Bilingual Storytime. (Funded within ABS Opex budget activity: "Library hours of service - Orākei")	Q1; Q2; Q3; Q4	ABS: Opex	\$ -	In progress	Green	Demand for preschool programmes remains high with St Heliers and Remuera libraries delivering 64 programmes to over 3172 participants. A highlight for Remuera children's staff was a Rhymetime session held at Cornwall Park attended by approximately 300 people. This was organised in conjunction with the Cornwall Park Trust and delivered by staff from a number of local libraries. Further sessions are planned for February and March. A Christmas highlight for patrons at St Heliers, was a ballet performance of the Nutcracker, by Shan Gibson and a visit from Trixie the Fairy, sponsored by the St Heliers Village Association. Remuera is planning a pop up Wriggle and Rhyme session at a local park in January.		Demand for pre-schoolers programmes remains high with the St Heliers and Remuera libraries delivering 65 programmes to 2618 participants. In July St Heliers also held a session on Apps for pre-schoolers, which was well-attended by three- to five-year olds and their parents.
820	CS: Lib & Info	School engagement and Afterschool programming - Orākei	Engage directly with local schools in the board area. Provide creative learning opportunities for children in afterschool hours including Teen book club, Minecraft sessions, Quiz sessions, Paper craft sessions. (Funded within ABS Opex budget activity: "Library hours of service - Orākei")	Q1; Q2; Q3; Q4	ABS: Opex	\$ -	In progress	Green	This quarter Orākei libraries' staff visited five local schools. Afterschool programmes are well attended at both libraries with Remuera offering 54 regular programmes throughout Q2 attended by 1040 children. Afterschool Book Clubs are popular. Seven Book Club sessions were held at St Heliers with 46 attendees. A highlight for Remuera is the Book Club held at Orākei School for Year 6, 7 and 8 students. Two sessions were held with 97 students involved. An Hour of Code was also popular at St Heliers, as was an introduction to computer science with a Minecraft theme, enjoyed by 25 children.		This quarter 10 schools in Orākei were visited and eight came in to visit. All Year 3 and 4 students from Kings School visited the Remuera Library to learn about programmes and services for their age group. Children from St Josephs School participated in a pop up poetry session, entertaining library patrons with a variety of readings. The three Teen book groups are well attended. Also, children took part in this year's Hell Pizza Reading Challenge 101, a St Heliers Library initiative.
818	CS: Lib & Info	School holiday programming - Orākei	Provide children's activities and programming in the holidays during the school year. Delivered locally under a regional theme, with activities developed to meet the needs and interests of local communities. (Funded within ABS Opex budget activity: "Library hours of service - Orākei")	Q1; Q2; Q3; Q4	ABS: Opex	\$ -	In progress	Green	A programme of 12 events was run in both libraries for the October school holidays with 345 participants. "Steam and Steel" was the theme at St Heliers, with a Steam Punk Jewellery workshop for teens and tweens, a DIY Hologram Projector Workshop and a Steampunk scavenger hunt being the highlights. St Heliers staff also entertained over 60 children and 40 adults with a special storytime production of "The Railway Engine and the Hairy Brigands" by Margaret Mahy.		A successful programme of events was run in the two libraries for the July school holidays with 622 participants in 19 events. Planning and the start of delivery began for the September/October holidays. The St Heliers Library's programme was supported by The St Heliers Village Association, and local gym instructor Steve Butler volunteered his time by setting up some active challenges in the Library. Local artist Ian Hicks shared his talents by organising a hands-on painting session. Remuera library held a popular clay-making day with local potter, Bob Kay of Bob Kay Creativity, who instructed children and parents on how to make their own creations which were fired and painted the following week. Remuera Library has started up a new monthly Tweens Book Club for students aged 9-13 years, due to demand. This is very well attended by local students after school.
819	CS: Lib & Info	Summer reading programme - Orākei	Provide a language- and literacy-building programme that runs during the summer school holidays for 5-13 year olds. Developed and promoted regionally and delivered locally with activities and events designed to meet the needs and interests of local communities. (Funded within ABS Opex budget activity: "Library hours of service - Orākei")	Q1; Q2; Q3; Q4	ABS: Opex	\$ -	In progress	Green	December marked the beginning of Kia Māia Te Whai Dare To Explore, the libraries' summer reading programme. Our children's librarians visited nine schools to promote this very popular programme and 524 children had registered by the end of December. Both libraries have planned some great summer reading challenge activities and exciting end of programme parties in January.		Planning began for delivery in Q2 and Q3 (December/January).

Work Programmes 2016/17 Q2 Report

ID	Lead Dept/Unit or CCO	Activity Name	Activity Description	Timeframe	Budget Source	FY16/17	Activity Status	RAG	Q2 Commentary	Q2 Highlight	Q1 Commentary
821	CS: Lib & Info	Supporting customer and community connection - Orākei	Provide programmes that facilitate customer connection with the library and community including themed clubs, special events, Music Month, Local Book groups, Scrabble group, Rummikub group, Ukulele club. (Funded within ABS Opex budget activity: "Library hours of service - Orākei")	Q1; Q2; Q3; Q4	ABS: Opex	\$ -	In progress	Green	We continue to deliver quality programming to support customer and community engagement. Weekly scrabble, adult colouring, current events and Rummikub sessions continue to be popular at St Heliers Library. 108 participants attended 10 adult book groups at St Heliers this quarter. A Christmas party for Book Club members, participants in learning programmes and other customers is always a highlight at Remuera in December, with 80 people enjoying music provided by Remuera Intermediate students and Remuera Library's own ukulele group.		We continue to deliver quality programming to support customer and community engagement. Highlights this quarter included at St Heliers Library: a Style evening, presented by local school teacher Wendy Sitters, and A Celebration of Art, in collaboration with The St Heliers Village Association and local artists. Bastille Day was celebrated in Remuera with a range of activities in and around the library organised in conjunction with the Remuera Business Association. The monthly Ukulele club at Remuera is increasingly popular and is now followed by a practice session led by members themselves. Scrabble, Rummikub and Current Events groups have fluctuating attendance and are often weather dependent.
Local Parks											
1953	CF: Operations	FY15/16 Capex Projects Ongoing Consequential Opex	Crossfield Reserve Entrance project - \$16,000 Develop toilet facility at Madills Farm, adjacent to the playground - \$20,000 Upgrade playgrounds and paved seating area at Glover Park - \$25,000 Design and consent for Shore Road eastern car park - \$5,000 Lighting installation at Crossfield Reserve - \$25,000 Design and consent for Crossfield and Madills lighting - \$5,000	Q1	LDI: Opex	\$ 96,000	Completed	Green	Project complete	No	Projects from FY15/16 largely complete. On going projects include: Crossfield entrance project - completion expected October 2016 Crossfield lighting - Installation scheduled for summer of 2016.
550	CF: Project Delivery	Built Heritage Improvements	Improvement and restoration of built heritage assets. To include work on the searchlight emplacements on Tamaki Drive.	Q2; Q3; Q4	LDI: Capex	\$ 25,000	In progress	Green	Description of works: improvement and restoration of built heritage assets (three searchlight emplacements on Tamaki Drive) Current Status: three searchlight emplacements, one is on Ngati Whatua land. Currently there are power lines on that emplacement that require under grounding before the emplacement can be safely accessed. This is still underway with Vector, Ngati Whatua and expected to now complete late January/early February 2017. Until the emplacement can be accessed the cost to remove the shutters, restore, reinstall and copy for the remaining two emplacements cannot be quantified. Further budget may be required. Meanwhile the text for the heritage sign will be progressed Next Steps: refer above Issues: additional funding may be required and different parties involved discussing way forward for searchlight emplacements may delay works	No	Description of the work: improvement and restoration of built heritage assets (three searchlight emplacements on Tamaki Drive). Current status: there are three searchlight emplacements to be installed and one is on Ngati Whatua land. Currently there are power lines on the Ngati Whatua land emplacement that require under grounding before the emplacement can be safely accessed. This is underway with Vector, with Ngati Whatua consulted, and expected to be completed within the next six weeks. Until the emplacement can be accessed, the cost to remove the shutters, restore, reinstall and copy for the remaining two emplacements cannot be quantified. Further budget may be required. Meanwhile the text for the heritage sign will be progressed. Next steps: Refer above. Risks / Issues: Additional funding may be required. As there are different parties involved in discussing a way forward for searchlight emplacements, this may delay works.
569	CF: Project Delivery	Development of tracks and trails through Churchill Park	Developing the path network in Churchill Park	Q2; Q3; Q4	LDI: Capex	\$ 20,000	In progress	Green	Description of the work: Churchill Park trail development Current Status: Procuring professional services Next Steps: Undertaking design work Issues: none	No	Description of the work: Churchill Park trail development Current status: assessing project requirements Next steps: professional services procurement. Issues: none
561	CF: Project Delivery	Feeder links to the Orākei Spine shared path	Development of feeder links into the Glen Innes to Tāmaki Drive shared path	Q1; Q2; Q3; Q4	LDI: Capex	\$ -	Proposed	Green	Description of the work: development of feeder links into the Glen Innes to Tāmaki Drive shared path Current status: work being scoped Next steps: assign a project manager for delivery Risks/Issues: none	No	Description of the work: development of feeder links into the Glen Innes to Tāmaki Drive shared path Current status: work being scoped. Next steps: assign a project manager for delivery. Risks/Issues: none
563	CF: Project Delivery	Glover Park (Gentlemens Bay) fencing and signage	Safety improvements and signage along the cliff at Glover Park	Q2; Q3	LDI: Capex	\$ 10,000	Approved	Green	Description of the work: Install fencing and signage along the park cliff edge Current status: Scoping project delivery outcome Next Steps: Award the physical works Risks / Issues: Public Healthy and Safety	No	Description of the work: install fencing and signage along the park cliff edge. Current status: review business case and confirm project delivery outcome. Next steps: award the physical works. Risks / Issues: Public Healthy and Safety

Work Programmes 2016/17 Q2 Report

ID	Lead Dept/Unit or CCO	Activity Name	Activity Description	Timeframe	Budget Source	FY16/17	Activity Status	RAG	Q2 Commentary	Q2 Highlight	Q1 Commentary
565	CF: Project Delivery	Hobson Bay Water Access	Develop water access to Hobson Bay as per the Hobson Bay Action Plan	Q1; Q2; Q3; Q4	LDI: Capex	\$ 60,000	In progress	Amber	<p>Works in the Coastal Management Area and on closed landfill. Delay in consent being granted. Budget shortfall due to site contamination issues</p> <p>Description of the work: design, consenting and installation of a kayak access at Shore Road Reserve. Current status: consent application has been lodged and procurement for physical works is currently underway Next steps: complete procurement of physical works contract and commence physical works Risks / Issues: works in the Coastal Management Area and on closed landfill, delay in consent being granted, budget shortfall due to site contamination issues</p>	No	<p>Description of the work: design, consenting and installation of a kayak access at Shore Road Reserve Current status: detailed design underway consent application programmed to be lodged by 26 October 2016 Next steps: consent application programmed to be lodged and physical works tender phase to commence by 26 October 2016 Issues: Works in the Coastal Management Area and on closed landfill, delay in consent being granted, and budget shortfall due to site contamination issues</p>
572	CF: Project Delivery	Park Signage	Development of signage on the local parks network	Not scheduled	LDI: Capex	\$ 15,000	Approved	Green	<p>Description of the work: new build signs in Orakei Current status: Tahuna Torea signage installed and additional Glover Par signage included as per resident request Next step: Bundle with renewals signage project for Orakei Issues: none</p>	No	<p>Description of the work: new build signs in Orakei Current status: developing scope of works Next step: bundle with renewals signage project for Orakei Issues/risks: none</p>
2861	CF: Project Delivery	Shore Road Reserve Eastern Car Park Development	Provision of car parking for sports park	Q1; Q2; Q3; Q4	LDI: Capex	\$ 500,000	In progress	Green	<p>Description of works: detailed design and resource consent for the eastern car park extension as per the concept plan. Completion of physical works. Current Status: feasibility report completed by GHD involving AC Stormwater & Parks, with options for long-term drainage solutions. Developed design and engineering input is underway for local board review in early February 2017. Next Steps: undertake detailed design for the car park considerate to wider sport fields work progressing within the park, lodge for Resource Consent March 2017. Physical works expected commencing planned is planned for May 2017, dates to be determined in partnership with the onsite club stakeholders Issues: confirmation of the design solution around the drainage issues and confirmation of design delivery within the existing budget</p>	No	<p>Description of the work: detailed design and resource consent for the eastern car park extension as per the concept plan Completion of physical works Current status: feasibility report completed by GHD involving Auckland Council Stormwater and Parks department, with options for long-term drainage solutions. Developed design and engineering input is underway for local board review in November 2016 Next steps: undertake detailed design for the car park considerate to wider sport fields work progressing within the park - lodge for resource consent December 2016. Physical works expected March/April 2017. Dates to be determined in partnership with the on site club stakeholders Risks / Issues: confirmation of the design solution around the drainage issues.</p>
579	CF: Project Delivery	Waiatarua Car Park	Provision of car parking for park visitors	Q1; Q2; Q3; Q4	LDI: Capex	\$ 250,000	Approved	Green	<p>Description of the work: carpark upgrade works at the Abbots Way entrance to Waiatarua Reserve Current status: Scoping project delivery outcome Next steps: engage an engineer to finalise the design and consents Issues: the health and safety of public and users</p>	No	<p>Description of the work: carpark upgrade works at the Abbots Way entrance to Waiatarua Reserve. Current status: review business case and confirm project delivery outcome. Next steps: engage an engineer to finalise the design and consents. Risks / Issues: the health and safety of public and users.</p>
3398	CF: Project Delivery	Tahapa Reserve East Improvements GWD	Cycle/walkway connections	Q2; Q3; Q4	Growth	\$ 160,000	Approved	Green	<p>Description of the work: the planning and delivery of the shared path connection through Tahapa Reserve East and West in conjunction with Auckland Transport to improved connections into the Orakei Spine through Tahapa Reserve Current status: project and budget transferred to Auckland Transport to manage Next steps: engage an engineer to finalise the design and consents by Auckland Transport Issues: timing and design of the Auckland Transport's delivery of the Glen Innes to Tamaki Drive shared path, working in the drip line of trees, working on a contaminated landfill site, and public health and safety</p>	No	<p>Description of the work: the planning and delivery of the shared path connection through Tahapa Reserve East and West in conjunction with Auckland Transport to improved connections into the Orakei Spine through Tahapa Reserve Current status: planning phase Next steps: engage an engineer to finalise the design and consents Issues: timing and design of the Auckland Transport's delivery of the Glen Innes to Tamaki Drive shared path, working in the drip line of trees, working on a contaminated landfill site and public health and safety</p>

Work Programmes 2016/17 Q2 Report

ID	Lead Dept/Unit or CCO	Activity Name	Activity Description	Timeframe	Budget Source	FY16/17	Activity Status	RAG	Q2 Commentary	Q2 Highlight	Q1 Commentary
3399	CF: Project Delivery	Tahapa Reserve West improvements GWD	Cycle/walkway connections	Q2; Q3; Q4	Growth	\$ 80,000	Cancelled	Green	Description of works: planning and delivery of the shared path connection through Tahapa Reserve East and West in conjunction with Auckland Transport to improved connections into the Orakei Spine through Tahapa Reserve Current Status: project and budget transferred to Auckland Transport to manage Next Steps: engage an engineer to finalise the design and consents by Auckland Transport Issues: timing and design of the Auckland Transport's delivery of the Glen Innes to Tamaki Drive shared path, working in the drip line of trees, working on a contaminated landfill site, and public health and safety	No	Description of works: The planning and delivery of the shared path connection through Tahapa Reserve East and West in conjunction with Auckland Transport to improved connections into the Orakei Spine through Tahapa Reserve. Current Status: Planning phase Next Steps: Engage an engineer to finalise the design and consents. Risks / Issues: -Timing and design of the Auckland Transport's delivery of the Glen Innes to Tamaki Drive shared path -Working in the drip line of trees -Working on a contaminated landfill site -Public Health and Safety.
3667	CF: Project Delivery	Open space redevelopment (Stonefields)	Development of the remaining local parks in the Stonefields subdivision. Note: This item and items 3669 and 3671 replace item 570.	Q1; Q2; Q3; Q4	ABS: Capex	\$ 1,923,321	In progress	Green	Tenders received were higher than the available construction budget. Negotiations with the preferred supplier are underway to identify cost savings Description of the work: development of a quarry haul road into a public walkway along the former southern edge of the Stonefields residential development Current Status: Geotechnical site investigation and developed design for the balustrade and transition area are complete and supported by the Orakei Local Board. Landscape and visual assessment is complete. Detailed design is 100% complete. Resource and building consents are approved. Negotiations with the preferred supplier are complete. The contractor is appointed and the construction works contract is signed. Next Steps: The construction contract has been awarded. Pre-manufacturing of the barrier panels is underway and the installation will commence early 2017. Risk/Issues: None	No	Description of works: redeveloping the former Mt Wellington Quarry with the goal of creating the new residential subdivision of Stonefields Current Status: detailed / developed design complete, construction contract awarded Next steps: construction to commence early 2017 Issues: Tenders received were higher than the available construction budget. Negotiations with the preferred supplier are underway to identify cost savings
571	CF: Project Delivery	Orakei Basin Open Space Improvements	Priority projects to be delivered include: Delivery of the Lucerne Road step improvements project; Upgrade of the Eastern aggregate track including drainage improvements; Upgrade of the Southern concrete track including drainage improvements	Q1; Q2; Q3; Q4	ABS: Capex	\$ 489,416	Approved	Green	Description of the work: Orakei Basin project including delivery of the Lucerne Road step improvements project and upgrade of the eastern aggregate track including drainage improvements and upgrade of the southern concrete track including drainage improvements Current status: reviewing project business case Next steps: project familiarisation Issues: none	No	Description: Orakei Basin, delivery of the Lucerne Road step improvements project, upgrade of the Eastern aggregate track and upgrade of the Southern concrete track. Current Status: awaiting Business Case Next Steps: planning Issues: none
3669	CF: Project Delivery	Orakei Heritage Trail	Development of the remaining local parks in the Stonefields subdivision. Note: This item and items 3667 and 3671 replace item 570.	Q1; Q2; Q3; Q4	ABS: Capex	\$ 1,030,286	In progress	Green	Description of the work: development of a quarry haul road into a public walkway along the former southern edge of the Stonefields residential development. Current status: geotechnical site investigation and developed design for the balustrade and transition area are complete and supported by the Orakei Local Board. Landscape and Visual assessment is complete. Detailed design 100% complete. Resource and building consents are approved. Negotiations with the preferred supplier are complete. The contractor is appointed and the construction works contract is signed. Next steps: The construction contract has been awarded. Pre manufacturing of the barrier panels is underway and the installation will commence early 2017.	No	Description of the work: development of a quarry haul road into a public walkway along the former southern edge of the Stonefields residential development. Current status: geotechnical site investigation and developed design for the balustrade and transition area are complete and supported by the Orakei Local Board. Landscape and Visual assessment is complete. Detailed design 100% complete. Resource and building consents are approved. Negotiations with the preferred supplier are complete. The contractor is appointed and the construction works contract is signed. Next steps: The construction contract has been awarded. Pre manufacturing of the barrier panels is underway and the installation will commence early 2017.

Work Programmes 2016/17 Q2 Report

ID	Lead Dept/Unit or CCO	Activity Name	Activity Description	Timeframe	Budget Source	FY16/17	Activity Status	RAG	Q2 Commentary	Q2 Highlight	Q1 Commentary
3671	CF: Project Delivery	Orakei Playtime Park	Development of the remaining local parks in the Stonefields subdivision. Note: This item and items 3667 and 3669 replace item 570.	Q1	ABS: Capex	\$ -	Completed	Green	Physical Works are complete. Practical completion was achieved and the park is now under maintenance for 24 months until 25.8.2016. The park was officially opened on 13 September, 2014. Current Status: project completed Next Steps: project closure Risks / Issues: none	No	Description of works: Playtime Park - new playground reserve construction Current Status: project completed Next Steps: project closure Risks / Issues: none
2867	CS: PSR: Local Parks	Coastal ecological restoration at Hobson Bay	Coastal restoration at Hobson Bay including mangrove removal	Q1; Q2; Q3; Q4	LDI: Opex	\$ 80,000	In progress	Green	Planning and consent work underway. Removal work will largely take place in early-mid 2017, with consent being sought to carry out work spanning a number of financial years.	No	Scope of project agreed with local board. Design and consent for removal of mangroves within agreed area to be undertaken in the coming months.
2868	CS: PSR: Local Parks	Coastal ecological restoration at Tahuna Torea Nature Reserve	Mangrove removal and monitoring of the Tahuna Torea fish dams	Q2; Q3	LDI: Opex	\$ -	On Hold	Amber	Project unfunded Ecological and archaeological feature improvements at Tahuna Torea.	No	Consent to be lodged in November 2016. Mangrove removal to be carried out in stages as recommended by coastal engineer.
2865	CS: PSR: Local Parks	Enhancement council owned heritage features	Improvements of heritage features in Orakei. To include work on the searchlight emplacements on Tamaki Drive.	Q1; Q2; Q3; Q4	LDI: Opex	\$ 75,000	In progress	Green	Vector to complete cabling work. This is scheduled for December 2016 - January 2017.	No	Vector has scheduled work cabling wires underground so that restoration work can commence on searchlight number three.
2866	CS: PSR: Local Parks	OBAG State of the basin revision	Ongoing funding for monitoring and reporting on the state of Orakei Basin	Q1; Q2; Q3; Q4	LDI: Opex	\$ 5,000	Approved	Amber	Project scope not defined. Awaiting a decision by Orakei Basin Advisory Group on the project scope.	No	Scope of project in discussion with Orakei Basin Advisory Group.
2863	CS: PSR: Local Parks	Planning for links into the Orakei Spine shared path	Planning for feeder links into the Orakei Spine walkway in FY16/17 - outside of Tahapa Reserve	Q3	LDI: Opex	\$ 90,000	Approved	Green	Offers of service for design work have been received and are being assessed. Planning and design to be carried out in the third and fourth quarter of the financial year.	No	LDI funding for project that is being planned and delivered by Auckland Transport.
575	CS: PSR: Local Parks	Stonefields Heritage Trail Weed Management (new)	Control and management of weeds and the development and implementation of a revegetation program for the Heritage Trail	Q1	LDI: Opex	\$ 30,000	Approved	Green	Construction work on the Heritage Trail has been delayed until early 2017. Weeding work will be undertaken prior to trail development.	No	Initial weeding work on the Heritage Trail to be carried out in October 2016
578	CS: PSR: Local Parks	Volunteers - local parks - Orakei	Environmental weed control	Q1	LDI: Opex	\$ 50,000	In progress	Green	1117 volunteer hours this quarter comprising: • Regular working bees undertaken by the Friends of Churchill Park; • Ongoing work by the Rangers at Tahuna Torea Nature Reserve; • Weed control at Waiaatarua Wetland Reserve; • Ongoing restoration activities at Selwyn Bush; • Tree mulching at Selwyn Reserve and Glover Park; • Ongoing animal pest control at Churchill Park, Kepa Bush, St Johns Bush, Selwyn Bush, Tahuna Torea and Waiaatarua Wetland - plus the addition of Madills Farm Recreational Reserve.	No	Programme on track. 1274 volunteer hours were delivered this quarter comprising of: a community planting day at Waiaatarua Reserve; a Glendowie College litter clean up at Tahuna Torea Nature Reserve; regular working bees undertaken by the Friends of Churchill Park; weed control at Selwyn Bush; a St Cuthberts College litter clean-up at Okahu and Mission Bays; ongoing animal pest control (trapping rodents and possums) at Churchill Park, Kepa Bush, St Johns Bush, Selwyn Bush, Tahuna Torea and Waiaatarua Wetland.
2864	CS: PSR: Local Parks	Feeder links into the Orakei Spine shared path	Development of feeder links into the Orakei Spine shared path	Q2	LDI: Capex	\$ -	Approved	Green	Project commences in FY2018 and will be delivered and reported by Auckland Transport.	No	Project commences in FY2018 and will be delivered by Auckland Transport.
Sports Parks											
2862	CF: Project Delivery	Development of toilets and changing rooms at Michaels Ave	Implementation in accordance with the Michaels Avenue Reserve Masterplan. Planning and design has been funded through the SID program for FY17 and identified for physical works in FY18. This is a TOP up to the SID programme.	Q1; Q2; Q3; Q4	LDI: Capex	\$ -	Approved	Green	Description of the work: Michaels Ave Reserve Toilet Block four toilets, four change rooms, and referee room Current status: scope to be defined once geotech results and consultation has been completed Next steps: confirm scope of works in conjunction with proposed football club clubroom Risks / Issues: none	No	Current Status: Work being scoped. Next Steps: Present to local board for approval Risks/Issues: None identified
568	CF: Project Delivery	Madills Farm replacement full field floodlighting for 2 fields (2 & 3 or 1 & 4)	Sportsfield development The total cost is \$400,000 funded from 2015/16 and 2016/17.	Q1; Q2; Q3; Q4	LDI: Capex	\$ -	Approved	Green	Project has been moved to 2017/18 Description of the work: install new sportsfield lighting on fields two and three at Madills Farm Recreation Reserve to cater for increased training use Current status: planning Next steps: engage consultant for design and consultation with user groups Issues/risks: need to allow sufficient time for consultation, building consent and resource consent.	No	Description of the work: install new sportsfield lighting on fields 2 and 3 at Madills Farm Recreation Reserve to cater for increased training use. Current status: planning Next steps: engage consultant for design and consultation with user groups Issues: need to allow sufficient time for consultation, building consent and resource consent.

Work Programmes 2016/17 Q2 Report

ID	Lead Dept/Unit or CCO	Activity Name	Activity Description	Timeframe	Budget Source	FY16/17	Activity Status	RAG	Q2 Commentary	Q2 Highlight	Q1 Commentary
3565	CF: Project Delivery	Colin Maiden Park 3,4,5,6,7, Lighting and Sandcarpet	Field 3 -- Sandcarpet, new lights; Field 4-- Sandcarpet, new lights; Field 5 -- Sandcarpet, new lights; Field 6 -- Sandcarpet, new lights; Field 7 -- Sandcarpet, new lights;	Q1; Q2; Q3; Q4	Growth	\$ 100,000	Approved	Green	Description of work: sandcarpet and lighting to Colin Maiden Park Fields three to seven Current Status: acoustic report underway Next Steps: tender professional services, physical works programmed for next financial year Issues: none	No	Description of works: Sandcarpet and lighting to Colin Maiden Park Fields 3 - 7 Current Status: internal procurement processes underway Next Steps: tender Professional Services. Construction programmed for next financial year. Risks / Issues: none
3401	CF: Project Delivery	Colin Maiden Park Double Hockey Turf SID	New double hockey turf with lights.	Not scheduled	Growth	\$ 100,000	Approved	Green	Awaiting concept approval and business case approval before forecasting	No	Awaiting concept approval and business case approval before forecasting
3400	CF: Project Delivery	Colin Maiden Park SID	Field 1 - Sandcarpet, new lights; Field 2- Sandcarpet, new lights;	Q1; Q2; Q3; Q4	Growth	\$ 828,000	In progress	Green	Description of the work: Colin Maiden sandcarpet and lights on fields one and two Current Status: physical works underway Next Steps: continue physical works Issues: weather condition may delay works	No	Description of the work: Colin Maiden sandcarpet and lights on fields 1 & 2 Current status: physical works awarded. Security fence and sediment control in place. Next steps: commence physical works. Risks / Issues: consent delays.
3402	CF: Project Delivery	Madills Farm Rec Reserve SID	Field 2 New lights; Field 3 new lights; Field 5 irrigation.	Q2; Q3; Q4	Growth	\$ 60,000	Approved	Green	Description of the work: Madills 5 sandcarpet and irrigation Current status: internal procurement processes underway Next steps: tender process for professional services, and physical works programmed for next financial year Issues: none	No	Description of the work: Madills 5 sandcarpet and irrigation. Current status: internal procurement processes underway Next steps: tender process for professional services. Physical works programmed for next financial year. Risks / Issues: none
3404	CF: Project Delivery	Michaels Ave Reserve Lighting and sound wall SID	Field 2 new lights; Field 3 new lights; Field 4 lights; Field 5 irrigation. Sound wall. Consents and lighting.	Q1; Q2; Q3; Q4	Growth	\$ 720,000	Approved	Green	Description of the work: lighting to Michaels Avenue fields two to five Current status: consent to be granted Next steps: physical works to be tendered Risks/Issues: none	No	Description of the work: lighting to Michaels Avenue fields 2-5 Current status: consent to be granted Next steps: physical works to be tendered Risks/Issues: none
3405	CF: Project Delivery	Ōrākei Domain SID	Orakei Domain 3 - sand carpet and irrigation	Q2; Q3; Q4	Growth	\$ 400,000	In progress	Green	Current status: physical works continuing Next steps: installation of irrigation Risks / Issues: weather conditions may impact the works	No	Description of the work: Sand carpet and irrigation for Orakei Domain field three. Current Status physical works have started in September 2016 Next Steps: none Risks / Issues: none
3677	CF: Project Delivery	Shore Road Reserve Lighting and Sand Carpet 3 SID	Shore Road Reserve 3 Sand field development FY17 planning FY19 delivery. Note this item and items 3675 and 3678 replace item 3407.	Q2; Q3; Q4	Growth	\$ -	Approved	Green	Description of work: sports lighting and sand carpet for field three Current status: design will start 2017 Next steps: aligning all projects within Shore Road Risks / Issues: none	No	Description of work: sports lighting and sand carpet for field 3 Current Status: design underway Steps: Aligning all projects within Shore Road Risks / Issues: none
3406	CF: Project Delivery	Shore Road Reserve widen existing car park, bollards and 3m wide path SID	Installation of bollards and 3 metre wide footpath (part greenway) between sportsfield and existing carpark. Year 1 planning, Year 2 delivery.	Q2; Q3; Q4	Growth	\$ 20,000	Approved	Green	Current status: first stage of design to commence. Staff will incorporate into the carpark works. December work will include bollards and concrete paths. Next Steps: Second stage of design, which includes a sand carpet will commence in 2017/18 Issues: none	No	Description of the work: installation of bollards and three metre wide footpath (part greenway) between sportsfield and existing carpark. Current status: first stage of design will commence November 2016 this includes bollards and concrete paths. Second stage of design which includes sand carpet will commence 2017/18. Next Steps: none Risks/Issues : none
3675	CF: Project Delivery	Shore Road Sportsfield Platform & Sandfields	Shore Road Reserve 3 Sand field development FY17 planning FY19 delivery. Note this item and items 3677 and 3678 replace item 3407.	Not scheduled	Growth	\$ -	Completed	Green	Project completed December 2015	No	Description of works: improve drainage and sandcarpet turf on the Shore Road 1 and 2 Fields Current Status: project completed Next Steps: project closure Risks / Issues: none
3678	CF: Project Delivery	Shore Road Top-up (Sand Carpet existing project)	Shore Road Reserve 3 Sand field development FY17 planning FY19 delivery. Note this item and items 3675 and 3677 replace item 3407.	Not scheduled	Growth	\$ 27,959	Completed	Green	Project completed December 2015	No	Description of the work: Shore Road Reserve 3 Sand field development 2017/18 planning 2018/19 delivery. Current status: project completed Next steps: none Risks / Issues: none
Leisure											
2730	CS: PSR: Leisure	YMCA operators of Elleslie Leisure Centre	Management Agreement ACPN_14840 - Supplier will provide a comprehensive range of programmes to meet the Council/LB objectives that reflect the local community demographics/ needs	Q1; Q2; Q3; Q4	ABS: Opex	\$ 27,704	In progress	Green	Elleslie Leisure Centre – KPI programming targets are on track to meet the Local Board objectives for the second quarter.	No	Elleslie Leisure Centres – KPI programming targets are on track to meet the Local Board objectives for the first quarter. Numbers have increased hugely in gymnastics due to programme design.

Work Programmes 2016/17 Q2 Report

ID	Lead Dept/Unit or CCO	Activity Name	Activity Description	Timeframe	Budget Source	FY16/17	Activity Status	RAG	Q2 Commentary	Q2 Highlight	Q1 Commentary
Sport and Recreation											
549	CF: Project Delivery	Active Recreation Sports Upgrade	Development of active open space.	Q2; Q3; Q4; Not scheduled	LDI: Capex	\$ 250,000	Approved	Green	Project being scoped by Community Facilities with delivery estimated in April/May 2017.	No	Project Manager appointed for the planning, design, consent and tender to remediate the base course of courts 4 to 6 at the Mission Bay Tennis Club and renewal of the existing access driveway.
2962	CS: PSR: Local Parks	PSR Repsonse Fund	Discretionary projects as agreed with the OLB for PSR projects.	Not scheduled	LDI: Opex	\$ 32,000	Approved	Green	Consultants and landscape architects have been appointed to lead concept plan. Work is due to start in Q3 with site investigations and community consultation.	No	Orakei Domain concept plan project identified and agreed with local board.
2186	CS: PSR: Sport & Rec	Community Access ASB Stadium (OR)	Providing community access to the ASB Stadium. \$80,000 (regional)	Q1; Q2; Q3; Q4	ABS: Opex	\$ -	Approved	Green	Funding agreement executed. Awaiting reporting.	No	Awaiting return of signed funding agreement
2580	CS: PSR: Sport & Rec	Community Access Auckland Netball Centre (OR)	Providing community access to the Auckland Netball Centre in St Johns. \$150,000 (regional)	Q1; Q2; Q3; Q4	ABS: Opex	\$ -	Approved	Green	Six monthly report due January 2017.	No	Funding agreement signed
2515	CS: PSR: Sport & Rec	Facility Partnership 2010 Akarana Marine Sports Charitable Trust (OR)	A facility partnership into building development at The Landing. \$1,000,000 legacy facility partnership grant.	Q1; Q2; Q3; Q4	ABS: Opex	\$ -	Approved	Green	Negotiation of construction contract and programme is continuing.	No	Awaiting copy of signed construction agreement
2514	CS: PSR: Sport & Rec	Facility Partnership 2015 Ellerslie Sports Club (OR)	A facility partnership into clubroom redevelopment of Ellerslie Sports Club Inc. at Michaels Ave Reserve. \$840,000 facility partnership grant.	Q1; Q2; Q3; Q4	ABS: Opex	\$ -	Approved	Green	Project to be scoped relative to funding	No	Project to be scoped and agreed
Development Projects											
4422	CF: Project Delivery	Roadway-Carpark Upgrade	Upgrade current carpark and paths. Parks carry forward project.	Not scheduled	ABS: Capex; Growth	\$ 26,000	In progress	Green	Current Status: construction completed on road and car park Next Steps: final section of rock armouring wall to be completed before the end of June when the basin activities have finished and the basin level can be lowered to accommodate the works Issues: Project ran over budget significantly. Timeline was significantly increased due to redesign and unforeseen conditions of the sub base surface of the car park and road.	No	Project approved following Q1 performance report
577	CF: Project Delivery	Visitor Trail Signage	Economic Development	Q3; Q4	LDI: Capex	\$ 30,000	Approved	Green	Current Status: investigation of the large plinth proposed for above Kelly Tarltons under investigation with AT and other key stakeholders Next Steps: confirmation of the scope with costings with the local board at a workshop in February Issues: none	No	Description of the work: visitor trail signage Current status: the project scoping is being written Next steps: assigning a project manager Issues/ Risks: none
4159	CF: Project Delivery	Mangrove removal in Hobson Bay	Mangrove removal in Hobson Bay	Q1; Q2; Q3; Q4	LDI: Opex	\$ -	In progress	Green	Description of the work: consenting and physical works for mangrove removal as per the Hobson Bay mangrove removal management plan Current Status: planning underway for the first stage of mangrove removal Next Steps: procure professional services for consent application and lodgement Issues: none	No	Description of the work: Consenting and physical works for mangrove removal as per the Hobson Bay mangrove removal management plan Current Status: Planning underway for the first stage of mangrove removal. Next Steps: Procure professional services for consent application and lodgement. Risks / Issues: none
4160	CF: Project Delivery	Mangrove removal in Tahuna Torea	Mangrove removal in Tahuna Torea	Q1; Q2; Q3; Q4	LDI: Opex	\$ -	In progress	Green	Description of the work: removal of mangroves and the protection of the fish dams, which are an archaeological feature and waahi tapu site at Tahuna Torea Current Status: consenting application lodged Next Steps: procure physical works contract and undertake mangrove removal Issues: works in coastal area with high health and safety risks	No	Description of the work: Removal of mangroves and the protection of the fish dams, which are an archaeological feature and waahi tapu site at Tahuna Torea. Current Status: Consenting application lodged. Next Steps: Procure physical works contract and undertake mangrove removal. Risks / Issues: Works in coastal area with high health and safety risks.
4153	CF: Project Delivery	Crossfield Reserve lighting (priority - funded in 2024/25 in growth funding)	Crossfield Reserve lighting (priority - funded in 2024/25 in growth funding)	Q2; Q3; Q4	LDI: Capex	\$ 166,344	In progress	Green	Current Status: physical works started November 2016 Next Steps: directional drilling pouring of foundations in the first week of December Issues: none	No	Current Status: Physical works started November 2016 Next Steps: Directional drilling pouring of foundations in the first week of December Risks / Issues: none
4157	CF: Project Delivery	Glover Park upgrade playgrounds/seating	Glover Park upgrade playgrounds/seating	Not scheduled	LDI: Capex	\$ -	Completed	Green	Description of work: upgrade improvements to the playground and open space next to the changing rooms in Glover Park car park Current Status: project completed Next Steps: finalising administrative closure Issues: none	No	Description of works: Upgrade improvements to the playground and open space next to the changing rooms in Glover Park car park. Current Status: Project completed. Next Steps: Finalising administrative closure Risks / Issues: None

Work Programmes 2016/17 Q2 Report

ID	Lead Dept/Unit or CCO	Activity Name	Activity Description	Timeframe	Budget Source	FY16/17	Activity Status	RAG	Q2 Commentary	Q2 Highlight	Q1 Commentary
4163	CF: Project Delivery	Orakei - Crossfield Reserve entrance and carpark improvements	Orakei - Crossfield Reserve entrance and carpark improvements	Q1; Q2	LDI: Capex	\$ 1,080	Completed	Green	<p>Reduction in carparks (4) to accommodate the new sports field proposed lighting. Underground utilities have been found that have required relocating. Excavation earthworks volumes have increased from plan, these have all incurred time and cost variations.</p> <p>Description of the work: upgrade and extension of the current carpark for an additional 70 parks including a widening and upgrade of the formal entrance way and stormwater systems Current Status: physical works are now complete on site and the carpark has been opened, after ongoing site delays due to wet weather and site issue with earthworks. Next Steps: completion of the defects list and installation of the pool style fence alongside the skate park. A final site survey to be undertaken to confirm volumes of earthworks removed off site to finalize the variations claimed. Risks / Issues: reduction in carparks (four) to accommodate the new sports field proposed lighting, underground utilities have been found that have required relocating. Excavation earthworks volumes have increased from plan, these have all incurred time and cost variations.</p>	No	<p>Description of works: Upgrade and extension of the current carpark for an additional 70 parks including a widening and upgrade of the formal entrance way and stormwater systems. Current Status: Physical works are now complete on site and the carpark has been opened, after ongoing site delays (wet weather and site issues with earthworks). The Next Steps: Completion of the defects list and installation of the pool style fence alongside the skate park. A final site survey to be undertaken to confirm volumes of earthworks removed off site to finalize the variations claimed. Risks / Issues: Reduction in carparks (4) to accommodate the new sports field proposed lighting. Underground utilities have been found that have required relocating. Excavation earthworks volumes have increased from plan, these have all incurred time and cost variations.</p>
4164	CF: Project Delivery	Orakei - FY 16 toilet facility at Madills Farm	Orakei - FY 16 toilet facility at Madills Farm	Q1	LDI: Capex	\$ 27,601	Completed	Green	<p>Description of the works: installation of a double pan toilet facility, with a pathway to the existing playground and gate entry, obtaining resource consent, building consent and watercare consent Current Status: toilet installation is complete, mural of the griselenia hedge now installed, code compliance sign off near completion Next Steps: Formal Code Compliance sign off and settlement of the asset. Risks / Issues: Increased costs with utility connections (Watercare)."</p>	No	Project carried-over from previous financial year
4158	CF: Project Delivery	LPPR - Orakei - Rutherford Reserve Playground	LPPR - Orakei - Rutherford Reserve Playground	Not scheduled	ABS: Capex	\$ -	Completed	Green	Physical works complete mid-June 2016 (FY16)	No	Project carried-over from previous financial year
4161	CF: Project Delivery	Michaels Ave Reserve sportsfield development	Michaels Ave Reserve sportsfield development	Q1	ABS: Capex	\$ 47,301	Completed	Green	Project complete	No	Project carried-over from previous financial year
4162	CF: Project Delivery	OBW - Orakei - Orakei Basin Ski Club Retaining Walls	OBW - Orakei - Orakei Basin Ski Club Retaining Walls	Q1; Q2; Q3; Q4	ABS: Capex	\$ 38,222	In progress	Green	<p>Description of the work: geotechnical review of the area adjacent the Auckland Waterski Club, design, documentation and construction of a retaining wall behind the club building and upgrade of access stairs Current status: - engineer appointed to carry out design review of the existing documentation - documentation and design review complete - documentation update complete - documentation for the building consent application is complete and can be lodged following confirmation - planting design brief complete - slope stability and slip investigation and report complete Next Steps: lodge building consent and prepare tender document Issues: none</p>	No	Project carried-over from previous financial year
4168	CF: Project Delivery	Orakei Domain 3 Field Lights	Orakei Domain 3 Field Lights	Not scheduled	ABS: Capex	\$ -	Completed	Green	Project completed	No	Project carried-over from previous financial year
4172	CF: Project Delivery	Shore Road Reserve Sportsfield Lighting	Shore Road Reserve Sportsfield Lighting	Not scheduled	ABS: Capex	\$ -	Completed	Green	Project completed December 2015	No	Project carried-over from previous financial year
4167	CF: Project Delivery	Orakei Community Centre Supply/install aluminium security grills to 6 windows.	Orakei Community Centre Supply/install aluminium security grills to 6 windows.	Not scheduled	ABS: Capex	\$ 4,000	Completed	Green	Project completed	No	Project carried-over from previous financial year

Work Programmes 2016/17 Q2 Report

ID	Lead Dept/Unit or CCO	Activity Name	Activity Description	Timeframe	Budget Source	FY16/17	Activity Status	RAG	Q2 Commentary	Q2 Highlight	Q1 Commentary
Community Facilities: Renewals											
3674	CF: Project Delivery	Michaels Ave Reserve Changing Rooms	4 toilets, 4 change rooms, referee room, storage - facility partnership. Note this item replaces items 3403 and 3524.	Q1; Q2; Q3; Q4	ABS: Capex; Growth	\$ 190,000	Approved	Green	Description of the work: four toilets, four change rooms, and referee room Current Status: scope to be defined once Geotech results and consultation has been completed Next Steps: confirm scope of works in conjunction with proposed football club clubroom Issues: none	No	Description of the work: Michaels Avenue Reserve Toilet Block. Four toilets, four change rooms, and referee room Current status: scope yet to be defined Next steps: confirm scope of works Risks / Issues: scope yet to be defined
3532	CF: Project Delivery	Contribution towards capital projects, Crossfield	Crossfield Reserve road renewal. New Contribution Project	Not scheduled	ABS: Capex	\$ 80,000	Approved	Green	Description of the work: Crossfield Reserve road renewal Current status: work being scoped Next steps: assign a project manager for delivery Risks/Issues: none	No	Description of the work: Crossfield Reserve road renewal. Current status: work being scoped. Next steps: assign a project manager for delivery. Risks/Issues: none
3526	CF: Project Delivery	Dingle Dell Track & Structure Renewal	Dingle Dell Reserve boardwalk, step, bridge and track renewal	Q2; Q3; Q4	ABS: Capex	\$ 30,000	Approved	Green	Description of the work: renewal of tracks and steps in Dingle Dell Reserve Current status: scope developed Next steps: create the staging process for the programme of works, and engage professional services for paths and steps Issues: longer timeline and larger budget may be required due to location of kumara pits by these assets	No	Description of the work: renewal of tracks and steps in Dingle Dell Reserve Current status: developing scope of works Next steps: engage professional services who completed other track work in this park Risks / Issues: longer timeline and larger budget may be required due to location of kumara pits by these assets
4156	CF: Project Delivery	Ellerslie Sports Club - Internal Upgrade	Ellerslie Sports Club - Internal Upgrade	Q1	ABS: Capex	\$ 223,434	Completed	Green	Description of the work: refurbishment of the first floor sports club, including redesign of the kitchen and refurbishment of male and female toilets Current status: work complete Next steps: capitalisation Issues: none	No	Description of the work: refurbishment of the first floor sports club, including redesign of the kitchen and refurbishment of male and female toilets. Current status: work complete. Next steps: capitalisation. Issues/Risks: none
3527	CF: Project Delivery	Karaka Bay Structures and Paths	Karaka Bay boat ramp, path and seawall renewal	Q2; Q3; Q4	ABS: Capex	\$ 20,000	Approved	Green	Description of the work: renewal of structures and paths in Karaka Bay reserve Current status: assessing project requirements Next steps: professional services procurement Issues: none	No	Description of the work: renewal of structures and paths in Karaka Bay reserve Current status: assessing project requirements Next steps: professional services procurement Issues: none
3682	CF: Project Delivery	Kepa Bush Track Renewal	Kepa Bush Reserve step and track renewal. Note this item and item 3681 replace item 3529.	Q2; Q3; Q4	ABS: Capex	\$ 25,000	Approved	Green	Description of the work: renewal of multiple assets in Kepa Bush Reserve Current Status: procuring professional services Next Steps: design work commencing Issues: none	No	Description of the work: renewal of multiple assets in Kepa Bush Reserve Current status: assessing project requirements Next steps: professional services procurement Issues: none
3534	CF: Project Delivery	Kupe Parking and Structure Renewal	Kupe Reserve car park, road and wall renewal	Q2; Q3; Q4	ABS: Capex	\$ 89,470	Approved	Green	Description of the work: Kupe Reserve Carpark and wall renewal Current Status: compiling physical work packages Next Steps: consenting work Issues: none	No	Description of the work: Kupe Reserve Carpark and wall renewal Current status: assessing project requirements Next steps: professional services procurement Issues: none
3519	CF: Project Delivery	Local Parks Walkway & Cycleway Renewals - Orakei - Orakei Walkway and Slip Sections	Orakei Basin path renewal. Existing Renewals Project	Not scheduled	ABS: Capex	\$ 62,000	Approved	Red	May not proceed if budget not available Description of the work: Orakei Basin path renewal. Current status: walkway works dependent on the status of the other projects within the Orakei Basin Next steps: completion of current projects will enable an assessment of financial commitments Risks / Issues: the project may not proceed if budget not available	No	Description of the work: Orakei Basin path renewal. Current status: walkway works dependent on the status of the other projects within the Orakei Basin. Next steps: completion of current projects will enable an assessment of financial commitments Risks / Issues: the project may not proceed if budget not available
3521	CF: Project Delivery	Local Parks Coastal Structures Renewals - Orakei - Anderson Beach Retaining Seawall	Anderson Beach seawall renewal. Existing Renewals Project	Q1; Q2; Q3; Q4	ABS: Capex	\$ 134,000	In progress	Amber	No physical works will be delivered this year. High level of public interest. Description of the works: renewal of sections of the seawall at Anderson Beach Reserve Current Status: coastal management team have requested design review. Engineer for design review has been procured and review is underway. Next Steps: review existing design, redesign and review consent requirements Issues: no physical works will be delivered this year and high level of public interest	No	Description of the works: renewal of sections of the seawall at Anderson Beach Reserve Current status: Coastal Management team have requested design review. Project on hold until design review completed. Next steps: review existing design, redesign and review consent requirements Risks / Issues: No physical works will be delivered this year. High level of public interest.

Work Programmes 2016/17 Q2 Report

ID	Lead Dept/Unit or CCO	Activity Name	Activity Description	Timeframe	Budget Source	FY16/17	Activity Status	RAG	Q2 Commentary	Q2 Highlight	Q1 Commentary
3520	CF: Project Delivery	Local Parks Fixtures & Furniture Renewals - Orakei - Selwyn Domain to Tamaki Drive Fence	Selwyn Domain fence renewal. Existing Renewals Project	Q1; Q2	ABS: Capex	\$ 140,000	Completed	Green	Description of the work: replacement of the old post and rail vehicle barrier along the road/footpath boundary of Selwyn Reserve. New vehicle restrictions will consist of bollards in the open areas and rocks under the tree lines. Current Status: physical works complete, practical completion inspection done and hand over complete Next steps: none Issue: none	No	Description of the work: replacement of the old post and rail vehicle barrier along the road/footpath boundary of Selwyn Reserve. New vehicle restrictions will consist of bollards in the open areas and rocks under the tree lines. Current status: consent has been approved. Physical works underway. Works progressing on schedule with some minor delays due to bad weather. Next steps: completion of works estimated 26 October 2016. Risks to delivery are mainly weather - wet weather has delayed some concrete works and may continue to cause minor delays.
3522	CF: Project Delivery	Local Parks Playground Renewals - Orakei - Kupe Reserve	Kupe Reserve play equipment renewal. Existing Renewals Project	Q1; Q2; Q3; Q4	ABS: Capex	\$ 93,000	Approved	Amber	Local board feedback noted that the existing playground location was not ideal and they'd like to explore other location options. Construction was planned for pre-Christmas 2016, however has now been delayed to allow for further investigations. The risk is that an alternative suitable location may not be found. Description of the work: renew playground Current status: design presented to local board for approval in September 2017. Local board feedback noted that the existing playground location was not ideal and they'd like to explore other location options. Construction was planned for pre-Christmas 2016, however has now been delayed to allow for further investigations. Next steps: confirm preferred playground location, parks advisor to consult with adjacent neighbours and park user groups Risks / Issues: An alternative suitable location may not be found.	No	Description of the work: renew playground. Current status: design presented to local board for approval in September 2017. Local board feedback noted that the existing playground location was not ideal and they'd like to explore other location options. Construction was planned for pre-Christmas 2016, however has now been delayed to allow for further investigations. Next steps: confirm preferred playground location. Parks Advisor to consult with adjacent neighbours and park user groups. Risks / Issues: An alternative suitable location may not be found.
3523	CF: Project Delivery	Local Parks Structure Renewals - Orakei - "The Landing" Pontoon	"The Landing" Pontoon renewal. Existing Renewals Project	Q1; Q2; Q3	ABS: Capex	\$ 25,000	In progress	Green	Description of the work: renewal of pontoons and piling at The Landing boat launching ramp Current Status: the last mooring piles have been sleeved and pontoon tender has been released Next Steps: tender closing and tender evaluations Issues: lack of health and safety preapproved vendors for pontoon tender	No	Description of the work: project is the renewal of pontoons and piling at "The Landing" boat launching ramp. Current status: testing has shown pile conditions to be satisfactory. Work is underway for sleeving the piles. Delay on the last piles to be sleeved while staff await lower tides. Testing has also shown the pontoon sections, brackets and fittings to be in very bad condition. Next steps: staff will be tendering for new pontoon sections in early October 2016 Issues: delay on the last piles to be sleeved while we await lower tides.
3540	CF: Project Delivery	Madills Farm 5 - sand carpet renewal	Madills Farm Rec Reserve sand field renewal	Q2; Q3; Q4	ABS: Capex	\$ 30,000	Approved	Green	Description of the work: Madills 5 sandcarpet and irrigation. Current status: internal procurement processes underway Next steps: tender for professional services. Physical works programmed for next financial year. Risks / Issues: none	No	Description of the work: Madills Farm Five sandcarpet and irrigation Current status: internal procurement processes underway Next steps: tender for professional services, physical works programmed for next financial year Risks / Issues: none
3533	CF: Project Delivery	Michaels Ave Playground Renewal	Michaels Ave Reserve whole playground renewal	Q1; Q2; Q3; Q4	ABS: Capex	\$ 20,000	Approved	Green	Description of the work: investigation and design of new playground Current status: awaiting detailed scope as to whether this project is feasible without other park changes first Next steps: move to planning stage Risks / Issues: time frames - decision required whether project can be achieved without other park changes. Project staging will be required.	No	Description of the work: investigation and design of new playground Current status: awaiting detailed scope as to whether this project is feasible without other park changes first. Next steps: move to planning stage Risks / Issues: Time frames - decision required whether project can be achieved without other park changes. Project staging will be required.

Work Programmes 2016/17 Q2 Report

ID	Lead Dept/Unit or CCO	Activity Name	Activity Description	Timeframe	Budget Source	FY16/17	Activity Status	RAG	Q2 Commentary	Q2 Highlight	Q1 Commentary
3681	CF: Project Delivery	Orakei - Kepa Bush Structures	Kepa Bush Reserve step and track renewal. Note this item and item 3682 replace item 3529.	Not scheduled	ABS: Capex	\$ -	Completed	Green	Description of the work: Kepa Bush Reserve bridges, retaining wall and staircase renewal project Current Status: final completion achieved and awaiting final claim Next Steps: closing project financials Issues: none	No	Description of the work: Kepa Bush Reserve bridges, retaining wall and staircase renewal project Current Status: construction complete, project in handover Next Steps: project closure Issues: none
4165	CF: Project Delivery	Orakei - Walkway connection, Wilsons Beach to Shore Rd Reserve - Tinana Section (119) Consultation	Orakei - Walkway connection, Wilsons Beach to Shore Rd Reserve - Tinana Section (119) Consultation	Q1; Q2; Q3	ABS: Capex	\$ 16,000	In progress	Green	Description of the works: walkway connection, Wilsons Beach to Shore Rd Reserve - Tinana Section (119) consultation phase Current Status: agreed with local board to now progress with open public engagement meeting regarding options for the walkway, partnering with the coastal management team - date for early 2017 to be set. Next Steps: to draft and finalize an engagement plan, set a date for the public meeting in consultation with the local board and undertake communications about the event Issues: potential negative public response to the early consultation phase	No	Project carried-over from previous financial year
4166	CF: Project Delivery	Orakei Basin Pathway Renewal	Orakei Basin Pathway Renewal	Not scheduled	ABS: Capex	\$ 45,600	Approved	Green	Description of the work: pathway renewal Current Status: No further work being undertaken around the basin until the local board have set future priority for work programme. The only project proceeding is the retaining wall behind the Auckland Sky club building steps renewals and planting of the slop. Next Steps: Local board to review priorities in lined with management plan	No	Project carried-over from previous financial year
4169	CF: Project Delivery	Orakei fire system upgrade	Orakei fire system upgrade	Q1; Q2; Q3	ABS: Capex	\$ 70,229	In progress	Green	Description of the work: upgrade fire alarm systems and electrical switchboards, including fire-safety building work Current status: physical installations completed for Stage 1 and progressing for remaining buildings. Next steps: completion of remaining buildings expected end Mar 2017 Issues: none	No	Project carried-over from previous financial year
3528	CF: Project Delivery	Orakei Furniture Renewal FY17	Andersons Beach Reserve, Crossfield Reserve, Glover Park, Karaka Bay, Madills Farm Recreation Reserve, Merton Reserve, Michaels Avenue Reserve, Ventnor Reserve, Waiatarua Reserve (Remuera) seats, rubbish bins and tables renewals	Q2; Q3; Q4	ABS: Capex	\$ 57,000	Approved	Green	Description of the work: Orakei furniture renewal for multiple sites Current status: professional services procured Next Steps: consultation with operations regarding models and procuring furniture items Issues: none	No	Description of the work: Orakei furniture renewal for multiple sites Current status: assessing project requirements Next steps: professional services procurement. Issues: none
282	CF: Project Delivery	Orakei FY17 Community Leases renewals	Colin Maiden Park - Replacement of circuit breakers and board	Q2; Q3	ABS: Capex	\$ 9,350	In progress	Green	Description of the work: replacement of circuit breakers and electrical board. Current status: pontract awarded to Downers. Next step: physical works to start Issues/risks: none	No	Description of the work: replacement of circuit breakers and electrical board. Current status: site investigation and quote received. Next step: award the works to a contractor Issues/risks: none.
285	CF: Project Delivery	Orakei FY17 Ellerslie Rec Centre renewals	Ellerslie Rec Centre - Install CCTV System, replace roof	Q3; Q4	ABS: Capex	\$ 381,671	Approved	Green	Description of the work: replace CCTV systems and replace roofing Current Status: site visits done for CCTV part of the work and engaged contractor TRAK Security for a request for quotation Next Steps: physical works to start by 5 December 2016 and end by 14 December 2016 Issues/Risks: None	No	Description of the work: replace CCTV systems and replace roofing Current status: reviewing the business case Next steps: planning and engage a designer Issues/Risks: none
3664	CF: Project Delivery	Orakei FY17 Remuera Library renewals	Remuera Library - Ceiling insulation, replace automatic door controllers, flat roof resurface. Note: This item and item 3665 replaces item 284.	Q3	ABS: Capex	\$ 82,412	Approved	Green	Description of the work: ceiling insulation, replace automatic door controllers and flat roof re-surface. Current status: planning and site visit Next steps: engage consultant and contractors Issues/Risks: none	No	Description of the work: ceiling insulation, replace automatic door controllers and flat roof re-surface. Current status: planning and site visit Next steps: engage consultant and contractors Issues/Risks: none
3665	CF: Project Delivery	Orakei FY17 St Heliers Library renewals	St Heliers Library - public toilet upgrade. Note: This item and item 3664 replaces item 284.	Q3; Q4	ABS: Capex	\$ 28,205	Approved	Green	Description of the work: upgrade two public toilets and hallway access. Current status: concept phase Next steps: award the physical works early April 2017 Issues: public and users health and safety	No	Description of the work: upgrade two public toilets and hallway access. Current status: concept phase. Next steps: award the physical works early April 2017. Risks / Issues: Public and Users Health and Safety.

Work Programmes 2016/17 Q2 Report

ID	Lead Dept/Unit or CCO	Activity Name	Activity Description	Timeframe	Budget Source	FY16/17	Activity Status	RAG	Q2 Commentary	Q2 Highlight	Q1 Commentary
3539	CF: Project Delivery	Orakei Goalpost Renewal FY17	Colin Maiden Park, Michaels Avenue Reserve, Shore Road Reserve East goalpost renewal	Not scheduled	ABS: Capex	\$ 18,600	Approved	Green	Description of the work: Colin Maiden Park, Michaels Avenue Reserve, Shore Road Reserve East goalpost renewal Current status: work being scoped Next steps: assign a project manager for delivery Risks/Issues: none	No	Description of the work: Colin Maiden Park, Michaels Avenue Reserve, Shore Road Reserve East goalpost renewal Current status: work being scoped. Next steps: assign a project manager for delivery. Risks/Issues: none
3535	CF: Project Delivery	Orakei Path and Carparking Renewal FY17-19	Andersons Beach Reserve, Churchill Park, Crossfield Reserve, Ellerslie Domain, Glover Park, Kupe North Reserve, Little Rangitoto Reserve, Madills Farm Recreation Reserve, Melanesia Reserve, Ngapipi Cliff Reserve, Ngapuhi Reserve, Orakei Community Centre, Selwyn Reserve - Mission Bay, Tagalad Reserve North, Tahuna Torea Nature Reserve, Tamaki Drive (The Landing), Taylors Hill Reserve, Vellenoweth Green, Watene Reserve path and car parking renewals	Q1; Q2; Q3; Q4	ABS: Capex	\$ 428,159	Approved	Green	Description of works: various path and carpark renewals projects within the Orakei Local Board area Current status: project planning complete Next Steps: first works package identified and appointment of engineer to the contract is underway Issues: none	No	Description of works: Various path and carpark renewals projects within the Orakei Local Board area. Current status: project planning underway Next Steps: complete project planning Issues: none
3537	CF: Project Delivery	Orakei Playground Renewal FY17-18	Bluestone Park, Celtic Crescent Reserve, Crossfield Reserve, Wharua Reserve playground renewals. Health and Safety Urgent renewals addition: Ellerslie Domain, Shore Road Reserve, Swainston Reserve	Not scheduled	ABS: Capex	\$ 60,000	Approved	Green	Description of the work: Bluestone Park, Celtic Crescent Reserve, Crossfield Reserve, Wharua Reserve playground renewals. Health and Safety Urgent renewals addition: Ellerslie Domain, Shore Road Reserve, Swainston Reserve Current status: the project scoping is being written Next steps: assigning a project manager Issues/ Risks: none	No	Description of the work: Bluestone Park, Celtic Crescent Reserve, Crossfield Reserve, Wharua Reserve playground renewals. Health and Safety Urgent renewals addition: Ellerslie Domain, Shore Road Reserve, Swainston Reserve Current status: the project scoping is being written Next steps: assigning a project manager Issues/ Risks: none
3525	CF: Project Delivery	Orakei Signage Renewal FY17	Aotea Reserve, Churchill Park, Crossfield Reserve, Dingle Dell Reserve, Glover Park, Kepa Bush Reserve, Kohimarama Beach Reserve, Kupe North Reserve, Little Rangitoto Reserve, Michael Joseph Savage Memorial, Tahuna Torea Nature Reserve, Tamaki Drive (The Landing), Waiatarua Reserve (Remuera) signage renewal, 23 signs, 4 plaques, 1 signage information	Q2; Q3; Q4	ABS: Capex	\$ 60,700	Approved	Green	Description of the work: renewal of signs in Orakei Current status: developing scope of works Next step: bundle with new signage project for Orakei Issues/risks: none	No	Description of the work: renewal of signs in Orakei Current status: developing scope of works Next step: bundle with new signage project for Orakei Issues/risks: none
3536	CF: Project Delivery	Orakei Structure Renewal FY17-19	Bassett Reserve, Churchill Park, Cliff Road, Crossfield Reserve, Fancourt Reserve, Macpherson Reserve, Michael Joseph Savage Memorial, Michaels Avenue Reserve, Ngake Walkway, Ruka Reserve, St Heliers Bay Beach Reserve, Tautari Reserve, Taylors Hill Reserve, Thomas Bloodworth Park, Waiata Reserve, Wilson Beach Reserve structure renewals	Q2; Q3; Q4	ABS: Capex	\$ 256,983	Approved	Green	Description of the work: Orakei multiple site bollard, wall, fence and bridge renewal project Current status: assessing project requirements Next steps: professional services procurement Issues: none	No	Description of the work: Orakei multiple site bollard, wall, fence and bridge renewal project. Current status: assessing project requirements Next steps: professional services procurement. Issues: none
3538	CF: Project Delivery	Orakei Utility Renewal FY17	Colin Maiden Park, Ellerslie Domain, Kohimarama Beach Reserve, Madills Farm Recreation Reserve, Orakei Domain lighting renewals	Q1; Q2; Q3; Q4	ABS: Capex	\$ 25,700	Approved	Green	Description of the work: lights at Colin Maiden Park, Ellerslie Domain, Kohimarama Beach Reserve, Orakei Domain Current status: scope of works to be confirmed Next steps: engage contractor to complete works Risks / Issues: none	No	Description of the work: lights at Colin Maiden Park, Ellerslie Domain, Kohimarama Beach Reserve, Orakei Domain Current status: scope of works to be confirmed Next steps: engage contractor to complete works Risks / Issues: none
4170	CF: Project Delivery	Remuera Library - HVAC upgrade	Remuera Library - HVAC upgrade	Not scheduled	ABS: Capex	\$ 23,029	In progress	Green	Description of the work: upgrade air-conditioning system due to age and condition Current status: installation well underway Next steps: air-conditioning completion due end June 2017. New air-conditioning system will be more energy-efficient, with greater reliability and reduced maintenance. More fresh air will also be introduced into the library, enhancing its environment. Issues: none	No	Project carried-over from previous financial year
4171	CF: Project Delivery	Remuera Library - Resurface flat roof	Remuera Library - Resurface flat roof	Q1	ABS: Capex	\$ 30,000	Approved	Green	Description of the work :Re-surface flat roof Current Status: Physical works in progress. Next Steps: Practical completion by 16 December 2016 Issues/Risks: health and safety	No	Project carried-over from previous financial year
4368	CF: Project Delivery	St Heliers Library - Flooring Renewal	Flooring renewal	Not scheduled	ABS: Capex	\$ 100,000	Approved	Green	Description of works: flooring renewal Current Status: finalising the scope of works Next Steps: review the scope and assign a project manager for delivery Risks/Issues: none	No	Project approved following Q1 performance report

Work Programmes 2016/17 Q2 Report

ID	Lead Dept/Unit or CCO	Activity Name	Activity Description	Timeframe	Budget Source	FY16/17	Activity Status	RAG	Q2 Commentary	Q2 Highlight	Q1 Commentary
4173	CF: Project Delivery	St Heliers Library - Replace automatic door controllers	Replace automatic door controllers on main entry door and entry to Quiet Room	Not scheduled	ABS: Capex	\$ -	Proposed	Green	Description of the work: replace automatic door controllers on main entry door and entry to quiet room Current status: project on hold for submission to local board for 2017/18 delivery Next steps: scope is yet to be formalised Issues: project on hold for submission to local board for 2017/18 delivery	No	Project carried-over from previous financial year
3530	CF: Project Delivery	Waiatarua Structures and Path Renewal	Waiatarua Reserve (Remuera) fence, bridge and track renewal	Q2; Q3; Q4	ABS: Capex	\$ 12,000	Approved	Green	Description of the work: structure and path renewal in Waiatarua Reserve Current Status: assessing project requirements Next Steps: professional services procurement Risks/ Issues: none	No	Description of the work: structure and path renewal in Waiatarua Reserve Current status: assessing project requirements Next steps: professional services procurement Issues: none
3531	CF: Project Delivery	Wairua Reserve Playground Renewal	Wairua Reserve whole playground renewal	Not scheduled	ABS: Capex	\$ 25,000	Approved	Green	Description of works: design and renewal of existing playground Current Status: discussion with playground working group undertaken. Use of natural play was identified as a possible avenue of direction. Next Steps: site visit and further discussion required, and playground concept to be produced. Issues: none	No	Description of the work: design and renewal of existing playground Current status: discussion with playground working group undertaken. Use of natural play was identified as a possible avenue of direction. Next steps: site visit and further discussion required. Playground concept to be produced. Risks / Issues: none
Community Facilities: Operational Management and Maintenance											
3827	CF: Operations	Orākei Arboriculture Contracts	Covers tree maintenance	Q1; Q2; Q3; Q4	ABS: Opex	\$ 684,884	Proposed	Green	Asplundh continue to perform well with a quarterly average of 99% for quality. Spring works in the Arboriculture Contracts have focused on maintenance of street trees, including pruning away from powerlines and the aftercare maintenance of juvenile trees. A summer programme of park tree maintenance is also in place taking advantage of improved ground conditions that allow access that is not possible during winter. The spring windy season appears to be prolonged causing isolated instances of tree damage. The recent failure of a dead tree in a kindergarten and a large tree in Cornwall Park, both privately owned situations, has generated an increase in interest and requests for tree inspection or removal due to perceived danger.	No	Year to date KPI result on quality of work is 99.3% which demonstrates good performance. The first quarter has seen a focus on street tree maintenance due to seasonal conditions. Particular attention has been directed towards powerline clearance to meet legislative requirements. The contractors have also undertaken additional staff training over the period to meet Vectors requirements for working on trees in close proximity to their network. Park tree maintenance will increase over summer months when ground conditions improve. The winter replacement tree planting programme has been completed. Mulch generated from arboricultural works is delivered to Full Facility contract work sites for use in street and park garden maintenance assisting in reducing weeds and retaining moisture over summer.
3826	CF: Operations	Orākei Ecological Restoration Contracts	Covers areas of special ecological significance; and pest species control	Q1; Q2; Q3; Q4	ABS: Opex	\$ 162,789	Proposed	Green	Te Ngahere continue to perform well with a quarterly average of 97% for quality. Spring works in the Ecological Restoration Contracts have focused on maintenance of planting areas, spring pest plant control and scheduled animal pest control works. The scheduled pest plant control is progressing in accordance with this year's program, and we are continuing to see reduction in pest plant species in the areas controlled. Bait take for animal pest works has been increasing overall, indicating usual seasonal fluctuations in rat and possum numbers. Wasp activity, which was very bad last year, is not yet significant; wasp call outs to date have typically been for spring bee swarms. In some parks natural regeneration of rare species has been found. Arising issues include weed and general waste dumping along boundaries with private properties and incursion into parks.	No	Year to date KPI result on quality of work is 96% which demonstrates good performance. The 2016/17 annual work programme has been prepared and physical work is underway. The early part of the quarter was focused on planting to assist site rehabilitation or infill planting to further help suppression of invading weeds and closure of bush canopies. Specific plant species are selected for their ability to colonise areas and for flower and fruiting attributes that helps to spread seed naturally and provide food source for nectar and fruit eating birds. The main public requests received over the quarter involve plant pest removal with complaints about animal pests having fallen with the reduced activity over winter.

Work Programmes 2016/17 Q2 Report

ID	Lead Dept/Unit or CCO	Activity Name	Activity Description	Timeframe	Budget Source	FY16/17	Activity Status	RAG	Q2 Commentary	Q2 Highlight	Q1 Commentary
3825	CF: Operations	Orākei Full Facilities Maintenance Contracts	Covers grounds and open spaces maintenance; and parks amenities maintenance; includes cleaning of public toilets on parks	Q1; Q2; Q3; Q4	ABS: Opex	\$ 4,706,535	Proposed	Green	City Parks Services have performed to expectation during this period with the following KPI results recorded –October 93% - November 95%. The spring sports season was challenging with very wet weather conditions and the grass growth slower than previous years, however cancellations were kept to a minimum and the sports clubs overall have been very satisfied with our service delivery. The annual bedding displays and plantings are in good health and will provide a vibrant display over the festive season. Mowing and edging proved to be challenging during October and November with extremely wet conditions experienced in council reserves. Conditions on some reserves were so wet that the edging teams could not carry out their normal maintenance schedules. City Parks Services has been able to implement alterations to work programmes for the mowing and edging work to address the spring growth, and operations have almost returned to normal.	No	The first quarter has seen a focus on street tree maintenance due to seasonal conditions. Particular attention has been directed towards powerline clearance to meet legislative requirements. The contractors have also undertaken additional staff training over the period to meet Vectors requirements for working on trees in close proximity to their network. Park tree maintenance will increase over summer months when ground conditions improve. The winter replacement tree planting programme has been completed. Mulch generated from arboricultural works is delivered to Full Facility contract work sites for use in street and park garden maintenance assisting in reducing weeds and retaining moisture over summer.
Infrastructure and Environmental Services											
2320	I&ES: Environmental services	Restoration of SEA in Remuera	To restore an identified site in Remuera (between Victoria Ave, Aldred, Portland and Remuera Roads) which has been classified as a Significant Ecological Area (SEA). The following actions will be undertaken to enhance this gully. Weed control, followed by pest animal control, surveying stream life and, potentially, some enhancement planting of native species.	Not scheduled	LDI: Opex	\$ 10,000	Approved	Green	Further project planning has been carried out this quarter. Engagement has continued with Kings School to further relations with this important stakeholder at the top of the catchment. Auckland Council (Biodiversity and Biosecurity) staff spent an afternoon with school students on site with a focus on learning about weeds and pest animals within the school grounds. A specialist weed control contractor will commence works in the new year.	No	A working bee was held with local landowners on Sunday 21 August 2016. 20 local residents attended. A focus of the working bee was to control ginger, a particularly widespread weed in the gully. Children were also involved in setting up tracking tunnels to monitor pest animals through the site. This will help guide future pest animal control efforts. In the next quarter a specialist weed control contractor will be engaged to carry out strategic weed control beginning at the top of the catchment.
2044	I&ES: Healthy waters	Hobson Bay Catchment Care Project	This is a stream restoration project focused on the Remuera Stream where it runs through Waiata Reserve. The project will include: * maintenance of natives that were planted around the stream in 2015/2016 * development of design plans for a wetland * planting of over 1,000 natives around the stream * weed control in targeted areas	Q2; Q3; Q4	LDI: Opex	\$ 33,000	Approved	Green	Contracts have been awarded. Phase one weeding was completed November 2016. Wetland design, to be delivered mid December 2016. All work on track.	No	Contractors are currently being procured to carry out the project. Once appointed they will implement the restoration plan for the stream which was developed for the board in 2015/2016.
2045	I&ES: Healthy waters	Madills Farm Stream Restoration	The focus of this project is to continue to implement the restoration plan for the Madills Farm Stream funded by the local board in 2014/2015 and 2015/2016. Key deliverables for the project in 2016/2017 include: •Maintenance of natives planted in 2015/2016 •Site preparation for further planting in 2017 •Planting of native plants via a community planting day •Weed control	Q2; Q3; Q4	LDI: Opex	\$ 17,000	Approved	Green	Contract has been awarded and weed control and maintenance of 2016 plantings are scheduled to be undertaken.	No	Procurement has been completed and a contractor appointed – Te Ngahere will deliver this project for council in 2016/2017. Over the next quarter council will carry out weed control and maintenance of 2016 plantings.
2350	I&ES: Healthy waters	Streamside Assistance Programme	Support landowners in the local board area who have a stream on or immediately bordering their property with stream restoration advice, weed bag, weed stump gel and some free native plants. Provide programme to approx 40 properties, initially targeting properties adjacent to the Kohimarama and Remuera Streams to complement the stream restoration projects above. This could include assisting landowners in the SEA's in the catchment above Madills Farm Reserve where red fin bully were found.	Q3; Q4	LDI: Opex	\$ 20,000	Approved	Green	Project scope confirmed, fee estimates underway . Proposed approach available mid-December 2016.	No	This project will take a community engagement approach and target landowners living around the Kohimara Stream and Remuera Stream where it travels through three reserves: Waiata Reserve, Lingarth Reserve and Martyn Field Reserve. As a new project, the proposed approach and plan for community engagement will be presented to the board for approval in quarter two.

Work Programmes 2016/17 Q2 Report

ID	Lead Dept/Unit or CCO	Activity Name	Activity Description	Timeframe	Budget Source	FY16/17	Activity Status	RAG	Q2 Commentary	Q2 Highlight	Q1 Commentary
Business Improvement District Local Economic Development Initiatives											
2612	GOV: Ext P'ships	Business Associations Support	Provide support to each of the four business associations within the local board area (Remuera, St Heliers, Ellerslie and Mission Bay). Traditionally, the local board has granted grants of \$20,000 pa to each business association	Not scheduled	LDI: Opex	\$ 80,000	Approved	Green	The BID team is supporting ATEED in the process for allocating this funding to support business associations in the local board area.	No	The process for allocating grants to the four business associations in the Orākei Local Board area will be via an application direct to the local board.
Local Economic Development: ATEED											
2669	CCO: ATEED	Orakei 2016/17 Event Leverage	To investigate and deliver opportunities to leverage off of the following events taking place in the 206/17 financial year: World Masters Games Ellerslie Flower Show Lions tour PGA Golf tour (Remuera Golf Club) Activity could involve development of promotional offers to encourage visitors to stay and eat in the local board area and to visit local attractions.; Activation / entertainment and short term visual improvements / artworks in local centres could be implemented to make the centres more attractive and give competitors and their families reason to visit, stay longer and spend in the local area; The budget could enable grants to be provided to Business Associations as matched funding to support activities. Business Associations will be expected to contribute to any prizes, incentives, discounts offered.	Not scheduled	LDI: Opex	\$ 25,000	Approved	Amber	There has been a limited response from Business Associations to date to utilise the fund. Further contact will be made with Business Associations to encourage them to draw down funds to leverage off of events. A proposal has been recieved from Remuera Business Association to leverage off of the World Masters Games. This has been presented to the Local Board for comment. Business Associations have also been asked for further proposals in relation to other events in the area for consideration by the Local Board.	No	Staff have contacted the Business Associations within the local board area drawing their attention to the budget allocation and asking for proposals to be submitted for the Local Board to consider. A deadline has been set for proposals to be recieved by the end of October.
1921	CCO: ATEED	Young Enterprise Scheme (OR)	ATEED, on behalf of the Young Enterprise Trust, delivers the Young Enterprise Scheme (YES) in Auckland. YES is a practical, year-long programme for year 12 and 13 students. Through the programme, students develop creative ideas into actual businesses, complete with real products and services and experience real profit and loss. The funding from the local board will support the delivery of 10 sub-regional events across Auckland (5x Dragon's Den and 5x Regional Awards).	Q3	LDI: Opex	\$ 1,000	In progress	Green	The contribution from the Local Board will be drawn down in Q3 and will support the delivery of the Young Enterprise Scheme E-Days in February 2017. The e-days are held in sub-regions (north, south, east, central/west) and are the first day students get to meet the Young Enterprise team, and find out about their 2017 year, what YES is all about, and what is installed for them.	No	The Young Enterprise Scheme Co-ordinators are scoping out the events to be held, and are expecting to draw down funds in Quarter 3 to assist with the delivery of events across Auckland.

Work Programmes 2016/17 Q2 Report

ID	Lead Dept/Unit or CCO	Activity Name	Activity Description	Timeframe	CL: Lease Expiry Date	CL: Annual Opex Fee (excluding GST)	CL: Annual Rent Amount (excluding GST)	Activity Status	RAG	Q2 Commentary	Q2 Highlight	Q1 Commentary
Community Facilities: Renewals												
1755	CF: Community Leases	Auckland Water Ski Club	Renewal lease for Orakei Basin	Q3		\$ 500.00	\$ 500.00	Approved	Green	Not progressed. Move to quarter three. waiting the hear from the Club	No	No progress.
1765	CF: Community Leases	Citizens Advice Bureau -	New lease for 4 Victoria Ave, Remuera	Q3		\$ 500.00	\$ 500.00	Completed	Green	Report recommendation approved to grant lease to be included into multi premises lease to Citizens Advice Bureau. Awaiting approval recommendations from other local boards. Completed.	No	This report was included in the Multi premise leases that was reported by Ron Johnson.
1758	CF: Community Leases	Ellerslie Community Constable - NZ Police	Renewal lease for 138 Main Highway Ellerslie	Q3		\$ 500.00	\$ 500.00	Approved	Green	Police vacating premises, final inspection 29 September 2016. Community patrols still in occupation. To discuss at board workshop in new term. Police vacating premises, final inspection 29 September 2016. Community patrols still in occupation. To discuss at Board workshop in new term.	No	Police vacating premises, final inspection 29.9. 2016. Community patrols still in occupation. To discuss at Board workshop in new term.
1757	CF: Community Leases	Ellerslie Eagles Rugby League Football Club Inc	Renewal lease for 182-186 Main Highway, Ellerslie	Q3		\$ 250.00	\$ 250.00	Approved	Green	Not progressed. Move to quarter three.	No	Not progressed
1754	CF: Community Leases	Ellerslie Sports Club Incorporated - Category 1	Renewal lease for 46 Michaels Avenue Ellerslie	Q4			\$ -	Approved	Green	Not progressed	No	The group are likely to move.
1764	CF: Community Leases	Ellerslie Sports Club Incorporated - Category 3	New lease 46 Michaels Ave, Ellerslie	Q3			\$ -	Approved	Green	Not progressed; Move to quarter three	No	Not progressed.
3571	CF: Community Leases	Glendowie Tennis Club	Renewal lease at 1 Forfar Road Churchill Park Gledowie	Q3	31/12/2015	\$ -	\$ 500.00	Approved	Green	Renewal deed to be drafted for completion in quarter three. Staff have been in contact with the Club to advise.	No	Report entered in to info council on 21 July 2016, to be signed off by General Manager on 22 July 2016, then to be tabled to the Orakei Local Board on 4 August 2016. Resolution received 11 August 2016 and the lease is to be drafted.
1762	CF: Community Leases	Mission Bay Bowling Club	Cancelled lease Tagalal Reserve, 6A Nihill Cres, Mission Bay.	Q4		\$ 150.00	\$ 150.00	Cancelled	Red	Group have vacated and lease surrendered 30 June 2016. Property to be considered for rationalisation by Panuku Development Auckland including consideration for continued community use . See quarter three commentary and RAG explanation	No	See quarter three commentary and RAG explanation
1759	CF: Community Leases	Oceania Football Confederation Incorporated	New lease for Ngahue Reserve	Q4		\$ 1.00	\$ 1.00	Approved	Green	Not progressed.	No	Not progressed.
1760	CF: Community Leases	Orākei Tennis Club Inc	New lease for Kupe Reserve 146 Kepa Rd, Orākei	Q3		\$ 500.00	\$ 500.00	Approved	Green	Lease drafted and sent to Club. Complete in quarter three	No	Resolution received on 8 September 2016 and lease to be drafted.
1761	CF: Community Leases	Outboard Boating Club of Auckland Inc	New lease for Tāmaki Drive , - Category	Q3		\$ 1.00	\$ 1.00	Approved	Green	Awaiting advice from Legal on status of current agreements and previous resolutions. Move to quarter three	No	Rescind resolution report to approve a licence to occupy and approval of a new licence has been workshopped to the Orakei Local Board. Staff will be meeting with legal on 4 October 2016 for next steps, Suzanne Weld (Senior Local Board Advisor) has been involved in the discussions, the plan is to have the report tabled to the Orakei Local Board in December 2016.
1763	CF: Community Leases	Remuera Parnell Sports Community Charitable Trust	New lease for additional premises for Shore Rd Reserve, Remuera	Q4		\$ 250.00	\$ 250.00	Approved	Green	No Progress. Site visit undertaken to ascertain current building and improvement layout	No	Received advice from Orakei Local Board that the group are wanting to expand their leased area.
1767	CF: Community Leases	Royal NZ Plunket Society - 138 Main Highway Ellerslie	Lease for 138 Main Highway Ellerslie	Q4		\$ 250.00	\$ 250.00	Approved	Green	Not progressed.	No	Not progressed.
1766	CF: Community Leases	Royal NZ Plunket Society - 4 Victoria Ave, Remuera	New lease 4 Victoria Ave, Remuera	Q4		\$ 250.00	\$ 250.00	Approved	Green	Not progressed.	No	Not progressed.
1756	CF: Community Leases	The Girl Guides Association New Zealand Inc	Renewal lease for 87-101 Patteson Ave, Mission Bay	Q3		\$ 250.00	\$ 250.00	Approved	Green	Not progressed. Move to quarter three.	No	No progress