

Albert-Eden Local Board

This report provides a picture of Auckland Transport activities over the April - June 2017 Quarter.

The report is in two sections:

- (a) Information on AT projects that are located within the Albert-Eden Local Board area;**
- (b) Information on Regional Projects.**

The numbering used in the report has no meaning other than as a reference to facilitate subsequent discussion.

The report has been compiled by Auckland Transport's Elected Member Relationship Unit from data supplied by the Operations Division, Capital Development Division and Strategy and Planning Department.

Albert-Eden

Assets and Maintenance

Programme	Item	ID	Start	Finish	Status	Notes	
32242	St Andrews Rd Pedestrian Facility	Minor footpath works.	C.101139	Jul 15	Jul 17	Construction	Construction in Progress.
32243	Bus Lane - Great North Road - WCA	Project for the delivery of a Bus Lane on Great North Road between Oakley Avenue to SH16 Interchange. Part of the PT Bus Infrastructure Programme.	C.100898	Jul 15	Aug 17	Construction	Revised completion in mid-August.
32245	Mt Eden/Normanby Intersection Improvements	Design and construction of walking and cycling improvements for the intersection of Mt Eden Road with Puka Street and Normanby Road.	C.101050	Oct 15	Jun 17	Closure	All geometric improvements have been completed to a high standard. All new street lights and lamps have been installed.

Major Capital

Programme	Item	ID	Start	Finish	Status	Notes	
32239	Dominion Rd - Double Decker Network Mitigation	Double Decker Network Mitigation works along Dominion Road while the Light Rail option is being developed and won't be implemented in this decade.	C.101163	May 14	Jun 18	Investigation	Engagement with affected property owners (veranda modifications) has started. Asbestos sampling and intrusive investigation will commence end of July. Written approval from affected property owner will be obtained before building consent lodgement. The project team is working closely with Dominion Road Upgrade Project to ensure no overlapping or missing any part of the work.

32240	Dominion Rd Bus Lane Improvements	This project will increase bus lane operating hours on Dominion Road, rationalise the bus stops and provide cycling links at two locations between Onslow and Bellevue Roads and Burnley and King Edward Streets. The project scope also includes localised streetscape improvements in 3 village centres - Eden Valley, Balmoral and Mt Roskill. New Neighbourhood Bus interchanges provided at Balmoral and Mt Roskill and parking modifications made on side streets along with additional parking created on Ewington Avenue.	C.101187	Sep 16	Dec 18	Detailed Design	Four CLG (Community Liaison Group) have been completed discussing improvements at the three town centres and neighbourhood bus interchange. Designs for phase A are progressing and we are hoping to go to tender in September. Good cooperation with the double decker team exists and we plan to co deliver double decker mitigation works with phase B.
32241	New Lynn to Avondale Scheme C/Way	Provision of a shared cycling and walking route between Blockhouse Bay Road and the New Lynn town centre. This will be an extension of the Waterview shared path between Blockhouse Bay Road and Great North Road (adjacent to the Unitec Campus) near Oakley Creek currently being designed by AT. It will complete a further link in the proposed regional cycle network.	C.001712	Dec 13	Jun 19	Detailed Design	Proceeding with Detailed design for Stages 1, 2 and 3. Proposing to start construction December 2017 and finishing June 2019

32244	Waterview Cycleway Connection	Construction of a 3.1km long shared path as part of the Waterview connection (SH20-16). Includes the construction of two bridges.	C.100170	Oct 12	Aug 17	Construction	<p>The project is complete in stage 1 the first 550m from Great North Road to Unitec Campus. Stage 1 is going through User Audit, Safety Audit and Asset/maintenance pre inspections. We are aiming to open stage 1 after the 17 July 2017. The base course is 90% complete and the concrete footpath is 60% complete. The Harbutt, Soljak and Trent Structures are under construction. We are working through the variations at present to finalise the financial position of the project. We have one issue with a land purchase agreed in Soljak were the seller now wants to renegotiate to more favourable RMA conditions of consent. That matter has been escalated within AT consent team, the Infrastructure Team and AC Consents team. Without the land we cannot build the signalisation at Soljak Place New North Road as the shallow services in rock environment does not have enough space to put the utility and signal infrastructure for the project. We are seeking to complete the project in mid-August for opening end August or first week in September 2017.</p>
-------	-------------------------------------	---	----------	--------	--------	--------------	---

Network Management and Safety

Network Optimisation Programme

Programme	Item	ID	Start	Finish	Status	Notes
32060	Pedestrian crosswalk	George St / View Rd / Dominion Rd - Investigate feasibility of a pedestrian crosswalk across George Street. Operational impact to be considered.	Apr 17	Jun 17	On-hold	Preliminary investigation complete. Pending progress in projects that affect design.
32061	Signalisation	Pah Rd / Selwyn Rd - There has been report on vehicles having difficulty with right turns at the intersection. Investigation of signalising the intersection and overall impacts to traffic on Pah Road.	Apr 17	Jun 17	Complete	Preliminary investigation complete.
32062	Signalisation	Pah Rd / Selwyn Rd - Intersection signalisation investigation	Jul 17	Sep 17	On-going	Commence scheme design. Progress subject to on-going monitoring following Waterview Tunnel affects.
32063	Mid Block Crossing	Greenlane East Near SH1 - Investigate the feasibility of a staggered mid block pedestrian crossing on Greenlane East between interchange and Greenlane East / Great South Road	Apr 17	Sep 17	On-going	Preliminary investigation to be undertaken in second quarter. Scheme design in progress.

Travelwise Choices Travel Planning Programme

Programme	Item	ID	Start	Finish	Status	Notes
32059	Unitec Travel Plan	Travel expos were held during Semester 1 orientations. 50 staff applied for 'Give it a Go' public transport passes.	Jan 17	Mar 17	Complete	

Network Management and Safety

Transit Lane Programme

Programme	Item	ID	Start	Finish	Status	Notes
32057	Manukau Rd Transit Lane	Continued monitoring and review of operations of the Transit lane on Manukau and Pah Roads.	Jan 17	Mar 17	Complete	March 2017 monitoring update prepared and to be sent to the local board in April 2017

Network Management & Safety

Cycling Education and Events

Programme	Item	ID	Start	Finish	Status	Notes
32052	Cycling Safety and Promotional Programme	Delivered one winter pit stop promoting being bright on your bike. Delivered one adult bike session covering maintenance and beginner skills.	Apr 17	Jun 17	Complete	

Walking & Cycling Capex Programme

Programme	Item	ID	Start	Finish	Status	Notes
32053	Waterview Shared Path	3.4km shared path connecting Mt Albert to Waterview, above the new motorway tunnels.	Apr 17	Jun 17	Under construction	
32054	Pt Chev to Herne Bay	2.7km cycle facilities.	Apr 17	Jun 17	Design	

Network Management and Safety

Road Safety Campaigns, Education and Events

Programme	Item	ID	Start	Finish	Status	Notes
32050	Community and Road Safety Programme	Promoted the new signalised intersection at the Bullock Track and Great North Road intersection with local communities. Delivered regional scooter campaign targeting riders and drivers in April. Delivered a red light running campaign. Delivered a young driver safety promotion at the Careers Expo. Delivered three young driver safety presentations to high risk young drivers. Delivered a Ready for the Road programme to young recidivist drivers with Harmony Trust. Delivered two learner licence programmes for high risk young drivers in local schools.	Apr 17	Jun 17	Completed	
32051	Community and Road Safety Programme	Deliver a motorcycle promotion at the Ride Forever Motorcycle Show. Deliver a speed educational event at the CRC Speed Show in partnership with NZ. Deliver Scooter Mechanical Check at Greenlane Clinical Centre, provide high visibility vests, training and safety information. Deliver local commuter motorcycle/moped rider training. Deliver safety information and resources to motorcycle club led event. Deliver a young driver safety presentation to high risk young drivers. Deliver two learner licence programme to at risk young drivers in community and school settings. Deliver a sober driver presentation for staff at Unitec.	Jul 17	Sep 17	On-going	

Safer Communities

Programme	Item	ID	Start	Finish	Status	Notes	
32055	View Road	View Road crossing facilities and bus stop upgrades.	C.101126	Jul 17	Oct 17	Design	Expected construction completion from August to October 17
32056	Intersection Upgrade	View Road/Esplanade Road intersection upgrade.	C.101126	Jul 17	Oct 17	Design	Expected construction completion from August to October 17

Parking Services

Programme	Item	ID	Start	Finish	Status	Notes	
32340	Mt Eden Parking Management Plan	The Mt Eden Parking Management Plan is reviewing all the parking in the Mt Eden Village and recommending improvements. The results of the study will be communicated with the Local Board and business association in June.	1125	Mar 16	Jun 17	Closed	The RPZ was implemented and went live in June 2017. There was 3 weeks of passive enforcement.

Strategy

Programme	Item	ID	Start	Finish	Status	Notes
32443	Carrington Road Corridor Improvement and Unitec Bus Hub Indicative Business Case	This work is awaiting confirmation from Unitec as to their development plans so AT can determine any necessary network response and when it needs to occur.				
32444	North West Rapid Transit Corridor Indicative Business Case - Proposed North-western Busway	An Indicative Business Case has been developed to assess options and provide a recommendation to address future requirements for public transport in the North West. The project responds to an existing need to support the public transport network as well as provide for future population growth. The IBC has found that staged delivery of a busway alongside the North-western Motorway between Westgate and the City Centre, supported by more ferry services from Hudsonville/West Harbour and feeder bus services is the best option to meet current and growing travel demands. Public engagement on the emerging alignment will commence in 2017 and will input to subsequent project development and the Detailed Business Case.	Aug 16	Dec 17	IBC/In progress/ Public engagement 2017	

Regional

Assets and Maintenance

Programme	Item	ID	Start	Finish	Status	Notes	
32301	Double decker network mitigation works	Mitigation works on identified risks for double decker buses such as building verandas, street furniture & signage, low hanging power/phone lines, service poles, overhanging trees, low bridge structures, to allow the passage of double decker buses.	C.100553	Jul 14	Jun 24	Construction	Great North Road route has been revised and the operation is to start on 20th August.
32302	Bus Lane Improvement	Delivery of a network of bus and transit lanes throughout the Auckland Region.	C.100565	Jul 15	Jul 17	Construction	May Road, Sandringham Road, Dominion Road (Albert to Denbigh) construction to be completed in July 17. Great South Road (Newmarket to Greenlane) consultation completed.

CRL

Programme	Item	ID	Start	Finish	Status	Notes	
32297	CRL - City Rail Link	The CRL is a 3.5km double track underground electrified rail line running from Britomart Station to the Western Line which includes 3 intermediate stations at Aotea, Karangahape Road and Mt Eden. Interactive discussions with the prospective C3 bidders are underway before the Request for Tender is released in October. In the existing C1 and C2 contracts, work is progressing. The pipe jack in Albert Street has been completed and the hoardings at the Victoria and Wellesley Street shafts will be removed by October. The piling work in Albert St is also complete and bulk excavation starts in July. The CPO floors have been removed. Lower Queen Street has changed from a public space to a construction area with a bright red bentonite plant in place prior to diaphragm wall and tunnel construction.	C.100500	Jun 11	Jun 24	Procurement/ Detailed Design/ Construction	The CRL Project has now transitioned out of Auckland Transport and operates under it's own entity, City Rail Link Limited. CRL no longer report to Local Boards via Auckland Transport and will be reporting directly via Auckland Council. The project will be removed from this list and no future updates.

Major Capital

Programme	Item	ID	Start	Finish	Status	Notes	
32298	East West FN32 Bus Network	This is to provide local road improvements to support NZTA's new freight connection between SH20/ Onehunga and SH1. It also includes public transport and cycling improvements between Mangere and Sylvia Park. Project created to reflect the southern portion of East West.	C.101099	Mar 16	Jun 22	Investigation/ Detailed Design/ Construction	Construction of Stage 1 completed except for minor BT elements to be installed. Stage 2 - construction commences on Walmsley Road and construction works for Atkinson to commence in August and detailed design for Mt Wellington Highway in progress. Funding for Stage 3 phase to be brought forward from future years.
32299	Links to GI W&C	Supports integration between active travel modes and public transport by providing new infrastructure that encourages travel to Glen Innes train station by walking and cycling. Includes secure cycle parking at public interchanges and links to interchanges.	C.100766	Oct 14	Oct 18	Investigation	Completed internal consultation. Meet with Orakei Local Board on 6th July and Maungakiekie Tamaki Local Board on 13th July.
32300	PT Safety Security & Amenity	Enhancing station safety, security and amenity. Current projects include electronic ticket gating at Henderson, Manurewa, Middlemore, Papatoetoe and Papakura in addition to the trial and installation of gap filler at Fruitvale Road, Baldwin Ave and Sunnyvale stations.	C.100206	Jul 13	Feb 19	Detailed Design	Majority of the electronic ticket gating to be installed in 2017 calendar year and the remainder in 2018. Have now met with all local boards for the ticket gating projects.

Network Management and Safety

Travelwise Choices Travel Planning Programme

Programme	Item	ID	Start	Finish	Status	Notes	
32191	Let's Carpool Programme	The new mobile application provided by RideShark will be developed and customised for use by Auckland Transport and other stakeholders. Launch date for new application planned for April/May.		Apr 17	Jun 17	On-going	Launched 1 June 2017. Carpool campaigns continue into July to inform of new app and encourage use as appropriate.

Network Management and Safety

Travelwise Choices Travel Planning Programme

Programme	Item	ID	Start	Finish	Status	Notes
32190 Let's Carpool Programme	The new mobile application provided by RideShark will be developed and customised for use by Auckland Transport and other stakeholders.		Jan 17	Mar 17	Complete	Launch date for new application scheduled for April /May

Network Management & Safety

Cycling Education and Events

Programme	Item	ID	Start	Finish	Status	Notes
32188 Cycling Safety and Promotional Programme	Delivered regional winter cycle safety campaign targeting both cyclists and motorists.		Apr 17	Jun 17	Complete	
32189 Cycling Safety and Promotional Programme	Delivered the Bike Safe cycle skills education programme in schools across Auckland.		Apr 17	Jun 17	Complete	

Network Management and Safety

Travelwise Choices Travel Planning Programme

Programme	Item	ID	Start	Finish	Status	Notes
32192 Auckland Bike Challenge	2017 Auckland Bike Challenge 1-28 February 2017 encouraging more people to cycle in Auckland. NZTA running national challenge the Aotearoa Bike Challenge which Auckland feeds into.		Jan 17	Mar 17	Complete	324 organizations and 7,784 people took part, 981 were new riders.
32193 The Auckland Walk Challenge	Across March 2017 the Travel Demand team and Walking and Cycling team have jointly run the Auckland Walk Challenge which was open to both community teams and workplace teams across the region, to encourage more people to walk, in particular for transport trips.		Jan 17	Mar 17	Complete	5377 people and 1390 teams registered for the Challenge across the Auckland region.

Parking Services

Programme	Item	ID	Start	Finish	Status	Notes
32343 Pay and Display upgrade	This project is upgrading all Pay and Display machines to Pay By Plate with new credit card readers including Paywave. The existing machines are over 10 years old and need upgrading.	R.006163.01	Dec 16	Apr 17	Closed	Went live in early April

Strategy

Programme	Item	ID	Start	Finish	Status	Notes
32450	Transport for Future Urban Growth (TFUG)		Nov 15	Dec 17	DBC/In Progress	<p>The Supporting Growth programme and preferred network was agreed by the Auckland Council Development Committee and AT and NZTA Boards in September/ October 2016. Of this programme, several projects have already been progressed such as the Matakana Link Road and improvements to SH16 and SH22, and more recently the SH16/ SH18 Connections and SH1 South Papakura to Bombay projects have commenced the next stage of investigations. Auckland Transport and the NZ Transport Agency are also collaborating on a joint approach to progressing the wider parts of the Supporting Growth project, with the goal of route protecting the entire network within 5 years. This joint approach is currently progressing through the procurement phase to secure the professional services required to support the organisations in completing the detailed investigation and route protection tasks. Auckland Transport and the New Zealand Transport Agency will communicate with the Local Boards to provide further updates once the procurement phase is complete and to continue to seek feedback and Local Board opinions on project options and outcomes.</p>
32451	North Shore Rapid Transit Network Study		Dec 15	Sep 17	Study/In progress	<p>This work is being undertaken to provide an updated view on public transport requirements for achieving strategic growth and the most appropriate transport options to meet the needs of the North Shore. The findings will help inform the NZTA investigations for the Additional Waitemata Harbour Crossing. The Study has been completed and is being incorporated into a Programme Business Case, which will seek funding for any future work into the next steps for the RTN development. This material will assist AT in involvement with NZTA's upcoming lodgement of an Additional Waitemata Harbour Crossing Notice of Requirement.</p>