

## **Manurewa Local Board**

This report provides a picture of Auckland Transport activities over the April - June 2017 Quarter.

The report is in two sections:

- (a) Information on AT projects that are located within the Manurewa Local Board area;
- (b) Information on Regional Projects.

The numbering used in the report has no meaning other than as a reference to facilitate subsequent discussion.

The report has been compiled by Auckland Transport's Elected Member Relationship Unit from data supplied by the Operations Division, Capital Development Division and Strategy and Planning Department.

## Manurewa

### Major Capital

Programme	Item	ID	Start	Finish	Status	Notes
32270	Mill Road Improvements	C.001545	Mar 11	Feb 22	Investigation	Working on the funding application, communications plan, property procurement plan and the detailed design and consenting procurement plan and documentation. Aiming to go to market for design September 2017.
32271	Hill Rd Shared Path	C.100778	Jun 14	Jul 17	Construction	Works have been completed on five of the six sites as at the end of June. The sixth site still requires adjacent land owner and TCC approval before work can proceed.
32272	Rail Station to GSR Connectivity	C.100779	Jun 14	Jul 17	Construction	Tenders for South Mall connection received and reviewed. Preparing award once agreement for access is in place with Mall land owner. Extension to Bus Station has been deferred by LB due to risk of re-work in the near future due to a possible change to the Bus station layout.

## **Network Management and Safety**

### **Road Safety Campaigns, Education and Events**

<b>Programme</b>	<b>Item</b>	<b>ID</b>	<b>Start</b>	<b>Finish</b>	<b>Status</b>	<b>Notes</b>
32128 Community and Road Safety Programme	Delivered Compulsory Breath Test Operations in partnership with NZ Police. Delivered a red light running campaign. Delivered five driver distraction education for drivers with mobile phones at checkpoints in partnership with NZ Police. Delivered a child restraints checking clinic in partnership with Plunket. Delivered a child restraints check point in partnership with NZ Police and Plunket. Delivered a young driver safety presentation to high risk young drivers. Delivered a learner licence course for at-risk young drivers. Delivered a restricted licence course for at-risk young drivers.		Apr 17	Jun 17	Completed	

32129 Community and Road Safety Programme	Deliver a driver distraction checkpoint in partnership with NZ Police. Deliver a Train the Trainer education course to train community members, with a focus on Maori communities.		Jul 17	Sep 17	On-going	
--	--	--	--------	--------	----------	--

### **Safer Communities**

<b>Programme</b>	<b>Item</b>	<b>ID</b>	<b>Start</b>	<b>Finish</b>	<b>Status</b>	<b>Notes</b>
32130 Kerb extensions	Dennis Avenue kerb extension at intersection with pram crossing facilities.	C.101126	Jul 17	Oct 17	Design	Expected construction completion from August to October 17
32131 Splitter island upgrade	Claude Road, splitter island upgrade. Improvements to refuge island and kerb alignment at intersection.	C.101126	Jul 17	Oct 17	Design	Expected construction completion from August to October 17
32132 Pedestrian refuge island	Hill Road pedestrian refuge island - Installation of refuge island and relocation of bus stop.	C.101126	Jul 17	Oct 17	Design	Expected construction completion from August to October 17
32133 Lighting upgrade and tactiles	Grand Vue Road lighting upgrade and tactiles. Installation of tactile paving blocks at zebra crossing.	C.101126	Jul 17	Oct 17	Design	Expected construction completion from August to October 17
32134 Kea crossing	Walpole Street, Kea crossing. Installation of school patrol crossing. Side islands, NSAATs and signage.	C.101126	Jul 17	Oct 17	Design	Expected construction completion from August to October 17
32135 Splitter island	Sterling Avenue, splitter island. Installation of pedestrian refuge island at intersection and pram crossings.	C.101126	Jul 17	Oct 17	Design	Expected construction completion from August to October 17

32136	Splitter island	Greenmeadows Avenue, splitter island. Installation of pram crossing with refuge island and NSAATs.	C.101126	Jul 17	Oct 17	Design	Expected construction completion from August to October 17
32137	Splitter island	McAnalley Street / Great South Road Intersection. Installation of splitter island and NSAATs at intersection.	C.101126	Jul 17	Oct 17	Design	Expected construction completion from August to October 17

**RCD**

**Pavement Rehabilitation Programme 2016/17**

Programme	Item	ID	Start	Finish	Status	Notes
32397	Coxhead Road - Completed Length (m) 303				Complete	
32398	Roscommon Road (northbound) - Completed Length (m) 172				Complete	
32399	Stratford Road - Completed Length (m) 622				Complete	

## Regional

### Assets and Maintenance

Programme	Item	ID	Start	Finish	Status	Notes
32301	Double decker network mitigation works	C.100553	Jul 14	Jun 24	Construction	Great North Road route has been revised and the operation is to start on 20th August.
32302	Bus Lane Improvement	C.100565	Jul 15	Jul 17	Construction	May Road, Sandringham Road, Dominion Road (Albert to Denbigh) construction to be completed in July 17. Great South Road (Newmarket to Greenlane) consultation completed.

## CRL

Programme	Item	ID	Start	Finish	Status	Notes
32297	CRL - City Rail Link	C.100500	Jun 11	Jun 24	Procurement/ Detailed Design/ Construction	The CRL Project has now transitioned out of Auckland Transport and operates under it's own entity, City Rail Link Limited. CRL no longer report to Local Boards via Auckland Transport and will be reporting directly via Auckland Council. The project will be removed from this list and no future updates.

## Major Capital

Programme	Item	ID	Start	Finish	Status	Notes
32298	East West FN32 Bus Network	C.101099	Mar 16	Jun 22	Investigation/ Detailed Design/ Construction	Construction of Stage 1 completed except for minor BT elements to be installed. Stage 2 - construction commences on Walmsley Road and construction works for Atkinson to commence in August and detailed design for Mt Wellington Highway in progress. Funding for Stage 3 phase to be brought forward from future years.

32299	Links to GI W&C	C.100766	Oct 14	Oct 18	Investigation	Completed internal consultation. Meet with Orakei Local Board on 6th July and Maungakiekie Tamaki Local Board on 13th July.
32300	PT Safety Security & Amenity	C.100206	Jul 13	Feb 19	Detailed Design	Majority of the electronic ticket gating to be installed in 2017 calendar year and the remainder in 2018. Have now met with all local boards for ticket gating projects.

## Network Management and Safety

### Travelwise Choices Travel Planning Programme

Programme	Item	ID	Start	Finish	Status	Notes
32191	Let's Carpool Programme		Apr 17	Jun 17	On-going	Launched 1 June 2017. Carpool campaigns continue into July to inform of new app and encourage use as appropriate.

## Network Management and Safety

### Travelwise Choices Travel Planning Programme

Programme	Item	ID	Start	Finish	Status	Notes
32190	Let's Carpool Programme		Jan 17	Mar 17	Complete	Launch date for new application scheduled for April /May

## Network Management & Safety

### Cycling Education and Events

Programme	Item	ID	Start	Finish	Status	Notes
32188	Cycling Safety and Promotional Programme		Apr 17	Jun 17	Complete	Delivered regional winter cycle safety campaign targeting both cyclists and motorists.
32189	Cycling Safety and Promotional Programme		Apr 17	Jun 17	Complete	Delivered the Bike Safe cycle skills education programme in schools across Auckland.

## Network Management and Safety

### Travelwise Choices Travel Planning Programme

Programme	Item	ID	Start	Finish	Status	Notes
32192	Auckland Bike Challenge		Jan 17	Mar 17	Complete	2017 Auckland Bike Challenge 1-28 February 2017 encouraging more people to cycle in Auckland. NZTA running national challenge the Aotearoa Bike Challenge which Auckland feeds into.
32193	The Auckland Walk Challenge		Jan 17	Mar 17	Complete	Across March 2017 the Travel Demand team and Walking and Cycling team have jointly run the Auckland Walk Challenge which was open to both community teams and workplace teams across the region, to encourage more people to walk, in particular for transport trips.

## Parking Services

Programme	Item	ID	Start	Finish	Status	Notes
32343	Pay and Display upgrade	R.006163.01	Dec 16	Apr 17	Closed	This project is upgrading all Pay and Display machines to Pay By Plate with new credit card readers including Paywave. The existing machines are over 10 years old and need upgrading. Went live in early April

## **Strategy**

<b>Programme</b>	<b>Item</b>	<b>ID</b>	<b>Start</b>	<b>Finish</b>	<b>Status</b>	<b>Notes</b>
32450	Transport for Future Urban Growth (TFUG)		Nov 15	Dec 17	DBC/In Progress	
	<p>The Supporting Growth programme and preferred network was agreed by the Auckland Council Development Committee and AT and NZTA Boards in September/October 2016. Of this programme, several projects have already been progressed such as the Matakana Link Road and improvements to SH16 and SH22, and more recently the SH16/SH18 Connections and SH1 South Papakura to Bombay projects have commenced the next stage of investigations. Auckland Transport and the NZ Transport Agency are also collaborating on a joint approach to progressing the wider parts of the Supporting Growth project, with the goal of route protecting the entire network within 5 years. This joint approach is currently progressing through the procurement phase to secure the professional services required to support the organisations in completing the detailed investigation and route protection tasks. Auckland Transport and the New Zealand Transport Agency will communicate with local boards to provide further updates once the procurement phase is complete and to continue to seek feedback and local board opinions on project options and outcomes.</p>					
32451	North Shore Rapid Transit Network Study		Dec 15	Sep 17	Study/In progress	
	<p>This work is being undertaken to provide an updated view on public transport requirements for achieving strategic growth and the most appropriate transport options to meet the needs of the North Shore. The findings will help inform the NZTA investigations for the Additional Waitemata Harbour Crossing. The Study has been completed and is being incorporated into a Programme Business Case, which will seek funding for any future work into the next steps for the RTN development. This material will assist AT in involvement with NZTA's upcoming lodgment of an Additional Waitemata Harbour Crossing Notice of Requirement.</p>					