

Franklin Local Board

This report provides a picture of Auckland Transport activities over the October - December 2017 Quarter.

The report is in two sections:

- (a) Information on AT projects that are located within the Franklin Local Board area;
- (b) Information on Regional Projects.

The numbering used in the report has no meaning other than as a reference to facilitate subsequent discussion.

The report has been compiled by Auckland Transport's Elected Member Relationship Unit from data supplied by the Operations Division, Capital Development Division and Strategy and Planning Department.

Franklin

Assets and Maintenance

Programme	Item	ID	Start	Finish	Status	Notes
34156	Beachlands Village Gardens Upgrade	C.101073	Jan 16	Apr 18	Detailed Design	Detailed Design expected to be completed in January.
34159	First View Ave-Sunkist to Wakelin	C.101331	May 17	May 18	Detailed Design	Design complete, Procurement of physical works underway
34160	Second View Ave-Puriri to Cherry	C.101332	May 17	May 18	Construction	Design complete, Procurement of physical works underway
34161	King St Signage	C.101333	May 17	Dec 17	Completed	Project is complete
34162	Waiuku Upgrade Stage 2	C.101334	May 17	May 18	Construction	Contract is in place for the supply of the pavers. Contract in place for physical works. Construction due to start in Jan 18. Storage of the old pavers has been arranged at the Waiuku ITM yard.
34163	Te Puru Footpath	C.101335	Mar 17	Dec 17	Closure	Project is complete
34164	Pukekohe Flagtrax	C.101336	Sep 17	Jan 18	Detailed design	AT developing asset owner approval guidelines.

Major Capital

Programme	Item	ID	Start	Finish	Status	Notes
34155	Pukekohe Station Upgrade	C.100133	Jul 11	May 18	Construction	Construction works are ongoing with significant changes made to the site. Bridge structure is well under way with the main spans due to be installed early January. First half of the platforms have been installed. Works are planned for completion late March and have incurred delays due to ground conditions and design changes. Opening is planned for April 8th to align with network timetable changes.
34158	McLarin Rd - LRGF	C.101311	May 17	Jun 20	Detailed Design	Auckland Transport is working with the developer to ensure that the planned works meet AT standards. Departures may be needed and will be applied for by the developer.
34165	Drury South Transport Improvement(PC12)	C.100526	Jul 15	Jun 25	Detailed Design	The Spine Road from the Ramarama motorway off-ramp at Ararimu Rd which heads north into the Ararimu Precinct is the focus of this project in 2017-18 and 2018-19. Detailed design is currently being finalised and will be completed in mid Dec-17. Procurement for the physical works contractor is also in progress and it is intended to award this contract before Christmas. Physical works is planned to commence in Feb-18.

Network Management and Safety

Programme	Item	ID	Start	Finish	Status	Notes
33904	New Footpaths Programme		Oct 17	Dec 17	Completed	
	New footpath from Third View Avenue to number 27 Bell Road.					
33905	New Footpaths Programme		Oct 17	Dec 17	Completed	
	Second View Avenue. New footpath from Wakelin Road to Bell Road.					
33908	Minor Improvements Programme		Jan 18	Mar 18	Procurement	On track for delivery
	Ardmore School Safety Review. Revised parking, installation of new pedestrian crossing and traffic calming.					
33909	Minor Improvements Programme		Jan 18	Mar 18	Detailed Design Complete	On track for delivery
	West Street/ Helvetia Road/ Harris Street Roundabout. Improve roundabout geometry to improve safety and provide pedestrian facilities.					

Intersection improvements

Programme	Item	ID	Start	Finish	Status	Notes
33917	Regional Improvements programme		Jul 18	Jul 19	Scheme design phase	
	Pukekohe dual traffic signals.					

Pedestrian

Programme	Item	ID	Start	Finish	Status	Notes
33910	Minor Improvements Programme		Jul 17	Jun 18	Procurement	On track for delivery
	Colombo Rd / Victoria Av Splitter Island Install new splitter island with pedestrian cut-through at this intersection.					
33912	Minor Improvements Programme		Jul 18	Jun 19	In Detail Design Phase	Consultation completed, detailed design in progress.
	Bombay School kea crossing.					
33915	Minor Improvements Programme		Jul 18	Jun 19	In Detail Design Phase	Consultation completed, detailed design in progress.
	John Street zebra crossing outside of high school.					

Road Safety Campaigns, Education and Events

Programme	Item	ID	Start	Finish	Status	Notes
33902	Community and Road Safety Programme		Oct 17	Dec 17	Completed	Delivered speed safe travel stop checkpoint in partnership with NZ Police for Labour Weekend. Delivered a restricted licence programme to at risk young drivers in Pukekohe. Delivered a child restraints checkpoint in partnership with NZ Police. Young drivers educational promotion at Wharekawa Marae "Hakinakina" event.
	Delivered Two Raihana Ākongā - Learner Licence programmes to High Risk group – Waiuku College and Tāhuna Pa. Delivered motorcycle safety checkpoint with NZ Police. Delivered a drive drink free educational event at the V8s event. Delivered a Compulsory Breath Testing Operation.					
33903	Community and Road Safety Programme		Jan 17	Mar 17	On-going	Deliver a child restraints check point in partnership with NZ Police. Deliver a Compulsory Breath Testing Operation.

Safety

Programme	Item	ID	Start	Finish	Status	Notes
33913	Minor Improvements Programme		Jul 18	Jun 19	Scheme design phase	Scheme design phase, consultation of a right turn bay.
33914	Minor Improvements Programme		Jul 18	Jun 19	Scheme design phase	Helvetia Rd/Princes St raised platforms and roundabout.
33916	Minor Improvements Programme		Jul 18	Jun 19	Scheme design phase	Reynolds Rd/Valley Rd pedestrian refuge.

Public Transport**Network Development**

Programme	Item	ID	Start	Finish	Status	Notes
34286	New Network		Sep 17	Sep 17	Complete	Presented to the Local Board regarding the East New Network - Beachlands / Maraetai

Rail						
Programme	Item	ID	Start	Finish	Status	Notes
34287	Rail Improvements				On-going	We are working with our Train Operator to ensure that highlighted concerns with the new Train Timetable addresses to concerns of Customers, and ensuring that all connections are made.
34289	Rail Improvements		Dec 17		On-going	The Pukekohe to Papakura shuttle achieved 98.1% Punctuality and 99.1% Reliability in the Quarter.

Rail/Bus						
Programme	Item	ID	Start	Finish	Status	Notes
34288	Rail Improvements				On-going	Pukekohe Bus/Rail Interchange and station upgrade - construction works on stage 1 progressing well planned completion early February 2018.

RCD South

Pavement Rehabilitation Programme 2017/18						
Programme	Item	ID	Start	Finish	Status	Notes
34345	Brookby Road - Target Length (m) 988					Complete
34346	Twilight Road - Target Length (m) 600					Programmed to start in January
34347	Waiuku Road - Target Length (m) 1108					Physical work underway

Streetlighting

Improvements						
Programme	Item	ID	Start	Finish	Status	Notes
34405	Renewals		Nov 17	Mar 18	In Progress	Power Line undergrounding Lawrie Ave Pukekohe Corridor Delivery
34406	Renewals		Dec 17	Mar 18	In Progress	Power Line undergrounding Queen St Waiuku Corridor Delivery

34407	Renewals	Power Line undergrounding King Kitchener Waiuku	Road Corridor Delivery	Dec 17	Mar 18	In Planning
34408	Renewals	Power Line undergrounding Blair Ave Pukekohe	Road Corridor Delivery	Dec 17	Apr 18	In Progress
34409	Renewals	Power Line undergrounding Nelson Ward Collie Pukekohe	Road Corridor Delivery	Nov 17	May 18	In Planning
34410	Safety	Power Line undergrounding Patumahoe, Atwell, Waiuku Rd Intersection	Road Corridor Delivery	Dec 17	Jun 18	In Planning
34411	Renewals	Power Line undergrounding Mason Ave Pukekohe	Road Corridor Delivery	Nov 17	Mar 18	In Planning
34412	Safety	Power Line undergrounding Station Rd Pukekohe	Road Corridor Delivery	Dec 17	Apr 18	In Design
34413	Safety	Streetlighting improvement Hooper Ave Pukekohe	Road Corridor Delivery	Dec 17	May 18	In Design

Regional

Assets and Maintenance

Programme	Item	ID	Start	Finish	Status	Notes
34214	Double decker network mitigation works	C.100553	Jul 14	Jun 24	Construction	Manukau Road route - Progressing well. Remuera Road - Finalising Project brief which will be sent to consultants for quoting.
34217	Bus Infrastructure Improvement Programme	C.100744	Mar 16	Mar 18	Detailed Design	Central Advanced design still underway- additional sites have been awarded. Physical works for east sites completed. Central and North sites to be accelerated.
34218	Bus Lane Improvement	C.100565	Feb 16	Jun 18	Detailed Design	Inner Link, Parnell Rd bus lane - going out for external consultation in February. Park Road bus lane - Design Underway.

Major Capital

Programme	Item	ID	Start	Finish	Status	Notes
34213	PT Safety Security & Amenity	C.100206	Jul 13	Jun 19	Construction	Manurewa ticket gates went operational in January 2018, with Papatoetoe and Middlemore to follow. Enabling works underway at Papatoetoe and design work on Papakura, Grafton, Ramui and Panmure gating in progress.

Network Management and Safety

Cycle-Share

Programme	Item	ID	Start	Finish	Status	Notes
34066	Walking and Cycling Transport Planning		Dec 17	Feb 18	On-going	Street Trading licence granted to ONZO Cycle-Share scheme on a trial basis until the end of February 2018. The licence will then be reviewed. ONZO is providing data of usage to allow evaluation of the scheme.

Cycling Safety and Promotional Programme

Programme	Item	ID	Start	Finish	Status	Notes
34065	Cycling Education and Events		Oct 17	Dec 17	Completed	Delivered the Bike Safe Cycle Skills Education Programme in schools across Auckland

Travelwise Choices Travel Planning Programme

Programme	Item	ID	Start	Finish	Status	Notes
34067	Smart Travel NZ Programme		Oct 17	Dec 17	On-going	More than 1,100 Aucklanders actively using the Smart Travel NZ app and website since it's launch in May 2017, the app is a tool that users can utilise to find carpool matches with like-minded commuters travelling to and from their place of work and free to download from the Apple and Google Play stores. An 'always-on' campaign is being launched early October 2017 to end of June 2018 to promote carpooling to Aucklanders on social media, Google Display ads, YouTube videos, AdShell advertising in transit lane bus shelters and lightbox posters in Auckland car park buildings.

34068	Smart Travel NZ Programme		Oct 17	Dec 17	On-going	Priority carpool car parks implemented in Downtown and Victoria Street Car Parks in September 2017. These car parks are being promoted to businesses and commuters carpooling to the CBD via social media, posters and business events and expos. Spaces are available to be leased to three or more people sharing a ride at a 10% discount off the existing reserved unallocated parking rate, these priority car parks are located in prime spots close to exits and lifts and leased on a 'first come, first served' basis.
-------	---------------------------	--	--------	--------	----------	---

Parking Services

Programme	Item	ID	Start	Finish	Status	Notes
34253	Pay by Plate parking	R.006163.01	May 17	Mar 18	Implemented on	Public response to change from Pay and Display to Pay by Plate has been positive and the roll out has been smooth so far. Work is expected to be completed by late March 2018.

Public Transport

Programme	Item	ID	Start	Finish	Status	Notes
34308	Bus - Improvements				On-going	
	Analysis of March 2017 data has been undertaken and, where necessary, additional capacity has been planned for corridors for 2018.					
34309	Bus - Improvements				On-going	
	The new modular bus shelter design are being implemented throughout the region with working being focused in line with the rollout of the New Network.					
34310	Bus - Improvements				On-going	
	Double Decker clearance work is progressing along eight corridors ahead of the introduction of decker services in line with PTOM and New Network.					

Network Development

Programme	Item	ID	Start	Finish	Status	Notes
34311	New Network		Sep 17	Dec 17	On-going	
	Isthmus New Network communications and engagement planning is in progress.					

Rail

Programme	Item	ID	Start	Finish	Status	Notes
34312	Rail Improvements			Dec 17	Complete	
	Train Patronage for the current Financial Year is currently on target.					
34313	Rail Improvements			Dec 17	Complete	
	In the last Quarter (October - December), we ran over 86,000 Train Services. Punctuality for the Quarter was 96.6%, and Reliability 98.3%					

34314	Rail Improvements	The Right Time departure KPI, introduced in July 2017 is currently tracking above the agreed threshold. The introduction of this KPI has also had a demonstrable benefit across the Network. (Right Time is defined as the number of services that depart between 0-59 seconds of the scheduled departure time).	Dec 17	Complete
34315	Rail Improvements	Customer Satisfaction decreased by 0.3% to 93.4% in the latest Customer Satisfaction survey. This slight decrease ends the previous seven quarterly increases that had been recorded by the Train Services team.	Dec 17	Complete
34316	Rail Improvements	31 SA/SD carriages sold to NZ based company (Completion due 30 November).		On-going
34317	Rail Improvements	Following an increase in Vandalism on our Train Fleet, we have engaged an external consultancy to review the security arrangements at our Stabling facilities.		On-going
34318	Rail Improvements	Approval received for the purchase of 15 new EMU's		On-going
34319	Rail Improvements	Our proposed Train Timetable, for introduction in July 2018, has been submitted to KiwiRail for modelling and further analysis. The submission includes: Improved Journey times across the Southern, Eastern & Western Lines. An increase to 3 Trains per Hour, from 0700-1900, across the Southern, Eastern & Western Lines at Weekends, and Public Holidays. Pukekohe Shuttle services would continue to operate 3 Trains per Hour during the Morning and Afternoon peaks, with an increase to 2 Trains per Hour during inter-peak periods and at Weekend Later night services on Friday evenings.		On-going

34320	Rail Improvements	<p>For the 2017 Christmas and New Year timetable we have increased the number of Services on offer, following last year's success. Also, on the Southern, Eastern and Onehunga Lines, where there are limited Block of Lines, we are running later services on New Year's Eve. From Wednesday 27th December, Block of Lines will be in place across a large part of the Auckland Metro Network, with a reduced or altered service pattern operating across a number of lines. In addition to longer routine maintenance window's, KiwiRail have a full programme of works that includes replacing Rails and installing new Sleepers at various locations across the Southern and Western Lines. This years' Block of Line will also be used to advance a number of key projects: Sarawia Street Level Crossing closure. Paerata Turnout replacement. Pukekohe Station upgrade. Automatic Pedestrian Level Crossing Gates (Glennview Road & Metcalfe Road). Penrose Platform 3 Extension. NZTA Takanini Motorway widening project. Eastern Line: No Line Closures, and operates to the Holiday Timetable throughout. The last Eastern Line service will depart Britomart at 02:14 on New Year's morning. Western Line: Closed from 27th December to 7th January. Southern Line: Operates from Manukau – Newmarket – Manukau, from 27th December to 7th January. Onehunga Line: Operates Onehunga – Newmarket – Onehunga, from 27th December to 5th January. Closed on 6th & 7th January.</p>	Dec 17	Complete
34321	Rail Improvements	<p>CRL enabling works are continuing at Britomart. Work has commenced on the installation of temporary Train Crew accommodation at the end of Platform 5.</p>	On-going	
34325	Rail Improvements	<p>Train Station Public Information Displays (PID's) have been successfully updated across the network, and will shortly be introduced to the EMU Fleet.</p>	On-going	
34326	Rail Improvements	<p>Wi-Fi has been installed at all AT Metro Train Stabling Yards, Wiri Depot and Manukau Station. This will enhance our ability to analyse Train performance data from the onboard systems, and will lead to further performance and reliability improvements.</p>	Dec 17	Complete
34327	Rail Improvements	<p>Additional Station Platform Shelters being introduced at a number of Stations across the Network.</p>	On-going	
34328	Rail Improvements	<p>Further analysis is underway to determine the proposed Train Timetable for the introduction of CRL, this work would also include future Train Fleet, Stabling and Maintenance requirements.</p>	On-going	

Rail/Bus

Programme	Item	ID	Start	Finish	Status	Notes
34322	Rail Improvements A Network wide review of Trespass hot spots is underway, with a key objective of reducing the risk to members of the Public.				On-going	

Rail/Bus/Ferry

Programme	Item	ID	Start	Finish	Status	Notes
34307	Public Transport Operating Model (PTOM) Bus: Eastern PTOM agreements signed and the services were implemented on 10 December 2017. Central PTOM agreements are currently in process of signing - NZ Bus have signed contract for 9 unit - Pavlovich has signed their agreement for their one central unit. North Shore negotiations concluded for negotiated PTOM contracts and tenders announced. Contract execution progressing: - Tranzit has signed their one Northern Unit. - NZ Bus have signed their agreements for 3 units. - Bayes and Go Bus have signed their agreements. - Ritchies have signed agreements for their 6 units. - Birkenhead have signed agreement for one unit, with one still to be signed. Ferry: Due diligence discussions continued through December with the proposed preferred tenderers, and will continue in early 2018. Written authorisation was received from NZTA to extend current contracts through to 31 July 2019 to coincide with potential new Ferry PTOM contract commencement. This will be progressed to completion during January. An interim contract was entered by AT with Fullers for the Stanley Bay ferry from 2018 service commencement on 15 January 2018, following hand-back of the exempt service by Fullers.		Oct 14		On-going	

Rail/Pedestrian

Programme	Item	ID	Start	Finish	Status	Notes
34323	Rail Improvements Pedestrian level crossings - A 3 year programme to install automatic pedestrian gating at every crossing in the Auckland Metro has started with work on the Western Line.					

Rail/Road

Programme	Item	ID	Start	Finish	Status	Notes
34324	Rail Improvements Road level crossings & Rail Overbridges-Working with AT Roading to implement improvements to signage, medians, road markings, etc to improve safety.				On-going	

Strategy

Programme	Item	ID	Start	Finish	Status	Notes
34268	Supporting Growth: Transport Networks for Growth		Nov 15	Dec 22	DBC/In Progress	AT and NZTA commenced negotiations in November 2017 with the preferred proponents to deliver Supporting Growth Planning Alliance that will undertake business case and route protection for the Future Urban Zones transport network. The preferred proponents are AECOM and Beca for planning and engineering services and Bell Gully and Buddle Finlay for legal services. The Alliance will be tasked with securing route protection for the network by 2022. Information on the supporting growth programme can be found at https://at.govt.nz/projects-roadworks/supporting-growth-delivering-transport-networks .
34269	North Shore Rapid Transit Network Study		Dec 15	Dec 17	Study/In progress	This work is being undertaken to provide an updated view on public transport requirements for achieving strategic growth and the most appropriate transport options to meet the needs of the North Shore. The Programme Business Case (PBC) was finalised in December but has yet to be approved. This PBC investigates appropriate transport options and outlines strategic staging relating to anticipated growth. The business case will seek funding for future work into the next steps for the strategic public transport network development; which in the first instance will include enhancements to the Northern Busway.