

Kaipatiki - Attachment A														Update as at:	6 July 2018
Proj ID	Project Name	Balance of Project Budget carried forward from Previous Local Board	Project Budget Approved by Current Local Board	Funding Allocated from Balance of 2015-16 Budget	Funding Allocated from 2016-17 Budget	Funding Allocated from 2017-18 Budget	Funding Allocated from 2018-19 Budget	Funding Allocated from 2019-20 Budget	Project Estimate or Completed Project Cost (In Current Political Term only)	Variance from Approved Project Budget	Total Spent on Project in current Political Term to 6th July	Current Project Status	Comments	Action Required by Local Board	
123	Ped Xing - 182 Hinemoa Street and Enterprise St Intersection Changed to Highbury Town Centre Western Entrance	33,846		12,204		22,541			34,745	899	34,745	Complete	Budget now may be used for a new Western Entrance feature at the wider Highbury development project in conjunction with AC City Transformation. Agreed that the underspend on this project would counter the overspend on Project 208 as they are both part of the Highbury town centre upgrade		
301	Moore St Improvements at Monarch Park Entrance	111,289	80,000	111,279		80,000	25,236	2,070	218,585	27,296	218,585	Complete	Initial assessment of proposal being carried out by the Traffic Operations team. Sent 16/10/14. Approved to move to DD and FEC 12/11/14. Currently deferred. Board reinstated project March 2016. Note ROC was \$153k. Bd appd further \$80k in Feb 17 meeting plus \$50k to come from LDI budget		
304	Birkdale Rd Shops Improvements	60,867	105,000	113,867		71,879	3,843	17,837	207,426	41,559	207,426	Complete	Initial assessment of proposal being carried out by the Traffic Operations team. Sent 16/10/14. Increased to 97k Dec 15. Board added 100k in Dec 16 for construction.		
306	Wairau Rd Cycleway - Target Rd to Forrest Hill Rd	404,172		18,109	386,538	-33,416	545		371,776	-32,396	371,776	Complete	Stage 1 completed in 2016, Stage 2, first section complete, awaiting NZTA approval for working under motorway to complete.		
495	Tuff Crater-St Peters St Walkway	9,972			9,800	172			9,972	0	1,740	Construction Approved	Bd appd \$10k on 11/05/16 for footpath at end of St Peters to be delivered as part of Parks project		
496	Glenfield Rd Cycleway - Downing to Coronation	320,113			214,299	105,814			320,113	0	58,575	Deferred to Future	Bd appd \$350k on 11/05/16 but currently only \$260k available. Investigation and design can commence.		
511	Birkenhead Mainstreet Upgrade Stage 2		540,800			333,633	207,167		540,800	0	28	Construction Approved	Funding contribution for landscaping and traffic facilities appd 23/03/17. Another \$356k added in April 2018		
532	Rangitira Rd Bus Shelters		34,500			34,612		52	34,664	164	34,664	Complete			
533	Kaipatiki Cycle Repair Stations		12,500			12,500			12,500	0	28	Construction Approved	Being delivered by AC Community Facilities		
599	Mokoia Rd Cycle Lanes		120,000					120,000	120,000	0	0	'To be Assessed' and 'Being Assessed'			
600	Pupuke Rd Cycle Access		100,000					100,000	100,000	0	0	'To be Assessed' and 'Being Assessed'			
601	Lynn Rd Crossing Point		100,000					100,000	100,000	0	0	'To be Assessed' and 'Being Assessed'	With NOP's to investigate		
602	Bayview Refuges		120,000					90,720	29,280	120,000	0	0	'To be Assessed' and 'Being Assessed'	With NOP's to investigate	
603	Rangitira Rd Crossing		60,000					60,000	60,000	0	0	'To be Assessed' and 'Being Assessed'	With NOP's to investigate		
604	Birkdale Walkway Signage		80,000					80,000	80,000	0	0	'To be Assessed' and 'Being Assessed'			
605	Birkenhead Memorial Park Shared Path		200,000					200,000	200,000	0	0	'To be Assessed' and 'Being Assessed'	With AC Parks to investigate		
									0	0	0				
	Rows 20 to 37 are hidden								0	0	0				
									0	0	0				
									0	0	0				
									0	0	0				
									0	0	0				
	Totals	940,259	1,552,800	255,459	610,637	627,735	647,511	389,239	2,530,581	37,522	927,567				
	Balance of 2015-16 Budget from Previous Local Board			255,459											
	2016-17 Local Board Transport Capital Fund Budget from Long Term Plan				610,637										
	Future Local Board Transport Capital Fund Budgets from Long Term Plan					627,735	1,107,816	1,107,816							
	Available Budget by Financial Year still to be allocated to New Projects			0	0	0	460,305	718,577					\$460,305	Total budget still to be allocated to new projects that must be allocated by 30 June 2019.	Total budget available to current Local Board
				The budgets for all of these years must be allocated to projects by 30 June 2019.				The 2019-20 budget is an optional spend in the current electoral term.					\$718,577	Additional 2019-20 budget that may be allocated to new projects and spent in the current electoral term.	\$1,178,882