

Orakei Local Board

This report provides a picture of Auckland Transport activities over the April - June 2017 Quarter.

The report is in two sections:

- (a) Information on AT projects that are located within the Orakei Local Board area;**
- (b) Information on Regional Projects.**

The numbering used in the report has no meaning other than as a reference to facilitate subsequent discussion.

The report has been compiled by Auckland Transport's Elected Member Relationship Unit from data supplied by the Operations Division, Capital Development Division and Strategy and Planning Department.

Orakei

Major Capital

Programme	Item	ID	Start	Finish	Status	Notes	
32284	Tamaki Drive (Plumer St to Ngapipi Rd)	This route will provide connection between Glen Innes to Tamaki Drive shared path and Quay Street cycle route.	C.100875	Jul 15	Sep 19	Investigation	Quay Street Cycleway consents notification was closed on the 23th May 17, a total of 8 submissions were received; 5 support, 3 oppose. Only one submitter would like to be heard. Meeting was arranged with the submitter to discuss if hearing is not needed. Tamaki Drive Cycle Route consultation closed 18th June 17, currently analysing feedback.
32285	Glen Innes to Tamaki Drive Scheme Cycle Way	Provision of an off road Cycle highway from Glen Innes Rail Station to Tamaki Drive.	C.001713	Jul 12	May 19	Detailed Design	Stage 1 Construction Complete. Stage 2 design in progress, Stage 3 Construction to start late July and Stage 4 scheme assessment in progress.
32286	Tamaki Ngapipi Intersection Safety Imp	Installation of traffic lights at the Tamaki Drive/Ngapipi Road intersection to address safety issues. The design aims to encourage shared use, by reducing conflict points and maintaining efficient movement through the intersection.	C.100353	Jul 12	Aug 18	Construction	The physical works Request for Tender was published in late May and closed in mid June 2017. Tender evaluation is near completed and contract is expected to be awarded in July 2017 with construction to commence in August/ September 2017.

Network Management and Safety

Network Optimisation Programme

Programme	Item	ID	Start	Finish	Status	Notes	
32160	Remuera Rd/ Wootton Rd	Consultation and implementation of minor efficiency improvements for pedestrians across Wootton Road.		Jan 17	Mar 17	Complete	Consultation completed in the last quarter. Scheme design has been completed.

32161	Remuera Rd/ Wootton Rd	Commissioning of project detail design		Apr 17	Jun-17	Complete	Consultation on scheme design undertaken. Detailed design commissioned. Delivery planned for 2017/18.
32162	Signal Improvement	Main Highway / Wilkinson Rd. Install additional traffic signal equipment to clarify phasing.		Apr 17	Jun 17	Complete	Preliminary investigation to be undertaken in second quarter.
32163	Signal Improvement	Main Highway / Wilkinson Rd - Install additional traffic signal equipment to clarify phasing.		Jul 17	Sep 17	On-going	Scheme design in progress. Delivery expected 2017/18.

Network Management & Safety

Walking & Cycling Capex Programme

Programme	Item	ID	Start	Finish	Status	Notes
32151	Glen Innes to Tamaki Dr - Stage 2	2.8km - part of long Glen Innes to Tamaki Dr cycle path	Apr 17	Jun 17	Design	
32152	Glen Innes to Tamaki Dr - Stage 3		Apr 17	Jun 17	Design	
32153	Glen Innes to Tamaki Dr - Stage 4	2.2km - part of long Glen Innes to Tamaki Dr cycle path.	Apr 17	Jun 17	Design	

Network Management and Safety

Minor Improvements

Programme	Item	ID	Start	Finish	Status	Notes	
32154	Raised table	Meadowbank Road Installation of raised table/crossing facility.	C.1001127	Jul 17	Oct 17	Design	Expected construction completion from August to October 17
32155	Eaglehurst Rd LATM	LATM + intersection treatment.	C.1001127	Jul 17	Oct 17	Design	Expected construction completion from August to October 17
32156	Intersection Narrowing	Meadowbank Rd/ Manapau St Intersection Narrowing.	C.1001127	Jul 17	Oct 17	Design	Expected construction completion from August to October 17
32157	Tamaki drive Yacht club	NSAAT/vehicle crossing upgrade.	C.1001127	Jul 17	Oct 17	Design	Expected construction completion from August to October 17

Road Safety Campaigns, Education and Events

Programme	Item	ID	Start	Finish	Status	Notes
32149	Community and Road Safety Programme	Develop and deliver a 'Love being Local - He Taonga Ngā Tamariki – Āta Haere' speed awareness campaign in Kupe Street Orakei, promoting speed awareness with the community.	Apr 17	Jun 17	Completed	
32150	Community and Road Safety Programme	Continue the 'Love being Local - He Taonga Ngā Tamariki – Āta Haere' speed awareness campaign in Kupe Street, Orakei, promoting speed awareness with the community.	Jul 17	Sep 17	On-going	

Safer Communities

Programme	Item	ID	Start	Finish	Status	Notes	
32158	Speed calming measures	Ellerslie-Panmure Highway speed calming measures between Arron St to Michaels Ave.	C.101126	Jul 17	Oct 17	Design	Expected construction completion from August to October 17
32159	Intersection markings	Amy Street and Pukerangi Crescent intersection markings. Intersection of Amy St/Pukerangi Crescent.	C.101126	Jul 17	Oct 17	Design	Expected construction completion from August to October 17

RCD**Pavement Rehabilitation Programme 2016/17**

Programme	Item	ID	Start	Finish	Status	Notes
32403	Kepa Road					Will now be resealed
32404	Shore Road - Completed Length (m) 551				Complete	
32405	Victoria Avenue - Completed Length (m) 225				Complete	

Regional

Assets and Maintenance

Programme	Item	ID	Start	Finish	Status	Notes	
32301	Double decker network mitigation works	Mitigation works on identified risks for double decker buses such as building verandas, street furniture & signage, low hanging power/phone lines, service poles, overhanging trees, low bridge structures, to allow the passage of double decker buses.	C.100553	Jul 14	Jun 24	Construction	Great North Road route has been revised and the operation is to start on 20th August.
32302	Bus Lane Improvement	Delivery of a network of bus and transit lanes throughout the Auckland Region.	C.100565	Jul 15	Jul 17	Construction	May Road, Sandringham Road, Dominion Road (Albert to Denbigh) construction to be completed in July 17. Great South Road (Newmarket to Greenlane) consultation completed.

CRL

Programme	Item	ID	Start	Finish	Status	Notes	
32297	CRL - City Rail Link	The CRL is a 3.5km double track underground electrified rail line running from Britomart Station to the Western Line which includes 3 intermediate stations at Aotea, Karangahape Road and Mt Eden. Interactive discussions with the prospective C3 bidders are underway before the Request for Tender is released in October. In the existing C1 and C2 contracts, work is progressing. The pipe jack in Albert Street has been completed and the hoardings at the Victoria and Wellesley Street shafts will be removed by October. The piling work in Albert St is also complete and bulk excavation starts in July. The CPO floors have been removed. Lower Queen Street has changed from a public space to a construction area with a bright red bentonite plant in place prior to diaphragm wall and tunnel construction.	C.100500	Jun 11	Jun 24	Procurement/ Detailed Design/ Construction	The CRL Project has now transitioned out of Auckland Transport and operates under it's own entity, City Rail Link Limited. CRL no longer report to Local Boards via Auckland Transport and will be reporting directly via Auckland Council. The project will be removed from this list and no future updates.

Major Capital

Programme	Item	ID	Start	Finish	Status	Notes	
32298	East West FN32 Bus Network	This is to provide local road improvements to support NZTA's new freight connection between SH20/ Onehunga and SH1. It also includes public transport and cycling improvements between Mangere and Sylvia Park. Project created to reflect the southern portion of East West.	C.101099	Mar 16	Jun 22	Investigation/ Detailed Design/ Construction	Construction of Stage 1 completed except for minor BT elements to be installed. Stage 2 - construction commences on Walmsley Road and construction works for Atkinson to commence in August and detailed design for Mt Wellington Highway in progress. Funding for Stage 3 phase to be brought forward from future years.
32299	Links to GI W&C	Supports integration between active travel modes and public transport by providing new infrastructure that encourages travel to Glen Innes train station by walking and cycling. Includes secure cycle parking at public interchanges and links to interchanges.	C.100766	Oct 14	Oct 18	Investigation	Completed internal consultation. Meet with Orakei Local Board on 6th July and Maungakiekie Tamaki Local Board on 13th July.
32300	PT Safety Security & Amenity	Enhancing station safety, security and amenity. Current projects include electronic ticket gating at Henderson, Manurewa, Middlemore, Papatoetoe and Papakura in addition to the trial and installation of gap filler at Fruitvale Road, Baldwin Ave and Sunnyvale stations.	C.100206	Jul 13	Feb 19	Detailed Design	Majority of the electronic ticket gating to be installed in 2017 calendar year and the remainder in 2018. Have now met with all local board for the ticket gating projects.

Network Management and Safety

Travelwise Choices Travel Planning Programme

Programme	Item	ID	Start	Finish	Status	Notes	
32191	Let's Carpool Programme	The new mobile application provided by RideShark will be developed and customised for use by Auckland Transport and other stakeholders. Launch date for new application planned for April/May.		Apr 17	Jun 17	On-going	Launched 1 June 2017. Carpool campaigns continue into July to inform of new app and encourage use as appropriate.

Network Management and Safety

Travelwise Choices Travel Planning Programme

Programme	Item	ID	Start	Finish	Status	Notes
32190 Let's Carpool Programme	The new mobile application provided by RideShark will be developed and customised for use by Auckland Transport and other stakeholders.		Jan 17	Mar 17	Complete	Launch date for new application scheduled for April /May

Network Management & Safety

Cycling Education and Events

Programme	Item	ID	Start	Finish	Status	Notes
32188 Cycling Safety and Promotional Programme	Delivered regional winter cycle safety campaign targeting both cyclists and motorists.		Apr 17	Jun 17	Complete	
32189 Cycling Safety and Promotional Programme	Delivered the Bike Safe cycle skills education programme in schools across Auckland.		Apr 17	Jun 17	Complete	

Network Management and Safety

Travelwise Choices Travel Planning Programme

Programme	Item	ID	Start	Finish	Status	Notes
32192 Auckland Bike Challenge	2017 Auckland Bike Challenge 1-28 February 2017 encouraging more people to cycle in Auckland. NZTA running national challenge the Aotearoa Bike Challenge which Auckland feeds into.		Jan 17	Mar 17	Complete	324 organizations and 7,784 people took part, 981 were new riders.
32193 The Auckland Walk Challenge	Across March 2017 the Travel Demand team and Walking and Cycling team have jointly run the Auckland Walk Challenge which was open to both community teams and workplace teams across the region, to encourage more people to walk, in particular for transport trips.		Jan 17	Mar 17	Complete	5377 people and 1390 teams registered for the Challenge across the Auckland region.

Parking Services

Programme	Item	ID	Start	Finish	Status	Notes
32343 Pay and Display upgrade	This project is upgrading all Pay and Display machines to Pay By Plate with new credit card readers including Paywave. The existing machines are over 10 years old and need upgrading.	R.006163.01	Dec 16	Apr 17	Closed	Went live in early April

Strategy

Programme	Item	ID	Start	Finish	Status	Notes
32450	Transport for Future Urban Growth (TFUG)		Nov 15	Dec 17	DBC/In Progress	The Supporting Growth programme and preferred network was agreed by the Auckland Council Development Committee and AT and NZTA Boards in September/ October 2016. Of this programme, several projects have already been progressed such as the Matakana Link Road and improvements to SH16 and SH22, and more recently the SH16/ SH18 Connections and SH1 South Papakura to Bombay projects have commenced the next stage of investigations. Auckland Transport and the NZ Transport Agency are also collaborating on a joint approach to progressing the wider parts of the Supporting Growth project, with the goal of route protecting the entire network within 5 years. This joint approach is currently progressing through the procurement phase to secure the professional services required to support the organisations in completing the detailed investigation and route protection tasks. Auckland Transport and the New Zealand Transport Agency will communicate with the Local Board to provide further updates once the procurement phase is complete and to continue to seek feedback and Local Board opinions on project options and outcomes.
32451	North Shore Rapid Transit Network Study		Dec 15	Sep 17	Study/In progress	This work is being undertaken to provide an updated view on public transport requirements for achieving strategic growth and the most appropriate transport options to meet the needs of the North Shore. The findings will help inform the NZTA investigations for the Additional Waitemata Harbour Crossing. The Study has been completed and is being incorporated into a Programme Business Case, which will seek funding for any future work into the next steps for the RTN development. This material will assist AT in involvement with NZTA's upcoming lodgement of an Additional Waitemata Harbour Crossing Notice of Requirement.