

ATTACHMENT A

April-June 2017

Puketapapa Local Board

This report provides a picture of Auckland Transport activities over the April - June 2017 Quarter.

The report is in two sections:

- (a) Information on AT projects that are located within the Puketapapa Local Board area;
- (b) Information on Regional Projects.

The numbering used in the report has no meaning other than as a reference to facilitate subsequent discussion.

The report has been compiled by Auckland Transport's Elected Member Relationship Unit from data supplied by the Operations Division, Capital Development Division and Strategy and Planning Department.

Puketāpapa

Assets and Maintenance

Programme	Item	ID	Start	Finish	Status	Notes
32296	Sandringham Rd Cycle Route LBI	C.100844	Jun 14	Jun 17	Closure	Practical Completion took place on Friday 26 May 2017. The official opening was on Tuesday 30 May 2017.

Major Capital

Programme	Item	ID	Start	Finish	Status	Notes
32460	Dominion Rd Bus Lane Improvements	C.101187	Sep 16	Dec 18	Detailed Design	This project will increase bus lane operating hours on Dominion Road, rationalise the bus stops and provide cycling links at two locations between Onslow and Bellevue Roads and Burnley and King Edward Streets. The project scope also includes localised streetscape improvements in 3 village centres - Eden Valley, Balmoral and Mt Roskill. New Neighbourhood Bus interchanges provided at Balmoral and Mt Roskill and parking modifications made on side streets along with additional parking created on Ewington Avenue.

Network Management and Safety

Network Optimisation Programme

Programme	Item	ID	Start	Finish	Status	Notes
32058	Interchange improvement project		Jan 17	Mar 17	Complete	Improvements at the northern roundabout on the SH20/Queenstown Road interchange. The purpose is to improve the southbound traffic movement to the motorway. Project is being undertaken with NZTA, with the aim to deliver by end of December. This is expected to be completed by February 2017.
32186	Signalisation		Apr 17	Jun 17	Complete	Pah Rd / Selwyn Rd - There has been report on vehicles having difficulty with right turns at the intersection. Investigation of signalising the intersection and overall impacts to traffic on Pah Road.
32187	Signalisation		Jul 17	Sep 17	On-going	Pah Rd / Selwyn Rd - Intersection signalisation investigation Commence scheme design. Progress subject to on-going monitoring following Waterview Tunnel affects.

Network Management and Safety

Transit Lane Programme

Programme	Item	ID	Start	Finish	Status	Notes
32459	Manukau Rd Transit Lane		Jan 17	Mar 17	Complete	March 2017 monitoring update prepared in April 2017.

Network Management & Safety

Cycling Education and Events

Programme	Item	ID	Start	Finish	Status	Notes
32184	Cycling Safety and Promotional Programme		Apr 17	Jun 17	Complete	Supported one bike maintenance session at the Mt Roskill Bike Kitchen. Supported one Try out a Bike event.

Walking & Cycling Capex Programme

Programme	Item	ID	Start	Finish	Status	Notes
32185	Sandringham Rd extension		Apr 17	Jun 17	Complete	550m of cycle facilities constructed along Sandringham Rd extension.

Network Management and Safety

Road Safety Campaigns, Education and Events

Programme	Item	ID	Start	Finish	Status	Notes
32183	Community and Road Safety Programme		Apr 17	Jun 17	Completed	Delivered a 'Love being Local' speed awareness campaign in Mount Roskill, promoting speed awareness with the community. Delivered a Train the Trainer education course to train community members. Delivered learner licencing programmes to high risk young drivers in school and community settings. Delivered two restricted licence courses to high risk young drivers.

Regional

Assets and Maintenance

Programme	Item	ID	Start	Finish	Status	Notes
32301	Double decker network mitigation works	C.100553	Jul 14	Jun 24	Construction	Great North Road route has been revised and the operation is to start on 20th August.
32302	Bus Lane Improvement	C.100565	Jul 15	Jul 17	Construction	May Road, Sandringham Road, Dominion Road (Albert to Denbigh) construction to be completed in July 17. Great South Road (Newmarket to Greenlane) consultation completed.

CRL

Programme	Item	ID	Start	Finish	Status	Notes
32297	CRL - City Rail Link	C.100500	Jun 11	Jun 24	Procurement/ Detailed Design/ Construction	The CRL Project has now transitioned out of Auckland Transport and operates under it's own entity, City Rail Link Limited. CRL no longer report to Local Boards via Auckland Transport and will be reporting directly via Auckland Council. The project will be removed from this list and no future updates.

Major Capital

Programme	Item	ID	Start	Finish	Status	Notes
32298	East West FN32 Bus Network	C.101099	Mar 16	Jun 22	Investigation/ Detailed Design/ Construction	Construction of Stage 1 completed except for minor BT elements to be installed. Stage 2 - construction commences on Walmsley Road and construction works for Atkinson to commence in August and detailed design for Mt Wellington Highway in progress. Funding for Stage 3 phase to be brought forward from future years.
32299	Links to GI W&C	C.100766	Oct 14	Oct 18	Investigation	Completed internal consultation. Meet with Orakei Local Board on 6th July and Maungakiekie Tamaki Local Board on 13th July.
32300	PT Safety Security & Amenity	C.100206	Jul 13	Feb 19	Detailed Design	Majority of the electronic ticket gating to be installed in 2017 calendar year and the remainder in 2018. Have now met with all local boards for the ticket gating projects.

Network Management and Safety

Travelwise Choices Travel Planning Programme

Programme	Item	ID	Start	Finish	Status	Notes
32191	Let's Carpool Programme		Apr 17	Jun 17	On-going	Launched 1 June 2017. Carpool campaigns continue into July to inform of new app and encourage use as appropriate.

Network Management and Safety

Travelwise Choices Travel Planning Programme

Programme	Item	ID	Start	Finish	Status	Notes
32190	Let's Carpool Programme		Jan 17	Mar 17	Complete	Launch date for new application scheduled for April /May

Network Management & Safety

Cycling Education and Events

Programme	Item	ID	Start	Finish	Status	Notes
32188	Cycling Safety and Promotional Programme		Apr 17	Jun 17	Complete	
32189	Cycling Safety and Promotional Programme		Apr 17	Jun 17	Complete	

Network Management and Safety

Travelwise Choices Travel Planning Programme

Programme	Item	ID	Start	Finish	Status	Notes
32192	Auckland Bike Challenge		Jan 17	Mar 17	Complete	324 organizations and 7,784 people took part, 981 were new riders.
32193	The Auckland Walk Challenge		Jan 17	Mar 17	Complete	5377 people and 1390 teams registered for the Challenge across the Auckland region.

Parking Services

Programme	Item	ID	Start	Finish	Status	Notes
32343	Pay and Display upgrade	R.006163.01	Dec 16	Apr 17	Closed	Went live in early April

Strategy

Programme	Item	ID	Start	Finish	Status	Notes
32450	Transport for Future Urban Growth (TFUG)		Nov 15	Dec 17	DBC/In Progress	
	<p>The Supporting Growth programme and preferred network was agreed by the Auckland Council Development Committee and AT and NZTA Boards in September/October 2016. Of this programme, several projects have already been progressed such as the Matakana Link Road and improvements to SH16 and SH22, and more recently the SH16/SH18 Connections and SH1 South Papakura to Bombay projects have commenced the next stage of investigations. Auckland Transport and the NZ Transport Agency are also collaborating on a joint approach to progressing the wider parts of the Supporting Growth project, with the goal of route protecting the entire network within 5 years. This joint approach is currently progressing through the procurement phase to secure the professional services required to support the organisations in completing the detailed investigation and route protection tasks. Auckland Transport and the New Zealand Transport Agency will communicate with the Local Board to provide further updates once the procurement phase is complete and to continue to seek feedback and Local Board opinions on project options and outcomes.</p>					
32451	North Shore Rapid Transit Network Study		Dec 15	Sep 17	Study/In progress	
	<p>This work is being undertaken to provide an updated view on public transport requirements for achieving strategic growth and the most appropriate transport options to meet the needs of the North Shore. The findings will help inform the NZTA investigations for the Additional Waitemata Harbour Crossing. The Study has been completed and is being incorporated into a Programme Business Case, which will seek funding for any future work into the next steps for the RTN development. This material will assist AT in involvement with NZTA's upcoming lodgement of an Additional Waitemata Harbour Crossing Notice of Requirement.</p>					