

## **Papakura Local Board**

**This report provides a picture of Auckland Transport activities over the October - December 2017 Quarter.**

**The report is in two sections:**

- (a) Information on AT projects that are located within the Papakura Local Board area;**
- (b) Information on Regional Projects.**

**The numbering used in the report has no meaning other than as a reference to facilitate subsequent discussion.**

**The report has been compiled by Auckland Transport's Elected Member Relationship Unit from data supplied by the Operations Division, Capital Development Division and Strategy and Planning Department.**

## **Papakura**

### **Assets and Maintenance**

Programme	Item	ID	Start	Finish	Status	Notes	
34212	Papakura Park and Ride	This project is for the provision of a multi-level carpark adjacent to the Papakura Train Station. This will provide approximately 300 spaces for park and ride users and is to cater for the increasing patronage on the RTN system from this location.	C.100792	Jul 15	Jun 20	Investigation	The final draft Indicative Business Case was received in December and funding application expected to be submitted in February. Proposal is to move into detailed design in parallel with the funding application.

### **Major Capital**

Programme	Item	ID	Start	Finish	Status	Notes	
34205	Mill Road Improvements	Redoubt Road/SH1 intersection, four lanes through Redoubt Rd and Mill Rd to Alfriston intersection. Includes bus priority lane, cycle lanes and improved pedestrian access. Upgrading all main intersections and improving safety over the entire length. Includes Murphys Rd through to Flat Bush School Rd.	C.001545	Mar 11	Feb 23	Detailed Design	Purchasing of full properties on a willing buyer willing seller basis. Procurement Strategy and Procurement Plan for Detailed Design has been approved. RFP for the detailed design is to be publish by the end of January 2018.
34206	Hingaia Road Widening	Widening and improvement of Hingaia Road from Bridgeview Road to Oakland Road.	C.010106	Jun 16	Aug 21	Detailed Design	Bus Station go-live is being planned for the 8th April 2018.
34207	Hingaia Oakland Rd/Hingaia Rd Inter	Improvements to the Hingaia Road /Oakland Road intersection.	C.010107	Jul 11	Aug 21	Detailed Design	Design contract has been awarded, with a view to complete design in August 2018. Land acquisition is required and initial introduction letters sent to effected land Owners. Construction planned for 2019-2020 construction season.

34208	Hingaia Kuhanui/Hingaia/Papaka Rd Stg1	Signalise the Hingaia/Papaka/Kuhanui intersection and construct the first 250m of Papaka Road, (a new road opposite to Kuhanui Road and will service the Hingaia Peninsula School).	C.010108	Jul 15	Jul 18	Construction	Completion of construction is planned for January 2018.
34209	Takanini Station Upgrade	Station upgrade of shelter and platform drainage, and level crossing access, replacing the latter with electronic crossing gates.	C.100196	Aug 17	Aug 18	Detailed Design	Tender for first stage of construction has been issued. Tender programme plans for a February award and construction to start from March 2018.
34210	Hingaia Park Estate Rd/Great S Rd Inter	Improvements to the Park Estate Road/Great South Road intersection.	C.101105	Jul 16	Feb 21	Investigation	Design contract to be tendered shortly once NZTA funding has been finalised, with a view to complete design in Dec 2018.
34211	Hingaia Park Estate Rd/SH1 Pedestrian & Cycle Bridge	Pedestrian and cyclist bridge over the Southern Motorway at Park Estate Road.	C.010105	Jan 17	Apr 18	Investigation	NZTA are proposing to replace the existing bridge over SH1 at Park Estate. Auckland Transport will work with NZTA to ensure that our requirements are also met.

### **Network Management and Safety**

Programme	Item	ID	Start	Finish	Status	Notes
34050	New Footpaths Programme	New footpath constructed from number 7 Ray Small Drive connecting to Queen Street	Sep 17	Oct 17	Completed	
34051	Minor Cycling Improvements - Capex Programme	Porchester Road Cycle Lanes. Cycle lane greening and new broken yellow lines	Jan 18	Feb/M ar-18	Procurement	
34053	Safer Communities Programme	Sheehan Avenue Splitter Island Upgrade	Dec 17	Mar 18	Procurement	On track for delivery
34054	Safer Communities Programme	Install Settlement Road- Pedestrian Refuge Island	Dec 17	Mar 18	Procurement	On track for delivery
34055	Safer Communities Programme	Install splitter island - Chappel Street	Dec 17	Mar 18	Procurement	On track for delivery

## **Pedestrian Improvements**

<b>Programme</b>	<b>Item</b>	<b>ID</b>	<b>Start</b>	<b>Finish</b>	<b>Status</b>	<b>Notes</b>
34052 Minor Improvements Programme	Great South Road/Cavendish Drive Pedestrian Improvements. Install new zebra crossings on slip lanes		Oct 18	Dec 18	Construction Started	On track for delivery

## **Pedestrian**

<b>Programme</b>	<b>Item</b>	<b>ID</b>	<b>Start</b>	<b>Finish</b>	<b>Status</b>	<b>Notes</b>
34010 Minor Improvements Programme	Porchester Rd/Walters Rd pedestrian improvements.		Jul 18	Jun 19	In Detail Design Phase	Consultation completed, detailed design in progress.
34056 Minor Improvements Programme	Great South Rd / Cavendish Dr Pedestrian Improvements Install new zebra crossings on slip lanes		Jul 17	Jun 18	Procurement	On track for delivery

## **Road Safety Campaigns, Education and Events**

<b>Programme</b>	<b>Item</b>	<b>ID</b>	<b>Start</b>	<b>Finish</b>	<b>Status</b>	<b>Notes</b>
34048 Community and Road Safety Programme	Delivered Whanau walking pedestrian safety promotion at Bruce Pullman Park Takanini at Iwi of Origin		Oct 17	Dec 17	Completed	
34049 Community and Road Safety Programme	Deliver a child restraints checkpoint in partnership with NZ Police and Plunket. Deliver a Compulsory Breath Testing Operation in partnership with NZ Police.		Jan 17	Mar 17	On-going	

## **Public Transport**

### **Rail**

<b>Programme</b>	<b>Item</b>	<b>ID</b>	<b>Start</b>	<b>Finish</b>	<b>Status</b>	<b>Notes</b>
34306 Rail Improvements	Papakura Station HOP Security Gates are expected to become operational in June.				On-going	

## **RCD South**

### **Pavement Rehabilitation Programme 2017/18**

<b>Programme</b>	<b>Item</b>	<b>ID</b>	<b>Start</b>	<b>Finish</b>	<b>Status</b>	<b>Notes</b>
34381	Cosgrave Road - Target Length (m) 61					Complete

## **Regional**

### **Assets and Maintenance**

<b>Programme</b>	<b>Item</b>	<b>ID</b>	<b>Start</b>	<b>Finish</b>	<b>Status</b>	<b>Notes</b>	
34214	Double decker network mitigation works	Mitigation works on identified risks for Double decker buses such as building verandas, street furniture & signage, low hanging power/phone lines, service poles, overhanging trees, low bridge structures to allow the passage of double decker buses.	C.100553	Jul 14	Jun 24	Construction	Manukau Road route - Progressing well. Remuera Road - Finalising Project brief which will be sent to consultants for quoting.
34217	Bus Infrastructure Improvement Programme	Bus Infrastructure Improvements Programme FY2015s Programme to deliver Bus related infrastructure improvements. Programme transferred from COO Sept14. Orig COO Project C.001014 PT Bus Stop Improvements.	C.100744	Mar 16	Mar 18	Detailed Design	Central Advanced design still underway- additional sites have been awarded. Physical works for east sites completed. Central and North sites to be accelerated.
34218	Bus Lane Improvement	Delivery of a network of bus and transit lanes throughout the Auckland Region.	C.100565	Feb 16	Jun 18	Detailed Design	Inner Link, Parnell Rd bus lane - going out for external consultation in February. Park Road bus lane - Design Underway.

### **Major Capital**

<b>Programme</b>	<b>Item</b>	<b>ID</b>	<b>Start</b>	<b>Finish</b>	<b>Status</b>	<b>Notes</b>	
34213	PT Safety Security & Amenity	Enhancing station safety, security and amenity. Current projects include electronic ticket gating at Henderson, Manurewa, Middlemore, Papatoetoe and Papakura in addition to the trial and installation of gap filler at Fruitvale Road, Baldwin Ave and Sunnyvale stations.	C.100206	Jul 13	Jun 19	Construction	Manurewa ticket gates went operational in January 2018, with Papatoetoe and Middlemore to follow. Enabling works underway at Papatoetoe and design work on Papakura, Grafton, Ranui and Panmure gating in progress.

## **Network Management and Safety**

### **Cycle-Share**

<b>Programme</b>	<b>Item</b>	<b>ID</b>	<b>Start</b>	<b>Finish</b>	<b>Status</b>	<b>Notes</b>
34066	Walking and Cycling Transport Planning	Street Trading licence granted to ONZO Cycle-Share scheme on a trial basis until the end of February 2018. The licence will then be reviewed. ONZO is providing data of usage to allow evaluation of the scheme.	Dec 17	Feb 18	On-going	

### **Cycling Safety and Promotional Programme**

<b>Programme</b>	<b>Item</b>	<b>ID</b>	<b>Start</b>	<b>Finish</b>	<b>Status</b>	<b>Notes</b>
34065	Cycling Education and Events	Delivered the Bike Safe Cycle Skills Education Programme in schools across Auckland	Oct 17	Dec 17	Completed	

### **Travelwise Choices Travel Planning Programme**

<b>Programme</b>	<b>Item</b>	<b>ID</b>	<b>Start</b>	<b>Finish</b>	<b>Status</b>	<b>Notes</b>
34067	Smart Travel NZ Programme	More than 1,100 Aucklanders actively using the Smart Travel NZ app and website since its launch in May 2017, the app is a tool that users can utilise to find carpool matches with like-minded commuters travelling to and from their place of work and free to download from the Apple and Google Play stores. An 'always-on' campaign is being launched early October 2017 to end of June 2018 to promote carpooling to Aucklanders on social media, Google Display ads, YouTube videos, AdShell advertising in transit lane bus shelters and lightbox posters in Auckland car park buildings.	Oct 17	Dec 17	On-going	On-going promotion to businesses and as part of the October 2017 to June 2018 campaign.
34068	Smart Travel NZ Programme	Priority carpool car parks implemented in Downtown and Victoria Street Car Parks in September 2017. These car parks are being promoted to businesses and commuters carpooling to the CBD via social media, posters and business events and expos. Spaces are available to be leased to three or more people sharing a ride at a 10% discount off the existing reserved unallocated parking rate, these priority car parks are located in prime spots close to exits and lifts and leased on a 'first come, first served' basis.	Oct 17	Dec 17	On-going	On-going promotion to businesses and as part of the October 2017 to June 2018 campaign.

## **Parking Services**

<b>Programme</b>	<b>Item</b>	<b>ID</b>	<b>Start</b>	<b>Finish</b>	<b>Status</b>	<b>Notes</b>	
34253	Pay by Plate parking	This project is upgrading all Pay and Display machines to Pay By Plate with new credit card readers including Pay wave. Upgrade completed in Newmarket, Parnell, Remuera, Kingsland, Takapuna, Henderson, Waiheke and Manukau.	R.006163.01	May 17	Mar 18	Implementati on	Public response to change from Pay and Display to Pay by Plate has been positive and the roll out has been smooth so far. Work is expected to be completed by late March 2018.

## **Public Transport**

<b>Bus</b>						
<b>Programme</b>	<b>Item</b>	<b>ID</b>	<b>Start</b>	<b>Finish</b>	<b>Status</b>	<b>Notes</b>
34308	Bus - Improvements	Analysis of March 2017 data has been undertaken and, where necessary, additional capacity has been planned for corridors for 2018.				On-going
34309	Bus - Improvements	The new modular bus shelter design are being implemented throughout the region with working being focused in line with the rollout of the New Network.				On-going
34310	Bus - Improvements	Double Decker clearance work is progressing along eight corridors ahead of the introduction of decker services in line with PTOM and New Network.				On-going

## **Network Development**

<b>Programme</b>	<b>Item</b>	<b>ID</b>	<b>Start</b>	<b>Finish</b>	<b>Status</b>	<b>Notes</b>
34311	New Network	Isthmus New Network communications and engagement planning is in progress.		Sep 17	Dec 17	On-going

## **Rail**

<b>Programme</b>	<b>Item</b>	<b>ID</b>	<b>Start</b>	<b>Finish</b>	<b>Status</b>	<b>Notes</b>
34312	Rail Improvements	Train Patronage for the current Financial Year is currently on target.			Dec 17	Complete
34313	Rail Improvements	In the last Quarter (October - December), we ran over 86,000 Train Services. Punctuality for the Quarter was 96.6%, and Reliability 98.3%			Dec 17	Complete

34314	Rail Improvements	The Right Time departure KPI, introduced in July 2017 is currently tracking above the agreed threshold. The introduction of this KPI has also had a demonstrable benefit across the Network. (Right Time is defined as the number of services that depart between 0-59 seconds of the scheduled departure time).	Dec 17	Complete
34315	Rail Improvements	Customer Satisfaction decreased by 0.3% to 93.4% in the latest Customer Satisfaction survey. This slight decrease ends the previous seven quarterly increases that had been recorded by the Train Services team.	Dec 17	Complete
34316	Rail Improvements	31 SA/SD carriages sold to NZ based company (Completion due 30 November).		On-going
34317	Rail Improvements	Following an increase in Vandalism on our Train Fleet, we have engaged an external consultancy to review the security arrangements at our Stabling facilities.		On-going
34318	Rail Improvements	Approval received for the purchase of 15 new EMU's		On-going
34319	Rail Improvements	Our proposed Train Timetable, for introduction in July 2018, has been submitted to KiwiRail for modelling and further analysis. The submission includes: Improved Journey times across the Southern, Eastern & Western Lines. An increase to 3 Trains per Hour, from 0700-1900, across the Southern, Eastern & Western Lines at Weekends, and Public Holidays. Pukekohe Shuttle services would continue to operate 3 Trains per Hour during the Morning and Afternoon peaks, with an increase to 2 Trains per Hour during inter-peak periods and at Weekend Later night services on Friday evening's.		On-going



34320	Rail Improvements	For the 2017 Christmas and New Year timetable we have increased the number of Services on offer, following last year's success. Also, on the Southern, Eastern and Onehunga Lines, where there are limited Block of Lines, we are running later services on New Year's Eve. From Wednesday 27th December, Block of Lines will be in place across a large part of the Auckland Metro Network, with a reduced or altered service pattern operating across a number of lines. In addition to longer routine maintenance window's, KiwiRail have a full programme of works that includes replacing Rails and installing new Sleepers at various locations across the Southern and Western Lines. This years' Block of Line will also be used to advance a number of key projects: Sarawia Street Level Crossing closure. Paerata Turnout replacement. Pukekohe Station upgrade. Automatic Pedestrian Level Crossing Gates (Glenview Road & Metcalfe Road). Penrose Platform 3 Extension. NZTA Takanini Motorway widening project. Eastern Line: No Line Closures, and operates to the Holiday Timetable throughout. The last Eastern Line service will depart Britomart at 0214 on New Year's morning. Western Line: Closed from 27th December to 7th January. Southern Line: Operates from Manukau – Newmarket – Manukau, from 27th December to 7th January. Onehunga Line: Operates Onehunga – Newmarket – Onehunga, from 27th December to 5th January. Closed on 6th & 7th January.	Dec 17	Complete
34321	Rail Improvements	CRL enabling works are continuing at Britomart. Work has commenced on the installation of temporary Train Crew accommodation at the end of Platform 5.		On-going
34325	Rail Improvements	Train Station Public Information Displays (PID's) have been successfully updated across the network, and will shortly be introduced to the EMU Fleet.		On-going
34326	Rail Improvements	Wi-Fi has been installed at all AT Metro Train Stabling Yards, Wiri Depot and Manukau Station. This will enhance our ability to analyse Train performance data from the onboard systems, and will lead to further performance and reliability improvements.	Dec 17	Complete
34327	Rail Improvements	Additional Station Platform Shelters being introduced at a number of Stations across the Network.		On-going
34328	Rail Improvements	Further analysis is underway to determine the proposed Train Timetable for the introduction of CRL, this work would also include future Train Fleet, Stabling and Maintenance requirements.		On-going

**Rail/Bus**

Programme	Item	ID	Start	Finish	Status	Notes
34322	Rail Improvements				On-going	A Network wide review of Trespass hot spots is underway, with a key objective of reducing the risk to members of the Public.

**Rail/Bus/Ferry**

Programme	Item	ID	Start	Finish	Status	Notes
34307	Public Transport Operating Model (PTOM)		Oct 14		On-going	Bus: Eastern PTOM agreements signed and the services were implemented on 10 December 2017. Central PTOM agreements are currently in process of signing - NZ Bus have signed contract for 9 unit - Pavlovich has signed their agreement for their one central unit. North Shore negotiations concluded for negotiated PTOM contracts and tenders announced. Contract execution progressing: - Tranzit has signed their one Northern Unit. - NZ Bus have signed their agreements for 3 units. - Bayes and Go Bus have signed their agreements. - Ritchies have signed agreements for their 6 units. - Birkenhead have signed agreement for one unit, with one still to be signed. Ferry: Due diligence discussions continued through December with the proposed preferred tenderers, and will continue in early 2018. Written authorisation was received from NZTA to extend current contracts through to 31 July 2019 to coincide with potential new Ferry PTOM contract commencement. This will be progressed to completion during January. An interim contract was entered by AT with Fullers for the Stanley Bay ferry from 2018 service commencement on 15 January 2018, following hand-back of the exempt service by Fullers.

**Rail/Pedestrian**

Programme	Item	ID	Start	Finish	Status	Notes
34323	Rail Improvements					Pedestrian level crossings - A 3 year programme to install automatic pedestrian gating at every crossing in the Auckland Metro has started with work on the Western Line.

**Rail/Road**

Programme	Item	ID	Start	Finish	Status	Notes
34324	Rail Improvements				On-going	Road level crossings & Rail Overbridges-Working with AT Roading to implement improvements to signage, medians, road markings, etc to improve safety.

## **Strategy**

<b>Programme</b>	<b>Item</b>	<b>ID</b>	<b>Start</b>	<b>Finish</b>	<b>Status</b>	<b>Notes</b>
34268	Supporting Growth: Transport Networks for Growth		Nov 15	Dec 22	DBC/In Progress	AT and NZTA commenced negotiations in November 2017 with the preferred proponents to deliver Supporting Growth Planning Alliance that will undertake business case and route protection for the Future Urban Zones transport network. The preferred proponents are AECOM and Beca for planning and engineering services and Bell Gully and Buddle Finlay for legal services. The Alliance will be tasked with securing route protection for the network by 2022. Information on the supporting growth programme can be found at <a href="https://at.govt.nz/projects-roadworks/supporting-growth-delivering-transport-networks">https://at.govt.nz/projects-roadworks/supporting-growth-delivering-transport-networks</a> .
34269	North Shore Rapid Transit Network Study		Dec 15	Dec 17	Study/In progress	This work is being undertaken to provide an updated view on public transport requirements for achieving strategic growth and the most appropriate transport options to meet the needs of the North Shore. The Programme Business Case (PBC) was finalised in December but has yet to be approved. This PBC investigates appropriate transport options and outlines strategic staging relating to anticipated growth. The business case will seek funding for future work into the next steps for the strategic public transport network development; which in the first instance will include enhancements to the Northern Busway.